

# John Rogers Elementary School



Construction Timeline July 2023-August 2025

Newsletter 03

## September 2023 Construction Update

### Work Completed This Month:

- 30 geothermal wells drilled so far (one quarter of the way complete drilling)
- Soil import from ongoing Montlake & James Baldwin Elementary School projects
- Demolition of existing building foundations

### Work Continuing in October:

- Geothermal well drilling ongoing
- Soil import is ongoing from Montlake & James Baldwin ES
- Excavation & grading of soils

### Work Beginning in October:

- Lateral trenching for geothermal wells
- Retaining wall installation

### General Safety Reminder:

- Please be mindful when approaching the edge of the project site, especially near trucking entrances on NE 105th & NE 109th. There is heavy equipment on site, and we are receiving frequent deliveries. Please stay on the sidewalks for your own safety and our site workers' safety.
- The site is currently utilizing security guards at night, but please contact us if you notice any suspicious activity occurring on site.



### Progress Photos!



Grading of imported soil in lower field



Removal of demolished asphalt

### Project Team Contacts:

Lydig Construction Team: JRES@lydig.com

Site Superintendents: Eric Holmstrom & Jasen Bergesen

Project Managers: Cody Scott & Heidi Buchberger

SPS Capital Projects Project Manager: Amanda Fulford  
asfulford1@seattleschools.org



LYDIG

