

John Rogers Elementary School



Construction Timeline July 2023-July 2025

Newsletter 05

November 2023 Construction Update

Work Completed This Month:

- 55 geothermal wells drilled so far
- Preparation of the site and building pad for wet weather

Work Continuing in November:

- Geothermal well drilling ongoing
- Digging for foundation footings
- Aggregate piers
- Retaining wall installation
- Laying geothermal piping
- Utilities installation

Work Beginning in December:

- Rebar and anchor bolt installation
- Below grade waterproofing
- Below grade MEP installation
- Concrete foundation formwork



General Safety Reminder:

- The site is currently utilizing security guards multiple nights per week, but please contact us if you notice any suspicious activity occurring on site.
- We recognize that some of the work ongoing on site results in vibrations to the site and adjacent properties. We have installed vibration monitoring services that are checked daily in order to ensure that we are staying within the allowable levels. To date, we have passed every daily sensor check since this work began. We ask for your continued patience as the vibrations will subside once the geothermal well drilling work is completed sometime early next year.

Progress Photos!



Ultra block units prepped for retaining wall install



Installation of aggregate piers

Project Team Contacts:

Lydig Construction Team: JRES@lydig.com

Site Superintendents: Eric Holmstrom & Jasen Bergesen

Project Managers: Cody Scott & Heidi Buchberger

SPS Capital Projects Project Manager: Amanda Fulford
asfulford1@seattleschools.org

