


# Cleveland High School



**Project Location:** 5511 – 15<sup>th</sup> Avenue South  
Seattle, WA 98108

**Architect:** Mahlum Architects

**Procurement Method:** GCCM

**Contractor:** Absher Construction

**Project Description:** Project consists of partial demolition of the existing historic 1927 building and complete demolition of the existing gymnasium, renovation of the remaining landmark historic portions that have significant facades, modernizing the 1927 building, adding a new gymnasium/commons building, a new three (3) story classroom building, and plazas. Renovation will expand student capacity to 1,000 students from the current 783. Total facility after renovation is approximately 172,000 gross square feet.

**Substantial Completion Date:** September 2007

**Activity that has occurred this period:**

- Mechanical commissioning is approximately 90% complete.
- Punch list work is approximately 90% complete.

**Activity planned for next period:**

- Complete the punch list work.
- Complete balancing and commissioning.
- Complete installation of security/camera system.
- Close out the construction contract and prepare to recommend Final Acceptance to the School Board.

**Budget Status:** On Budget

**Schedule Status:** On Schedule

**Critical Issues:** None