

**Results of Water Quality Testing
for
Adams Elementary**

Updated February 11, 2009

General Information:

Plumbing piping materials: mainly galvanized steel and copper

Remediation plan:

This remediation plan is based on a Water Quality policy approved by the School Board. The policy includes standards for the presence of lead, cadmium, copper, iron and other substances in drinking water.

Status:

Policy Criteria:

The school has one source that does not meet the policy criteria. A sign will be posted at: room 214 (#42).

Follow-up monitoring: Will be performed in 2012.

Service: The school will be flushed after any breaks longer than five days.

Water Quality Testing Results:

Legend	
Symbol	Definition
SE	service entry (main)
B	bubbler
S	sink (faucet)
B/S	sink/bubbler combination
S/B	sink/bubbler combination
ppb	parts per billion
ppm	parts per million
NA	not applicable
None	no action required
Unk	unknown status or action
Sample	sample needs to be taken
Re-test	fixture needs to be resampled
Conf	resample to confirm measurement
No flush	not flushed before sampling
Sink	sampled faucet of S/B combo
Used	recently used; no 1st draw sample possible
PS	post sign
Disable(d)	fixture disabled in response to water quality testing
IF	install filter
RB	replace bubbler
RB/IF	replace bubbler and/or install filter
RF	replace faucet
RF/IF	replace faucet and/or install filter
BW	disable fixture and provide bottled water until remediated
Leaks	leaking fixture
NW	not working properly (sample S when B of S/B NW)
OS	out of service - disabled until fixed
RS	return to service - now passes testing
Rem	Removed from system - no longer exists

Table 1. Summary of Results

FIXTURE INFORMATION			LEAD		CADMIUM		COPPER		IRON		OK?
Fixture ID	Type	Location	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Yes/No/Status
01	B	hallway	P	None	P	None	P	None	P	None	Yes
02	B	hallway	P	None	P	None	P	None	P	RS	Yes
03	S	daycare kitchen	P	None	P	None	P	None	P	None	Yes
04	S/B	room 211	P	None	P	None	P	None	P	None	Yes
05	S/B	room 210	P	None	P	None	P	None	P	None	Yes
06	S/B	room 213	P	None	P	None	P	None	P	None	Yes
07	S/B	room 212	P	None	P	None	P	None	P	None	Yes
08	B	hallway	P	None	P	None	P	None	P	None	Yes
09	S/B	room 209	P	None	P	None	P	None	P	None	Yes
10	S/B	room 208	P	None	P	None	P	None	P	None	Yes
11	S/B	room 207	P	None	P	None	P	None	P	None	Yes
12	S/B	room 206	P	None	P	None	P	None	P	None	Yes
13	S/B	room 205	P	None	P	None	P	None	P	None	Yes
14	S/B	room 204	P	None	P	None	P	None	P	None	Yes
15	S/B	room 203	P	None	P	None	P	None	P	None	Yes
16	S/B	room 202	P	None	P	None	P	None	P	None	Yes
17	S/B	room 201	P	None	P	None	P	None	P	None	Yes
18	B	hallway	P	None	P	None	P	None	P	None	Yes
19	S/B	room 109	P	None	P	None	P	None	P	None	Yes
20	S/B	room 108	P	None	P	None	P	None	P	None	Yes
21	S/B	room 107	P	None	P	None	P	None	P	None	Yes
22	S/B	room 106	P	None	P	None	P	None	P	None	Yes
23	S/B	room 105	P	None	P	None	P	None	P	None	Yes
24	S/B	room 104	P	None	P	None	P	None	P	None	Yes
25	S/B	room 103	P	None	P	None	P	None	P	None	Yes
26	S/B	room 102	P	None	P	None	P	None	P	None	Yes
27	S/B	room 101	P	None	P	None	P	None	P	None	Yes
36	S	nurses office	P	None	P	None	P	None	P	None	Yes
37	S	kitchen - pr	P	None	P	None	P	None	P	None	Yes
38	S	teachers lounge	P	None	P	None	P	None	P	None	Yes
39	S	kitchen sink, SE corner, left side	P	None	P	None	P	None	P	None	Yes
40	S	kitchen sink, to the right of 39	P	None	P	None	P	None	P	None	Yes
42	S	room 214	F	PS	P	None	P	None			PS
43	S	workshop (left)	P	None	P	None	P	None			Yes
44	S	workshop (right)	P	None	P	None	P	None			Yes
45	S	kitchen (handwash)	P	None	P	None	P	None			Yes

Table 2. Lead Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3				Follow-up Sampling 4				
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	
01	B	hallway	4/1/2004	10	2	P																	
02	B	hallway	4/1/2004	6	2	P																	
03	S	daycare kitchen	4/1/2004	12	<1						1/20/2005	19	1		3/6/2005	4	<1	P					
04	S/B	room 211	4/1/2004	2	<1	P																	
05	S/B	room 210	4/1/2004	1	<1	P																	
06	S/B	room 213	4/1/2004	2	<1	P																	
07	S/B	room 212	4/1/2004	2	<1	P																	
08	B	hallway	4/1/2004	29	2																		
09	S/B	room 209	4/1/2004	1	<1	P	8/19/2004	1	<1	P									5/6/2005	1	<1	P	
10	S/B	room 208	4/1/2004	1	<1	P																	
11	S/B	room 207	4/1/2004	2	<1	P																	
12	S/B	room 206	4/1/2004	2	<1	P																	
13	S/B	room 205	4/1/2004	1	<1	P																	
14	S/B	room 204	4/1/2004	6	2	P																	
15	S/B	room 203	4/1/2004	2	<1	P																	
16	S/B	room 202	4/1/2004	3	<1	P																	
17	S/B	room 201	4/1/2004	3	<1	P																	
18	B	hallway	4/1/2004	2	<1	P																	
19	S/B	room 109	4/1/2004	5	<1	P																	
20	S/B	room 108	4/1/2004	3	<1	P																	
21	S/B	room 107	4/1/2004	2	<1	P																	
22	S/B	room 106	4/1/2004	2	<1	P																	
23	S/B	room 105	4/1/2004	<1	1	P																	
24	S/B	room 104	4/1/2004	3	<1	P																	
25	S/B	room 103	4/1/2004	2	<1	P																	
26	S/B	room 102	4/1/2004	1	<1	P																	
27	S/B	room 101	4/1/2004	2	1	P																	
36	S	nurses office	4/1/2004		1	P	8/19/2004	1	3	P													
37	S	kitchen - pr	4/1/2004	2	<1	P																	
38	S	teachers lounge	4/1/2004	3	<1	P																	
39	S	kitchen sink, SE corner, left side																					
40	S	kitchen sink, to the right of 39																					
42	S	room 214																					
43	S	workshop (left)																					
44	S	workshop (right)																					
45	S	kitchen (handwash)																					

Table 2. Lead Test Results (Continued)

FIXTURE INFORMATION			Follow-up Sampling 5				Follow-up Sampling 6				Follow-up Sampling 7				Follow-up Sampling 8				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	B	hallway	5/11/2006	37	7		12/19/2006	10	3	P					1/14/2009	2	1	P	P	None
02	B	hallway	5/11/2006	16	2		12/19/2006	2	<1	P	3/14/2007	3	3	P	1/14/2009	1	<1	P	P	None
03	S	daycare kitchen	5/11/2006	2	<1	P	12/19/2006	10	<1	P					1/14/2009	<1	<1	P	P	None
04	S/B	room 211	5/11/2006	10	1	P									1/14/2009	2	<1	P	P	None
05	S/B	room 210	5/11/2006	12	2		12/19/2006	<1	1	P					1/14/2009	<1	<1	P	P	None
06	S/B	room 213	5/11/2006	208	4		12/19/2006	3	<1	P					1/14/2009	2	<1	P	P	None
07	S/B	room 212	5/11/2006	71	2		12/19/2006	2	<1	P					1/14/2009	2	<1	P	P	None
08	B	hallway	5/11/2006	23	3		12/19/2006	6	<1	P					1/14/2009	<1	<1	P	P	None
09	S/B	room 209	5/11/2006	1	<1	P									1/14/2009	<1	<1	P	P	None
10	S/B	room 208	5/11/2006	60	3		12/19/2006	4	<1	P					1/14/2009	1	<1	P	P	None
11	S/B	room 207	5/11/2006	4	1	P									1/14/2009	<1	<1	P	P	None
12	S/B	room 206	5/11/2006	25	<1		12/19/2006	<1	<1	P					1/14/2009	<1	<1	P	P	None
13	S/B	room 205	5/11/2006	1	1	P									1/14/2009	<1	<1	P	P	None
14	S/B	room 204	5/11/2006	114	9		12/19/2006	9	2	P					1/14/2009	2	<1	P	P	None
15	S/B	room 203	5/11/2006	209	2		12/19/2006	3	<1	P					1/14/2009	1	<1	P	P	None
16	S/B	room 202	5/11/2006	11	2		12/19/2006	4	<1	P					1/14/2009	2	<1	P	P	None
17	S/B	room 201	5/11/2006	6	2	P									1/14/2009	<1	<1	P	P	None
18	B	hallway	5/11/2006	<1	<1	P	12/19/2006	1	<1	P					1/14/2009	<1	<1	P	P	None
19	S/B	room 109	5/11/2006	7	<1	P									1/14/2009	3	<1	P	P	None
20	S/B	room 108	5/11/2006	3	<1	P									1/14/2009	<1	<1	P	P	None
21	S/B	room 107	5/11/2006	37	2		12/19/2006	<1	<1	P					1/14/2009	<1	<1	P	P	None
22	S/B	room 106	5/11/2006	34	2		12/19/2006	<1	<1	P					1/14/2009	<1	<1	P	P	None
23	S/B	room 105	5/11/2006	9	1	P									1/14/2009	<1	<1	P	P	None
24	S/B	room 104	5/11/2006	12	6		12/19/2006	4	1	P					1/14/2009	2	<1	P	P	None
25	S/B	room 103	5/11/2006	18	1		12/19/2006	2	<1	P					1/14/2009	<1	<1	P	P	None
26	S/B	room 102	5/11/2006	46	2		12/19/2006	2	<1	P					1/14/2009	<1	<1	P	P	None
27	S/B	room 101	5/11/2006	2	<1	P									1/14/2009	<1	<1	P	P	None
36	S	nurses office	5/11/2006	6	2	P									1/14/2009	<1	<1	P	P	None
37	S	kitchen - pr	5/11/2006	8	<1	P									1/14/2009	3	<1	P	P	None
38	S	teachers lounge	5/11/2006	8	2	P	12/19/2006	4	<1	P					1/14/2009	<1	<1	P	P	None
39	S	kitchen sink, SE corner, left side	5/11/2006	9	<1	P	12/19/2006	5	<1	P					1/14/2009	5	<1	P	P	None
40	S	kitchen sink, to the right of 39	5/11/2006	7	<1	P									1/14/2009	3	<1	P	P	None
42	S	room 214													1/14/2009	14	1		F	PS
43	S	workshop (left)													1/14/2009	2	<1	P	P	None
44	S	workshop (right)													1/14/2009	4	<1	P	P	None
45	S	kitchen (handwash)													1/14/2009	<1	<1	P	P	None

Table 3. Cadmium Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3				Follow-up Sampling 4				Follow-up Sampling 5				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Pass /Fail	Status
01	B	hallway	4/1/04	1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
02	B	hallway	4/1/04	<1	<1	P									5/11/06	2	<1	P	3/14/07	<1	<1	P	1/14/09	<1	<1	P	P	None
03	S	daycare kitchen	4/1/04	<1	<1	P	1/20/05	<1	<1	P					5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
04	S/B	room 211	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
05	S/B	room 210	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
06	S/B	room 213	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
07	S/B	room 212	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
08	B	hallway	4/1/04	2	<1	P									5/11/06	2	<1	P					1/14/09	<1	<1	P	P	None
09	S/B	room 209	4/1/04	<1	<1	P					5/6/05	<1	<1	P	5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
10	S/B	room 208	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
11	S/B	room 207	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
12	S/B	room 206	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
13	S/B	room 205	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
14	S/B	room 204	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
15	S/B	room 203	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
16	S/B	room 202	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
17	S/B	room 201	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
18	B	hallway	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
19	S/B	room 109	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
20	S/B	room 108	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
21	S/B	room 107	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
22	S/B	room 106	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
23	S/B	room 105	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
24	S/B	room 104	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
25	S/B	room 103	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
26	S/B	room 102	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
27	S/B	room 101	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
36	S	nurses office	4/1/04		<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
37	S	kitchen - pr	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
38	S	teachers lounge	4/1/04	<1	<1	P									5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
39	S	kitchen sink, SE corner, left side													5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
40	S	kitchen sink, to the right of 39													5/11/06	<1	<1	P					1/14/09	<1	<1	P	P	None
42	S	room 214																					1/14/09	<1	<1	P	P	None
43	S	workshop (left)																					1/14/09	<1	<1	P	P	None
44	S	workshop (right)																					1/14/09	<1	<1	P	P	None
45	S	kitchen (handwash)																					1/14/09	<1	<1	P	P	None

Table 4. Copper Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3			
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail
01	B	hallway	4/1/2004	0.056	0.005	P									5/11/2006	0.105	0.053	P
02	B	hallway													5/11/2006	0.158	0.04	P
03	S	daycare kitchen	4/1/2004	0.25		P	1/20/2005	0.16	0.072	P					5/11/2006	0.078	0.01	P
04	S/B	room 211	4/1/2004	0.078	0.12	P									5/11/2006	0.312	0.244	P
05	S/B	room 210													5/11/2006	0.232	0.214	P
06	S/B	room 213	4/1/2004	0.055		P									5/11/2006	2.39	0.454	
07	S/B	room 212													5/11/2006	1.31	0.11	
08	B	hallway	4/1/2004	0.13		P									5/11/2006	0.117	0.087	P
09	S/B	room 209	4/1/2004	0.33		P					5/6/2005	0.006	0.002	P	5/11/2006	0.545	0.229	P
10	S/B	room 208													5/11/2006	1.69	0.423	
11	S/B	room 207													5/11/2006	0.426	0.101	P
12	S/B	room 206													5/11/2006	0.738	0.103	P
13	S/B	room 205													5/11/2006	0.265	0.181	P
14	S/B	room 204													5/11/2006	0.638	0.128	P
15	S/B	room 203													5/11/2006	2.19	0.183	
16	S/B	room 202													5/11/2006	0.833	0.449	P
17	S/B	room 201	4/1/2004	0.44		P									5/11/2006	0.559	0.435	P
18	B	hallway													5/11/2006	0.348	0.261	P
19	S/B	room 109	4/1/2004		0.17	P									5/11/2006	0.464	0.116	P
20	S/B	room 108													5/11/2006	0.258	0.184	P
21	S/B	room 107													5/11/2006	1.03	0.153	P
22	S/B	room 106	4/1/2004		0.16	P									5/11/2006	0.693	0.206	P
23	S/B	room 105													5/11/2006	0.367	0.183	P
24	S/B	room 104	4/1/2004		0.17	P									5/11/2006	0.339	0.136	P
25	S/B	room 103													5/11/2006	0.815	0.165	P
26	S/B	room 102													5/11/2006	1.51	0.268	
27	S/B	room 101													5/11/2006	0.332	0.221	P
36	S	nurses office	4/1/2004		0.055	P									5/11/2006	0.12	0.041	P
37	S	kitchen - pr	4/1/2004	0.33		P									5/11/2006	0.216	0.292	P
38	S	teachers lounge	4/1/2004	0.026		P									5/11/2006	0.035	0.03	P
39	S	kitchen sink, SE corner, left side													5/11/2006	0.24	0.09	P
40	S	kitchen sink, to the right of 39													5/11/2006	0.248	0.075	P
42	S	room 214																
43	S	workshop (left)																
44	S	workshop (right)																
45	S	kitchen (handwash)																

Table 4. Copper Test Results (Continued)

FIXTURE INFORMATION			Follow-up Sampling 4				Follow-up Sampling 5				Follow-up Sampling 6				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	B	hallway									1/14/2009	0.006	0.002	P	P	None
02	B	hallway					3/14/2007	0.211	0.336	P	1/14/2009	0.137	0.1	P	P	None
03	S	daycare kitchen									1/14/2009	0.094	0.018	P	P	None
04	S/B	room 211									1/14/2009	0.1	0.072	P	P	None
05	S/B	room 210									1/14/2009	0.141	0.11	P	P	None
06	S/B	room 213	12/19/2006	0.241	0.286	P					1/14/2009	0.176	0.15	P	P	None
07	S/B	room 212	12/19/2006	0.272	0.257	P					1/14/2009	0.191	0.22	P	P	None
08	B	hallway									1/14/2009	0.056	0.059	P	P	None
09	S/B	room 209									1/14/2009	0.105	0.079	P	P	None
10	S/B	room 208	12/19/2006	0.244	0.267	P					1/14/2009	0.15	0.122	P	P	None
11	S/B	room 207									1/14/2009	0.122	0.063	P	P	None
12	S/B	room 206									1/14/2009	0.134	0.06	P	P	None
13	S/B	room 205									1/14/2009	0.154	0.083	P	P	None
14	S/B	room 204									1/14/2009	0.114	0.047	P	P	None
15	S/B	room 203	12/19/2006	0.25	0.151	P					1/14/2009	0.135	0.079	P	P	None
16	S/B	room 202									1/14/2009	0.133	0.101	P	P	None
17	S/B	room 201									1/14/2009	0.143	0.109	P	P	None
18	B	hallway									1/14/2009	0.098	0.093	P	P	None
19	S/B	room 109									1/14/2009	0.13	0.123	P	P	None
20	S/B	room 108									1/14/2009	0.174	0.177	P	P	None
21	S/B	room 107									1/14/2009	0.174	0.116	P	P	None
22	S/B	room 106									1/14/2009	0.139	0.097	P	P	None
23	S/B	room 105									1/14/2009	0.168	0.144	P	P	None
24	S/B	room 104									1/14/2009	0.154	0.112	P	P	None
25	S/B	room 103									1/14/2009	0.134	0.095	P	P	None
26	S/B	room 102	12/19/2006	0.248	0.209	P					1/14/2009	0.178	0.152	P	P	None
27	S/B	room 101									1/14/2009	0.154	0.166	P	P	None
36	S	nurses office									1/14/2009	0.023	0.017	P	P	None
37	S	kitchen - pr									1/14/2009	0.098	0.012	P	P	None
38	S	teachers lounge									1/14/2009	0.01	0.008	P	P	None
39	S	kitchen sink, SE corner, left side									1/14/2009	0.096	0.009	P	P	None
40	S	kitchen sink, to the right of 39									1/14/2009	0.124	0.011	P	P	None
42	S	room 214									1/14/2009	0.078	0.01	P	P	None
43	S	workshop (left)									1/14/2009	0.068	0.009	P	P	None
44	S	workshop (right)									1/14/2009	0.027	0.006	P	P	None
45	S	kitchen (handwash)									1/14/2009	0.078	0.027	P	P	None

Table 5. Iron Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3			
Fixture ID	Type	Location	Sampled	1st Draw	Flush 2m	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 2m	Pass/Fail
01	B	hallway																
02	B	hallway																
03	S	daycare kitchen	4/1/2004	0.09		P												
04	S/B	room 211																
05	S/B	room 210																
06	S/B	room 213																
07	S/B	room 212																
08	B	hallway	4/1/2004	0.23		P												
09	S/B	room 209	4/1/2004	0.08	0.41	P	8/19/2004	<0.05	0.05	P	5/6/2005	0.53	<0.05		7/21/2005		0.72	
10	S/B	room 208																
11	S/B	room 207																
12	S/B	room 206																
13	S/B	room 205																
14	S/B	room 204																
15	S/B	room 203																
16	S/B	room 202																
17	S/B	room 201	4/1/2004	0.08	0.08	P												
18	B	hallway																
19	S/B	room 109																
20	S/B	room 108																
21	S/B	room 107																
22	S/B	room 106																
23	S/B	room 105																
24	S/B	room 104																
25	S/B	room 103																
26	S/B	room 102																
27	S/B	room 101																
36	S	nurses office	4/1/2004			P	8/19/2004	0.67	0.84									
37	S	kitchen - pr	4/1/2004	0.07		P												
38	S	teachers lounge	4/1/2004	0.32		P												
39	S	kitchen sink, SE corner, left side																
40	S	kitchen sink, to the right of 39																
42	S	room 214																
43	S	workshop (left)																
44	S	workshop (right)																
45	S	kitchen (handwash)																

Table 5. Iron Test Results (Continued)

FIXTURE INFORMATION			Follow-up Sampling 4				Follow-up Sampling 5				Follow-up Sampling 6				Follow-up Sampling 7				Summary Status		
Fixture ID	Type	Location	Sampled	1st Draw	Flush 2m	Pass/Fail	Sampled	1st Draw	Flush 2m	Pass/Fail	Sampled	1st Draw	Flush 2m	Pass/Fail	Sampled	1st Draw	Flush 2m	Pass/Fail	Pass/Fail	Status	
01	B	hallway	5/11/2006		0.181	P													P	None	
02	B	hallway	5/11/2006		1.11		12/19/2006		1.2			3/14/2007		0.118	P					P	None
03	S	daycare kitchen	5/11/2006		<0.05	P									1/14/2009		0.083	P	P	None	
04	S/B	room 211	5/11/2006		0.085	P														P	None
05	S/B	room 210	5/11/2006		0.288	P														P	None
06	S/B	room 213	5/11/2006		0.08	P														P	None
07	S/B	room 212	5/11/2006		0.087	P														P	None
08	B	hallway	5/11/2006		0.086	P														P	None
09	S/B	room 209	5/11/2006		0.107	P									1/14/2009		0.128	P	P	None	
10	S/B	room 208	5/11/2006		0.067	P														P	None
11	S/B	room 207	5/11/2006		0.094	P														P	None
12	S/B	room 206	5/11/2006		<0.05	P														P	None
13	S/B	room 205	5/11/2006		0.074	P														P	None
14	S/B	room 204	5/11/2006		0.083	P														P	None
15	S/B	room 203	5/11/2006		0.087	P														P	None
16	S/B	room 202	5/11/2006		0.089	P														P	None
17	S/B	room 201	5/11/2006		0.084	P									1/14/2009		0.055	P	P	None	
18	B	hallway	5/11/2006		0.09	P														P	None
19	S/B	room 109	5/11/2006		0.137	P									1/14/2009		0.213	P	P	None	
20	S/B	room 108	5/11/2006		0.083	P														P	None
21	S/B	room 107	5/11/2006		0.082	P														P	None
22	S/B	room 106	5/11/2006		0.082	P														P	None
23	S/B	room 105	5/11/2006		0.083	P														P	None
24	S/B	room 104	5/11/2006		0.083	P														P	None
25	S/B	room 103	5/11/2006		0.096	P														P	None
26	S/B	room 102	5/11/2006		0.084	P														P	None
27	S/B	room 101	5/11/2006		0.079	P									1/14/2009		0.061	P	P	None	
36	S	nurses office	5/11/2006		0.205	P														P	None
37	S	kitchen - pr	5/11/2006		0.095	P														P	None
38	S	teachers lounge	5/11/2006		0.259	P														P	None
39	S	kitchen sink, SE corner, left side	5/11/2006		0.098	P									1/14/2009		0.073	P	P	None	
40	S	kitchen sink, to the right of 39	5/11/2006		0.067	P														P	None
42	S	room 214																		n/a	None
43	S	workshop (left)																		n/a	None
44	S	workshop (right)																		n/a	None
45	S	kitchen (handwash)																		n/a	None

Table 6. Service Entry Test Results

Test Results (Service Entry/SE, Units as Shown)						
SOURCE INFORMATION			Most Recent Sampling			
Fixture ID	Type	Location	Item	Sampled	Max Value	Pass/Fail
00	SE	exterior - north wall - boiler room	Arsenic	14-Jan-09	2 ppb	P
00	SE	exterior - north wall - boiler room	Cadmium	14-Jan-09	1 ppb	P
00	SE	exterior - north wall - boiler room	Copper	14-Jan-09	0.026 ppm	P
00	SE	exterior - north wall - boiler room	Iron	14-Jan-09	0.078 ppm	P
00	SE	exterior - north wall - boiler room	Lead	14-Jan-09	1 ppb	P
00	SE	exterior - north wall - boiler room	Total Coliforms	01-Apr-04	<1 Colonies	P

"<" means: less than the value shown (below analytical detection limits).

"n/a" means: not applicable.

Table 7. Bacteriological Test Results

Bacteriological Characteristics

Bacteriological testing of selected samples indicated no (zero) coliform bacteria.