

Seattle Public Schools
Drinking Water Quality Program

Results of Water Quality Testing
for
North Beach Elementary school

Updated March 21, 2018

General Information:

Plumbing piping materials: galvanized steel

Remediation plan:

This remediation plan is based on a Water Quality policy approved by the School Board. The policy includes standards for the presence of lead, cadmium, copper, iron and other substances in drinking water.

Status:

Policy Criteria: All sources meet the policy criteria.

Follow-up monitoring: Will be performed in school year 2020-2021.

Service: The school will be flushed after any breaks longer than five days.

Water Quality Testing Results:

Legend	
Symbol	Definition
SE	service entry (main)
B	bubbler
S	sink (faucet)
B/S	sink/bubbler combination
S/B	sink/bubbler combination
ppb	parts per billion
ppm	parts per million
NA	not applicable
None	no action required
Unk	unknown status or action
Sample	sample needs to be taken
Re-test	fixture needs to be resampled
Conf	resample to confirm measurement
No flush	not flushed before sampling
Sink	sampled faucet of S/B combo
Used	recently used; no 1st draw sample possible
PS	post sign
Disable(d)	fixture disabled in response to water quality testing
IF	install filter
RB	replace bubbler
RB/IF	replace bubbler and/or install filter
RF	replace faucet
RF/IF	replace faucet and/or install filter
BW	disable fixture and provide bottled water until remediated
Leaks	leaking fixture
NW	not working properly (sample S when B of S/B NW)
OS	out of service - disabled until fixed
RS	return to service - now passes testing
Rem	Removed from system - no longer exists

Table 1. Summary of Results

FIXTURE INFORMATION			LEAD		CADMIUM		COPPER		IRON		OK?
Fixture ID	Type	Location	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Yes/No/Status
01	B	room 2, left	P	None	P	None	P	None	P	None	Yes
02	S/B	room 1	P	None	P	None	P	None	P	None	Yes
03	S/B	room 3	P	None	P	None	P	None	P	None	Yes
04	S/B	room 4	P	None	P	None	P	None	P	None	Yes
05	S/B	room 5	P	None	P	None	P	None	P	None	Yes
06	S/B	room 6	P	None	P	None	P	None	P	None	Yes
07	B	hallway	P	None	P	None	P	None	P	None	Yes
08	B	hallway	P	None	P	None	P	None	P	None	Yes
09	S/B	library	P	None	P	None	P	None	P	None	Yes
10	S/B	library	P	None	P	None	P	None	P	None	Yes
11	S/B	room 12	P	None	P	None	P	None	P	None	Yes
12	S/B	room 14	P	None	P	None	P	None	P	None	Yes
13	S/B	room 15	P	None	P	None	P	None	P	None	Yes
14	S/B	room 13	P	None	P	None	P	None	P	None	Yes
15	S/B	room 11	P	None	P	None	P	None	P	None	Yes
16	S/B	room 9	P	None	P	None	P	None	P	None	Yes
17	S/B	room 7	P	None	P	None	P	None	P	None	Yes
19	S	kitchen, left	P	None	P	None	P	None	P	None	Yes
20	S	teachers lounge	P	None	P	None	P	None	P	None	Yes
21	S	nurses room	P	None	P	None	P	None	P	None	Yes
22	S	Kitchen, right	P	None	P	None	P	None			Yes
24	S	teacher's work room	P	None	P	None	P	None			Yes
25	S/B	room 2, middle	P	None	P	None	P	None	P	None	Yes
26	B	room 2, right	P	None	P	None	P	None			Yes

Table 2. Lead Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3			
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail
01	B	room 2, left	4/1/2004	8	<1	P												
02	S/B	room 1	4/1/2004	1	<1	P												
03	S/B	room 3	4/1/2004	2	2	P												
04	S/B	room 4	4/1/2004	7	<1	P												
05	S/B	room 5	4/1/2004	4	<1	P												
06	S/B	room 6	4/1/2004	1	<1	P												
07	B	hallway	4/1/2004	6	<1	P												
08	B	hallway									7/15/2005	4	2	P				
09	S/B	library	4/1/2004	3	<1	P												
10	S/B	library	4/1/2004	7	<1	P												
11	S/B	room 12	4/1/2004	4	<1	P												
12	S/B	room 14	4/1/2004	17	<1		3/3/2005	8	1	P								
13	S/B	room 15	4/1/2004	<1	<1	P												
14	S/B	room 13	4/1/2004	<1	<1	P												
15	S/B	room 11	4/1/2004	40	<1		3/3/2005	58	<1		7/15/2005	4	5	P				
16	S/B	room 9	4/1/2004	28	3		3/3/2005	10	<1	P								
17	S/B	room 7	4/1/2004	2	<1	P												
19	S	kitchen, left	4/1/2004	1	<1	P												
20	S	teachers lounge	4/1/2004	<1	<1	P												
21	S	nurses room	4/1/2004	<1	<1	P												
22	S	Kitchen, right													5/17/2006	36	2	
24	S	teacher's work room																
25	S/B	room 2, middle																
26	B	room 2, right																

Table 2. Lead Test Results (continued)

FIXTURE INFORMATION			Follow-up Sampling 4				Follow-up Sampling 5				Follow-up Sampling 6				Follow-up Sampling 7				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	B	room 2, left	9/16/2008	1	<1	P	10/6/2011	<1	<1	P									P	None
02	S/B	room 1	9/16/2008	1	2	P	10/6/2011	<1	<1	P	8/15/2014	1	<1	P	2/7/2018	<1	<1	P	P	None
03	S/B	room 3	9/16/2008	<1	2	P	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
04	S/B	room 4	9/16/2008	2	<1	P	10/6/2011	<1	<1	P	8/15/2014	2	<1	P	2/7/2018	<1	<1	P	P	None
05	S/B	room 5	9/16/2008	<1	2	P	10/6/2011	<1	<1	P	8/15/2014	1	<1	P	2/7/2018	<1	<1	P	P	None
06	S/B	room 6	9/16/2008	<1	<1	P	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
07	B	hallway	9/16/2008	2	1	P	10/6/2011	<1	2	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
08	B	hallway	9/16/2008	2	2	P	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
09	S/B	library	9/16/2008	1	1	P	10/6/2011	<1	<1	P	8/15/2014	1	<1	P	2/7/2018	<1	<1	P	P	None
10	S/B	library	9/16/2008	1	1	P	10/6/2011	<1	<1	P	8/15/2014	1	<1	P	2/7/2018	1	<1	P	P	None
11	S/B	room 12	9/16/2008	1	<1	P	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
12	S/B	room 14	9/16/2008	3	3	P	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
13	S/B	room 15	9/16/2008	<1	<1	P	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
14	S/B	room 13	9/16/2008	2	<1	P	10/6/2011	<1	<1	P	8/15/2014	1	<1	P	2/7/2018	<1	<1	P	P	None
15	S/B	room 11	9/16/2008	<1	<1	P	10/6/2011	<1	<1	P	8/15/2014	1	<1	P	2/7/2018	<1	<1	P	P	None
16	S/B	room 9	9/16/2008	<1	<1	P	10/6/2011	<1	<1	P	8/15/2014	1	<1	P	2/7/2018	<1	<1	P	P	None
17	S/B	room 7	9/16/2008	1	<1	P	10/6/2011	<1	<1	P	8/15/2014	1	<1	P	2/7/2018	<1	<1	P	P	None
19	S	kitchen, left	9/16/2008	6	1	P	10/6/2011	2	1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
20	S	teachers lounge	9/16/2008	1	<1	P	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
21	S	nurses room	9/16/2008	1	<1	P	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
22	S	Kitchen, right	9/16/2008	5	1	P	10/6/2011	1	1	P	8/15/2014	2	<1	P	2/7/2018	2	<1	P	P	None
24	S	teacher's work room	9/16/2008	3	1	P	10/6/2011	4	5	P	8/15/2014	3	<1	P	2/7/2018	4	1	P	P	None
25	S/B	room 2, middle	9/16/2008	2	2	P	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
26	B	room 2, right	9/16/2008	3	6	P	10/6/2011	2	<1	P	8/15/2014	3	2	P	2/7/2018	<1	<1	P	P	None

Table 3. Cadmium Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3			
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail
01	B	room 2, left					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
02	S/B	room 1	4/1/2004	<1	<1	P									9/16/2008	<1	<1	P
03	S/B	room 3					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
04	S/B	room 4					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
05	S/B	room 5					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
06	S/B	room 6					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
07	B	hallway					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
08	B	hallway					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
09	S/B	library					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
10	S/B	library					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
11	S/B	room 12					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
12	S/B	room 14					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
13	S/B	room 15	4/1/2004	<1	<1	P									9/16/2008	<1	<1	P
14	S/B	room 13					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
15	S/B	room 11					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
16	S/B	room 9					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
17	S/B	room 7					7/15/2005	<1	<1	P					9/16/2008	<1	<1	P
19	S	kitchen, left	4/1/2004	<1	<1	P									9/16/2008	<1	<1	P
20	S	teachers lounge	4/1/2004	<1	<1	P									9/16/2008	<1	<1	P
21	S	nurses room	4/1/2004	<1	<1	P									9/16/2008	<1	<1	P
22	S	Kitchen, right									5/17/2006	<1	<1	P	9/16/2008	<1	<1	P
24	S	teacher's work room													9/16/2008	<1	<1	P
25	S/B	room 2, middle													9/16/2008	<1	<1	P
26	B	room 2, right													9/16/2008	<1	<1	P

Table 3. Cadmium Test Results(continued)

FIXTURE INFORMATION			Follow-up Sampling 4				Follow-up Sampling 5				Follow-up Sampling 6				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	B	room 2, left	10/6/2011	<1	<1	P									P	None
02	S/B	room 1	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
03	S/B	room 3	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
04	S/B	room 4	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
05	S/B	room 5	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
06	S/B	room 6	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
07	B	hallway	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
08	B	hallway	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
09	S/B	library	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
10	S/B	library	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
11	S/B	room 12	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
12	S/B	room 14	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
13	S/B	room 15	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
14	S/B	room 13	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
15	S/B	room 11	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
16	S/B	room 9	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
17	S/B	room 7	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
19	S	kitchen, left	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
20	S	teachers lounge	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
21	S	nurses room	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
22	S	Kitchen, right	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
24	S	teacher's work room	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
25	S/B	room 2, middle	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None
26	B	room 2, right	10/6/2011	<1	<1	P	8/15/2014	<1	<1	P	2/7/2018	<1	<1	P	P	None

Table 4. Copper Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3			
Fixture ID	Type	Location	Sampled	1st Draw	Flush 2m	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail
01	B	room 2, left					7/15/2005	0.39	0.38	P					9/16/2008	0.126	0.114	P
02	S/B	room 1	4/1/2004	0.37	0.28	P	7/15/2005		0.29	P					9/16/2008	0.098	0.077	P
03	S/B	room 3					7/15/2005	0.36	0.36	P					9/16/2008	0.129	0.083	P
04	S/B	room 4					7/15/2005	0.33	0.26	P					9/16/2008	0.136	0.071	P
05	S/B	room 5					7/15/2005	0.33	0.25	P					9/16/2008	0.109	0.058	P
06	S/B	room 6					7/15/2005	0.18	0.13	P					9/16/2008	0.152	0.008	P
07	B	hallway					7/15/2005	0.21	0.16	P					9/16/2008	0.141	0.01	P
08	B	hallway					7/15/2005	0.4	0.18	P					9/16/2008	0.148	0.164	P
09	S/B	library					7/15/2005	0.63	0.14	P					9/16/2008	0.115	0.075	P
10	S/B	library					7/15/2005	0.43	0.41	P					9/16/2008	0.119	0.09	P
11	S/B	room 12					7/15/2005	0.6	0.65	P					9/16/2008	0.131	0.067	P
12	S/B	room 14					7/15/2005	0.5	0.81	P					9/16/2008	0.127	0.129	P
13	S/B	room 15	4/1/2004	0.6	0.39	P	7/15/2005		0.25	P					9/16/2008	0.148	0.086	P
14	S/B	room 13					7/15/2005	0.14	0.3	P					9/16/2008	0.136	0.099	P
15	S/B	room 11					7/15/2005	0.033	0.065	P					9/16/2008	0.17	0.086	P
16	S/B	room 9					7/15/2005	0.24	0.14	P					9/16/2008	0.137	0.074	P
17	S/B	room 7					7/15/2005	0.53	0.095	P					9/16/2008	0.099	0.064	P
19	S	kitchen, left	4/1/2004	0.15		P	7/15/2005		0.018	P					9/16/2008	0.087	0.027	P
20	S	teachers lounge	4/1/2004	0.16		P	7/15/2005		0.14	P					9/16/2008	0.102	0.092	P
21	S	nurses room	4/1/2004	0.28		P	7/15/2005		0.24	P					9/16/2008	0.136	0.064	P
22	S	Kitchen, right									5/17/2006	0.171	0.079	P	9/16/2008	0.096	0.024	P
24	S	teacher's work room													9/16/2008	0.178	0.021	P
25	S/B	room 2, middle													9/16/2008	0.137	0.099	P
26	B	room 2, right													9/16/2008	0.144	0.108	P

Table 4. Copper Test Results(continued)

FIXTURE INFORMATION			Follow-up Sampling 4				Follow-up Sampling 5				Follow-up Sampling 6				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	B	room 2, left	10/6/2011	0.302	0.276	P									P	None
02	S/B	room 1	10/6/2011	0.286	0.339	P	8/15/2014	0.081	0.111	P	2/7/2018	0.164	0.176	P	P	None
03	S/B	room 3	10/6/2011	0.314	0.337	P	8/15/2014	0.108	0.079	P	2/7/2018	0.206	0.176	P	P	None
04	S/B	room 4	10/6/2011	0.399	0.427	P	8/15/2014	0.106	0.114	P	2/7/2018	0.158	0.196	P	P	None
05	S/B	room 5	10/6/2011	0.354	0.356	P	8/15/2014	0.121	0.116	P	2/7/2018	0.115	0.126	P	P	None
06	S/B	room 6	10/6/2011	0.365	0.277	P	8/15/2014	0.095	0.108	P	2/7/2018	0.168	0.187	P	P	None
07	B	hallway	10/6/2011	0.314	0.225	P	8/15/2014	0.082	0.081	P	2/7/2018	0.165	0.122	P	P	None
08	B	hallway	10/6/2011	0.345	0.258	P	8/15/2014	0.143	0.176	P	2/7/2018	0.179	0.157	P	P	None
09	S/B	library	10/6/2011	0.363	0.293	P	8/15/2014	0.138	0.137	P	2/7/2018	0.247	0.232	P	P	None
10	S/B	library	10/6/2011	0.344	0.422	P	8/15/2014	0.125	0.148	P	2/7/2018	0.201	0.241	P	P	None
11	S/B	room 12	10/6/2011	0.318	0.312	P	8/15/2014	0.132	0.118	P	2/7/2018	0.206	0.206	P	P	None
12	S/B	room 14	10/6/2011	0.35	0.357	P	8/15/2014	0.145	0.137	P	2/7/2018	0.238	0.259	P	P	None
13	S/B	room 15	10/6/2011	0.325	0.335	P	8/15/2014	0.134	0.132	P	2/7/2018	0.214	0.217	P	P	None
14	S/B	room 13	10/6/2011	0.357	0.387	P	8/15/2014	0.136	0.142	P	2/7/2018	0.23	0.24	P	P	None
15	S/B	room 11	10/6/2011	0.38	0.295	P	8/15/2014	0.102	0.093	P	2/7/2018	0.194	0.174	P	P	None
16	S/B	room 9	10/6/2011	0.371	0.245	P	8/15/2014	0.174	0.084	P	2/7/2018	0.202	0.137	P	P	None
17	S/B	room 7	10/6/2011	0.289	0.298	P	8/15/2014	0.115	0.127	P	2/7/2018	0.16	0.17	P	P	None
19	S	kitchen, left	10/6/2011	0.269	0.298	P	8/15/2014	0.075	0.01	P	2/7/2018	0.136	0.156	P	P	None
20	S	teachers lounge	10/6/2011	0.289	0.269	P	8/15/2014	0.08	0.089	P	2/7/2018	0.161	0.139	P	P	None
21	S	nurses room	10/6/2011	0.344	0.27	P	8/15/2014	0.111	0.057	P	2/7/2018	0.152	0.08	P	P	None
22	S	Kitchen, right	10/6/2011	0.262	0.29	P	8/15/2014	0.072	0.011	P	2/7/2018	0.159	0.157	P	P	None
24	S	teacher's work room	10/6/2011	0.253	0.381	P	8/15/2014	0.14	0.152	P	2/7/2018	0.195	0.209	P	P	None
25	S/B	room 2, middle	10/6/2011	0.244	0.268	P	8/15/2014	0.121	0.128	P	2/7/2018	0.162	0.166	P	P	None
26	B	room 2, right	10/6/2011	0.284	0.282	P	8/15/2014	0.118	0.118	P	2/7/2018	0.172	0.164	P	P	None

Table 5. Iron Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3				Follow-up Sampling 4				Follow-up Sampling 5				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Pass /Fail	Status
01	B	room 2, left					7/15/05		0.07	P	9/16/08		<0.05	P	10/6/11		<0.05	P									P	None
02	S/B	room 1	4/1/04	<0.05	<0.05	P	7/15/05		0.08	P	9/16/08		<0.05	P	10/6/11		<0.05	P									P	None
03	S/B	room 3					7/15/05		0.08	P									8/15/14		<0.05	P					P	None
04	S/B	room 4					7/15/05		0.13	P									8/15/14		<0.05	P					P	None
05	S/B	room 5					7/15/05		0.15	P													2/7/18		<0.05	P	P	None
06	S/B	room 6					7/15/05		0.1	P													2/7/18		0.074	P	P	None
07	B	hallway					7/15/05		0.07	P	9/16/08		0.056	P	10/6/11		0.116	P									P	None
08	B	hallway					7/15/05		0.12	P									8/15/14		0.302	P					P	None
09	S/B	library					7/15/05		<0.05	P													2/7/18		<0.05	P	P	None
10	S/B	library					7/15/05		0.26	P																	P	None
11	S/B	room 12					7/15/05		0.26	P																	P	None
12	S/B	room 14					7/15/05		0.06	P	9/16/08		<0.05	P	10/6/11		<0.05	P									P	None
13	S/B	room 15	4/1/04	<0.05	<0.05	P	7/15/05		<0.05	P	9/16/08		<0.05	P	10/6/11		<0.05	P									P	None
14	S/B	room 13					7/15/05		0.096	P									8/15/14		0.079	P					P	None
15	S/B	room 11					7/15/05		<0.05	P									8/15/14		<0.05	P					P	None
16	S/B	room 9					7/15/05		<0.05	P													2/7/18		<0.05	P	P	None
17	S/B	room 7					7/15/05		<0.05	P													2/7/18		<0.05	P	P	None
19	S	kitchen, left	4/1/04	0.68			7/15/05		0.11	P													2/7/18		<0.05	P	P	None
20	S	teachers lounge	4/1/04	<0.05		P	7/15/05		0.1	P																	P	None
21	S	nurses room	4/1/04	<0.05		P	7/15/05		0.1	P																	P	None
22	S	Kitchen, right																										
24	S	teacher's work room																										
25	S/B	room 2, middle																					2/7/18		<0.05	P	P	None
26	B	room 2, right																										

Table 6. Service Entry Test Results

Test Results (Service Entry/SE, Units as Shown)						
SOURCE INFORMATION			Most Recent Sampling			
Fixture ID	Type	Location	Item	Sampled	Max Value	Pass/Fail
00	SE	boiler room	Arsenic	07-Feb-18	2 ppb	P
00	SE	boiler room	Cadmium	07-Feb-18	1 ppb	P
00	SE	boiler room	Copper	07-Feb-18	0.019 ppm	P
00	SE	boiler room	E coli	01-Apr-04	<1 Colonies	P
00	SE	boiler room	Iron	07-Feb-18	0.138 ppm	P
00	SE	boiler room	Lead	07-Feb-18	1 ppb	P
00	SE	boiler room	Total Coliforms	16-Sep-08	<1 Colonies	P

"<" means: less than the value shown (below analytical detection limits).

"n/a" means: not applicable.

Table 7. Bacteriological Test Results

Bacteriological Characteristics

Bacteriological testing of selected samples indicated no (zero) coliform bacteria.