

Seattle Public Schools
Drinking Water Quality Program

Results of Water Quality Testing
for
Rogers Elementary

Updated June 11, 2018

General Information:

Plumbing piping materials: mainly galvanized steel

Remediation plan:

This remediation plan is based on a Water Quality policy approved by the School Board. The policy includes standards for the presence of lead, cadmium, copper, iron and other substances in drinking water.

Status:

All sources meet the policy criteria.

Follow-up monitoring: Will be performed in school year 2020-2021.

Service: The school will be flushed after any breaks longer than five days.

Water Quality Testing Results:

Legend	
Symbol	Definition
SE	service entry (main)
B	bubbler
S	sink (faucet)
B/S	sink/bubbler combination
S/B	sink/bubbler combination
ppb	parts per billion
ppm	parts per million
NA	not applicable
None	no action required
Unk	unknown status or action
Sample	sample needs to be taken
Re-test	fixture needs to be resampled
Conf	resample to confirm measurement
No flush	not flushed before sampling
Sink	sampled faucet of S/B combo
Used	recently used; no 1st draw sample possible
PS	post sign
Disable(d)	fixture disabled in response to water quality testing
IF	install filter
RB	replace bubbler
RB/IF	replace bubbler and/or install filter
RF	replace faucet
RF/IF	replace faucet and/or install filter
BW	disable fixture and provide bottled water until remediated
Leaks	leaking fixture
NW	not working properly (sample S when B of S/B NW)
OS	out of service - disabled until fixed
RS	return to service - now passes testing
Rem	Removed from system - no longer exists

Table 1. Summary of Results

FIXTURE INFORMATION			LEAD		CADMIUM		COPPER		IRON		OK?
Fixture ID	Type	Location	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Yes/No/Status
01	B/S	room 2	P	None	P	None	P	None	P	None	Yes
02	B/S	room 1	P	None	P	None	P	None	P	None	Yes
03	B	hallway	P	None	P	None	P	None	P	None	Yes
04	B/S	room 3	P	None	P	None	P	None	P	None	Yes
05	B/S	room 5	P	None	P	None	P	None	P	None	Yes
06	B/S	room 7	P	None	P	None	P	None	P	None	Yes
07	B/S	room 9	P	None	P	None	P	None	P	None	Yes
08	B/S	room 10 (library)	P	None	P	None	P	None	P	None	Yes
08A	S	library sink	P	None	P	None	P	None	P	None	Yes
09	B/S	room 13	P	None	P	None	P	None	P	None	Yes
10	B/S	room 15	P	None	P	None	P	None	P	None	Yes
11	B/S	room 16	P	None	P	None	P	None	P	None	Yes
12	B/S	room 14	P	None	P	None	P	None	P	None	Yes
13	B/S	room 12	P	None	P	None	P	None	P	None	Yes
14	B	hallway (south)	P	None	P	None	P	None	P	None	Yes
15	B	hallway (south)	P	None	P	None	P	None	P	None	Yes
16	B	hallway (north)	P	None	P	None	P	None	P	None	Yes
17	B	hallway (north)	P	None	P	None	P	None	P	None	Yes
18	B/S	room 8	P	None	P	None	P	None	P	None	Yes
19	B/S	room 6	P	None	P	None	P	None	P	None	Yes
20	B/S	room 4	P	None	P	None	P	None	P	None	Yes
21	B	gym	P	None	P	None	P	None	P	None	Yes
24	S	kitchen, north wall	P	None	P	None	P	None	P	None	Yes
25	B/S	conference room (resource room)	P	None	P	None	P	None	P	None	Yes
26	B/S	nurse's office	P	None	P	None	P	None	P	None	Yes
27	S	office	P	None	P	None	P	None	P	None	Yes

Table 2. Lead Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3				Follow-up Sampling 4				Follow-up Sampling 5				
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	
01	B/S	room 2	3/24/2004	24	<1		4/7/2005	13	2		7/15/2005	16	5		11/10/2005	1	11										
02	B/S	room 1	3/24/2004	66	<1		4/7/2005	42	1		7/15/2005	15	4		11/10/2005	<1	5	P	1/31/2006	<1	3	P	2/1/2006	<1	1	P	
03	B	hallway	3/24/2004	110	1		4/7/2005	150	6		7/15/2005	7	5	P					1/31/2006	1	2	P	2/1/2006	<1	1	P	
04	B/S	room 3	3/24/2004	76	1		4/7/2005	3	<1	P	7/15/2005	7	3	P													
05	B/S	room 5	3/24/2004	34	1		4/7/2005	11	24		7/15/2005	16	13		11/10/2005	2	4	P	1/31/2006	2	2	P	2/1/2006	<1	<1	P	
06	B/S	room 7	3/24/2004	80	<1		4/7/2005	8	2	P	7/15/2005	4	5	P													
07	B/S	room 9	3/24/2004	57	<1		4/7/2005	6	2	P	7/15/2005	3	5	P													
08	B/S	room 10 (library)	3/24/2004	50	<1		4/7/2005	3	1	P	7/15/2005	4	2	P					1/31/2006	2	<1	P	2/1/2006	2	<1	P	
08A	S	library sink																									
09	B/S	room 13	3/24/2004	67	<1		4/7/2005	3	<1	P	7/15/2005	5	2	P					1/31/2006	1	<1	P	2/1/2006	<1	<1	P	
10	B/S	room 15	3/24/2004	43	4		4/7/2005	38	<1		7/15/2005	2	2	P					1/31/2006	<1	<1	P	2/1/2006	<1	<1	P	
11	B/S	room 16	3/24/2004	30	<1		4/7/2005	7	1	P									1/31/2006	<1	<1	P	2/1/2006	<1	<1	P	
12	B/S	room 14	3/24/2004	18	<1		4/7/2005	4	1	P	7/15/2005	3	2	P					1/31/2006	<1	<1	P	2/1/2006	<1	<1	P	
13	B/S	room 12	3/24/2004	28	2		4/7/2005	3	<1	P	7/15/2005	3	2	P	11/10/2005	1	<1	P									
14	B	hallway (south)	3/24/2004	84	2		4/7/2005	41	2		7/15/2005																
15	B	hallway (south)	3/24/2004	36	<1		4/7/2005	76	2		7/15/2005																
16	B	hallway (north)	3/24/2004	400	<1		4/7/2005	59	2		7/15/2005																
17	B	hallway (north)	3/24/2004	20	<1		4/7/2005	93	3		7/15/2005																
18	B/S	room 8	3/24/2004	36	<1		4/7/2005	4	1	P	7/15/2005	8	5	P													
19	B/S	room 6	3/24/2004	32	<1		4/7/2005	4	<1	P	7/15/2005	9	3	P													
20	B/S	room 4	3/24/2004	24	<1		4/7/2005	2	<1	P	7/15/2005	7	3	P													
21	B	gym	3/24/2004	30	1		4/7/2005	53	2		7/15/2005	6	9	P					1/31/2006	2	1	P	2/1/2006	1	<1	P	
24	S	kitchen, north wall	3/24/2004	63	2		4/7/2005	6	2	P	7/15/2005	6	5	P													
25	B/S	conference room (resource room)	3/24/2004	140	<1		4/7/2005	14	2		7/15/2005	14	2		11/10/2005	<1	3	P									
26	B/S	nurse's office	3/24/2004	63	2		4/7/2005	2	<1	P	7/15/2005	4	2	P													
27	S	office									7/15/2005	11	3														

Table 2. Lead Test Results (continued)

FIXTURE INFORMATION			Follow-up Sampling 6				Follow-up Sampling 7				Follow-up Sampling 8				Follow-up Sampling 9				Follow-up Sampling 10			
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail
01	B/S	room 2									4/17/2006	<1	1	P					3/23/2007	15	<1	
02	B/S	room 1	2/2/2006	<1	2	P	2/3/2006	<1	2	P									3/23/2007	<1	<1	P
03	B	hallway	2/2/2006	<1	1	P	2/3/2006	<1	2	P												
04	B/S	room 3																				
05	B/S	room 5	2/2/2006	<1	<1	P	2/3/2006	<1	<1	P									3/23/2007	1	<1	P
06	B/S	room 7																				
07	B/S	room 9																				
08	B/S	room 10 (library)	2/2/2006	1	<1	P	2/3/2006	<1	<1	P												
08A	S	library sink																				
09	B/S	room 13	2/2/2006	1	<1	P	2/3/2006	<1	<1	P												
10	B/S	room 15	2/2/2006	<1	<1	P	2/3/2006	<1	<1	P												
11	B/S	room 16	2/2/2006	<1	<1	P	2/3/2006	<1	<1	P												
12	B/S	room 14	2/2/2006	<1	<1	P	2/3/2006	<1	<1	P												
13	B/S	room 12																	3/23/2007	3	<1	P
14	B	hallway (south)													5/5/2006	1	<1	P				
15	B	hallway (south)													5/5/2006	1	<1	P				
16	B	hallway (north)													5/5/2006	18	<1					
17	B	hallway (north)													5/5/2006	48	<1					
18	B/S	room 8																				
19	B/S	room 6																				
20	B/S	room 4																				
21	B	gym	2/2/2006	2	1	P	2/3/2006	2	1	P												
24	S	kitchen, north wall																				
25	B/S	conference room (resource room)																	3/23/2007	<1	1	P
26	B/S	nurse's office																				
27	S	office													5/5/2006	6	4	P	3/23/2007	3	<1	P

Table 2. Lead Test Results (continued -2)

FIXTURE INFORMATION			Follow-up Sampling 11				Follow-up Sampling 12				Follow-up Sampling 13				Follow-up Sampling 14				Follow-up Sampling 15				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Pass /Fail	Status
01	B/S	room 2					3/26/2008		<1	P	4/1/2011	3	<1	P	3/12/2014	1	<1	P	5/9/2018	<1	<1	P	P	None
02	B/S	room 1					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
03	B	hallway					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
04	B/S	room 3					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
05	B/S	room 5					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
06	B/S	room 7					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018		<1	P	P	None
07	B/S	room 9					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
08	B/S	room 10 (library)					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
08A	S	library sink									4/1/2011	7	<1	P	3/12/2014	<1	<1	P	5/9/2018	6	<1	P	P	None
09	B/S	room 13					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
10	B/S	room 15					3/26/2008	<1	<1	P	4/1/2011	1	2	P	3/12/2014	<1	2	P	5/9/2018	<1	2	P	P	None
11	B/S	room 16					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
12	B/S	room 14					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
13	B/S	room 12					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
14	B	hallway (south)	9/26/2007	2	<1	P	3/26/2008	1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
15	B	hallway (south)	9/26/2007	2	<1	P	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
16	B	hallway (north)	9/26/2007	2	<1	P	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
17	B	hallway (north)	9/26/2007	1	<1	P	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
18	B/S	room 8					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
19	B/S	room 6					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
20	B/S	room 4					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
21	B	gym					3/26/2008	4	<1	P	4/1/2011	2	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
24	S	kitchen, north wall					3/26/2008	8	3	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
25	B/S	conference room (resource room)					3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
26	B/S	nurse's office					3/26/2008	1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
27	S	office					3/26/2008	2	<1	P	4/1/2011	1	<1	P	3/12/2014	5	<1	P	5/9/2018	<1	<1	P	P	None

Table 3. Cadmium Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3			
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail
01	B/S	room 2	3/24/2004	<1	<1	P	4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
02	B/S	room 1					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
03	B	hallway	3/24/2004	<1	<1	P	4/7/2005	2	<1	P	7/15/2005	<1	<1	P				
04	B/S	room 3					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
05	B/S	room 5					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
06	B/S	room 7					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
07	B/S	room 9					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
08	B/S	room 10 (library)					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
08A	S	library sink																
09	B/S	room 13					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
10	B/S	room 15					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
11	B/S	room 16	3/24/2004	<1	<1	P	4/7/2005	<1	<1	P								
12	B/S	room 14					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
13	B/S	room 12					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
14	B	hallway (south)					4/7/2005	<1	<1	P					9/26/2007	<1	<1	P
15	B	hallway (south)					4/7/2005	<1	<1	P					9/26/2007	<1	<1	P
16	B	hallway (north)	3/24/2004	<1	<1	P	4/7/2005	<1	<1	P					9/26/2007	<1	<1	P
17	B	hallway (north)					4/7/2005	<1	<1	P					9/26/2007	<1	<1	P
18	B/S	room 8					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
19	B/S	room 6					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
20	B/S	room 4					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
21	B	gym					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
24	S	kitchen, north wall	3/24/2004	<1	<1	P	4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
25	B/S	conference room (resource room)					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
26	B/S	nurse's office					4/7/2005	<1	<1	P	7/15/2005	<1	<1	P				
27	S	office									7/15/2005	<1	<1	P				

Table 3. Cadmium Test Results(continued)

FIXTURE INFORMATION			Follow-up Sampling 4				Follow-up Sampling 5				Follow-up Sampling 6				Follow-up Sampling 7				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	B/S	room 2	3/26/2008		<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
02	B/S	room 1	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
03	B	hallway	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
04	B/S	room 3	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
05	B/S	room 5	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
06	B/S	room 7	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018		<1	P	P	None
07	B/S	room 9	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
08	B/S	room 10 (library)	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
08A	S	library sink					4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
09	B/S	room 13	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
10	B/S	room 15	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
11	B/S	room 16	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
12	B/S	room 14	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
13	B/S	room 12	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
14	B	hallway (south)	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
15	B	hallway (south)	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
16	B	hallway (north)	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
17	B	hallway (north)	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
18	B/S	room 8	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
19	B/S	room 6	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
20	B/S	room 4	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
21	B	gym	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
24	S	kitchen, north wall	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
25	B/S	conference room (resource room)	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
26	B/S	nurse's office	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None
27	S	office	3/26/2008	<1	<1	P	4/1/2011	<1	<1	P	3/12/2014	<1	<1	P	5/9/2018	<1	<1	P	P	None

Table 4. Copper Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3				Follow-up Sampling 4				
Fixture ID	Type	Location	Sampled	1st Draw	Flush 2m	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	
01	B/S	room 2	3/24/2004	0.55	0.15	P	4/7/2005	0.23	0.19	P	7/15/2005	0.073	0.023	P									
02	B/S	room 1					4/7/2005	0.28	0.08	P	7/15/2005	0.057	0.038	P									
03	B	hallway	3/24/2004	0.57	0.067	P	4/7/2005	0.27	0.044	P	7/15/2005	0.029	0.017	P									
04	B/S	room 3					4/7/2005	0.29	0.037	P	7/15/2005	0.3	0.097	P									
05	B/S	room 5					4/7/2005	0.52	0.86	P	7/15/2005	0.14	0.034	P									
06	B/S	room 7					4/7/2005	0.45	0.12	P	7/15/2005	0.28	0.1	P									
07	B/S	room 9					4/7/2005	0.41	0.077	P	7/15/2005	0.3	0.12	P									
08	B/S	room 10 (library)					4/7/2005	0.47	0.22	P	7/15/2005	0.42	0.27	P									
08A	S	library sink																					
09	B/S	room 13					4/7/2005	0.35	0.3	P	7/15/2005	0.44	0.42	P									
10	B/S	room 15					4/7/2005	0.82	0.59	P	7/15/2005	0.036	0.055	P									
11	B/S	room 16	3/24/2004	1.2	0.3	P	4/7/2005	0.46	0.41	P	7/15/2005		0.24	P									
12	B/S	room 14					4/7/2005	0.37	0.29	P	7/15/2005	0.43	0.28	P									
13	B/S	room 12					4/7/2005	0.51	0.18	P	7/15/2005	2	0.39		11/10/2005	0.018	0.003	P					
14	B	hallway (south)					4/7/2005	0.54	0.13	P									9/26/2007	0.1	0.044	P	
15	B	hallway (south)					4/7/2005	0.51	0.11	P									9/26/2007	0.107	0.041	P	
16	B	hallway (north)	3/24/2004	1.2	0.091	P	4/7/2005	0.48	0.15	P									9/26/2007	0.156	0.063	P	
17	B	hallway (north)					4/7/2005	0.63	0.13	P									9/26/2007	0.149	0.062	P	
18	B/S	room 8					4/7/2005	0.21	0.059	P	7/15/2005	0.32	0.097	P									
19	B/S	room 6					4/7/2005	0.35	0.042	P	7/15/2005	0.27	0.094	P									
20	B/S	room 4					4/7/2005	0.28	0.043	P	7/15/2005	0.27	0.083	P									
21	B	gym					4/7/2005	0.31	0.064	P	7/15/2005	0.018	0.027	P									
24	S	kitchen, north wall	3/24/2004	0.21		P	4/7/2005	0.24	0.12	P	7/15/2005	0.13	0.09	P									
25	B/S	conference room (resource room)					4/7/2005	0.53	0.66	P	7/15/2005	0.058	0.037	P									
26	B/S	nurse's office					4/7/2005	0.087	0.033	P	7/15/2005	0.18	0.15	P									
27	S	office									7/15/2005	0.36	0.15	P									

Table 4. Copper Test Results (continued)

FIXTURE INFORMATION			Follow-up Sampling 5				Follow-up Sampling 6				Follow-up Sampling 7				Follow-up Sampling 8				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	B/S	room 2	3/26/2008		0.223	P	4/1/2011	0.183	0.138	P	3/12/2014	0.169	0.188	P	5/9/2018	0.085	0.088	P	P	None
02	B/S	room 1	3/26/2008	0.249	0.136	P	4/1/2011	0.14	0.116	P	3/12/2014	0.153	0.138	P	5/9/2018	0.098	0.088	P	P	None
03	B	hallway	3/26/2008	0.094	0.05	P	4/1/2011	0.04	0.013	P	3/12/2014	0.095	0.053	P	5/9/2018	0.04	0.017	P	P	None
04	B/S	room 3	3/26/2008	0.177	0.05	P	4/1/2011	0.116	0.051	P	3/12/2014	0.129	0.016	P	5/9/2018	0.074	0.033	P	P	None
05	B/S	room 5	3/26/2008	0.27	0.053	P	4/1/2011	0.175	0.039	P	3/12/2014	0.215	0.039	P	5/9/2018	0.105	0.061	P	P	None
06	B/S	room 7	3/26/2008	0.177	0.052	P	4/1/2011	0.118	0.02	P	3/12/2014	0.134	0.063	P	5/9/2018		0.02	P	P	None
07	B/S	room 9	3/26/2008	0.212	0.057	P	4/1/2011	0.139	0.029	P	3/12/2014	0.171	0.041	P	5/9/2018	0.095	0.063	P	P	None
08	B/S	room 10 (library)	3/26/2008	0.326	0.09	P	4/1/2011	0.219	0.05	P	3/12/2014	0.273	0.05	P	5/9/2018	0.195	0.116	P	P	None
08A	S	library sink					4/1/2011	0.386	0.066	P	3/12/2014	0.814	0.341	P	5/9/2018	0.384	0.266	P	P	None
09	B/S	room 13	3/26/2008	0.263	0.219	P	4/1/2011	0.182	0.15	P	3/12/2014	0.236	0.241	P	5/9/2018	0.141	0.119	P	P	None
10	B/S	room 15	3/26/2008	0.347	0.337	P	4/1/2011	0.294	0.272	P	3/12/2014	0.37	0.356	P	5/9/2018	0.215	0.204	P	P	None
11	B/S	room 16	3/26/2008	0.289	0.283	P	4/1/2011	0.21	0.203	P	3/12/2014	0.271	0.239	P	5/9/2018	0.147	0.15	P	P	None
12	B/S	room 14	3/26/2008	0.244	0.211	P	4/1/2011	0.37	0.141	P	3/12/2014	0.206	0.186	P	5/9/2018	0.116	0.104	P	P	None
13	B/S	room 12	3/26/2008	0.32	0.106	P	4/1/2011	0.211	0.049	P	3/12/2014	0.336	0.105	P	5/9/2018	0.106	0.072	P	P	None
14	B	hallway (south)	3/26/2008	0.164	0.116	P	4/1/2011	0.066	0.032	P	3/12/2014	0.098	0.032	P	5/9/2018	0.063	0.05	P	P	None
15	B	hallway (south)	3/26/2008	0.137	0.077	P	4/1/2011	0.105	0.037	P	3/12/2014	0.08	0.029	P	5/9/2018	0.075	0.051	P	P	None
16	B	hallway (north)	3/26/2008	0.169	0.1	P	4/1/2011	0.082	0.027	P	3/12/2014	0.127	0.039	P	5/9/2018	0.081	0.043	P	P	None
17	B	hallway (north)	3/26/2008	0.186	0.1	P	4/1/2011	0.145	0.042	P	3/12/2014	0.116	0.032	P	5/9/2018	0.091	0.04	P	P	None
18	B/S	room 8	3/26/2008	0.162	0.047	P	4/1/2011	0.112	0.019	P	3/12/2014	0.141	0.039	P	5/9/2018	0.083	0.026	P	P	None
19	B/S	room 6	3/26/2008	0.174	0.048	P	4/1/2011	0.11	0.017	P	3/12/2014	0.105	0.019	P	5/9/2018	0.052	0.018	P	P	None
20	B/S	room 4	3/26/2008	0.138	0.051	P	4/1/2011	0.071	0.015	P	3/12/2014	0.116	0.016	P	5/9/2018	0.064	0.013	P	P	None
21	B	gym	3/26/2008	0.259	0.076	P	4/1/2011	0.155	0.119	P	3/12/2014	0.194	0.16	P	5/9/2018	0.085	0.075	P	P	None
24	S	kitchen, north wall	3/26/2008	0.134	0.055	P	4/1/2011	0.011	0.011	P	3/12/2014	0.027	0.016	P	5/9/2018	0.017	0.015	P	P	None
25	B/S	conference room (resource room)	3/26/2008	0.372	0.511	P	4/1/2011	0.262	0.298	P	3/12/2014	0.018	0.018	P	5/9/2018	0.206	0.199	P	P	None
26	B/S	nurse's office	3/26/2008	0.109	0.074	P	4/1/2011	0.032	0.025	P	3/12/2014	0.055	0.049	P	5/9/2018	0.041	0.037	P	P	None
27	S	office	3/26/2008	0.266	0.086	P	4/1/2011	0.186	0.066	P	3/12/2014	0.182	0.272	P	5/9/2018	0.147	0.048	P	P	None

Table 5. Iron Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3				Follow-up Sampling 4				Follow-up Sampling 5				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Pass /Fail	Status
01	B/S	room 2	3/24/2004	<0.05	<0.05	P	4/7/2005	<0.05	<0.05	P	7/15/2005		0.08	P													P	None
02	B/S	room 1					4/7/2005	<0.05	<0.05	P	7/15/2005		0.07	P	4/1/2011		0.053	P									P	None
03	B	hallway	3/24/2004	0.25	<0.05	P	4/7/2005	0.24	<0.05	P	7/15/2005		0.06	P	4/1/2011		<0.05	P									P	None
04	B/S	room 3					4/7/2005	<0.05	<0.05	P	7/15/2005		0.12	P					3/12/2014		<0.05	P					P	None
05	B/S	room 5					4/7/2005	<0.05	<0.05	P	7/15/2005		0.15	P					3/12/2014		<0.05	P					P	None
06	B/S	room 7					4/7/2005	<0.05	<0.05	P	7/15/2005		0.23	P								5/9/2018		<0.05	P	P	None	
07	B/S	room 9					4/7/2005	<0.05	<0.05	P	7/15/2005		0.21	P	4/1/2011		<0.05	P									P	None
08	B/S	room 10 (library)					4/7/2005	<0.05	<0.05	P	7/15/2005		0.06	P					3/12/2014		<0.05	P					P	None
08A	S	library sink																				5/9/2018		<0.05	P	P	None	
09	B/S	room 13					4/7/2005	<0.05	<0.05	P	7/15/2005		0.07	P													P	None
10	B/S	room 15					4/7/2005	<0.05	<0.05	P	7/15/2005		0.06	P													P	None
11	B/S	room 16	3/24/2004	0.051	<0.05	P	4/7/2005	<0.05	<0.05	P	7/15/2005		0.11	P	4/1/2011		<0.05	P									P	None
12	B/S	room 14					4/7/2005	<0.05	<0.05	P	7/15/2005		0.06	P					3/12/2014		<0.05	P					P	None
13	B/S	room 12					4/7/2005	<0.05	<0.05	P	7/15/2005		0.05	P								5/9/2018		<0.05	P	P	None	
14	B	hallway (south)					4/7/2005	<0.05	<0.05	P																	P	None
15	B	hallway (south)					4/7/2005	<0.05	0.05	P																	P	None
16	B	hallway (north)	3/24/2004	0.13	<0.05	P	4/7/2005	<0.05	<0.05	P																	P	None
17	B	hallway (north)					4/7/2005	<0.05	<0.05	P																	P	None
18	B/S	room 8					4/7/2005	<0.05	<0.05	P	7/15/2005		0.18	P													P	None
19	B/S	room 6					4/7/2005	<0.05	<0.05	P	7/15/2005		0.13	P													P	None
20	B/S	room 4					4/7/2005	<0.05	<0.05	P	7/15/2005		0.07	P													P	None
21	B	gym					4/7/2005	<0.05	<0.05	P	7/15/2005		<0.05	P								5/9/2018		<0.05	P	P	None	
24	S	kitchen, north wall	3/24/2004	0.065		P	4/7/2005	<0.05	<0.05	P	7/15/2005		0.07	P													P	None
25	B/S	conference room (resource room)					4/7/2005	<0.05	<0.05	P	7/15/2005		0.05	P													P	None
26	B/S	nurse's office					4/7/2005	<0.05	<0.05	P	7/15/2005		0.11	P													P	None
27	S	office									7/15/2005		0.09	P													P	None

Table 6. Service Entry Test Results

Test Results (Service Entry/SE, Units as Shown)						
SOURCE INFORMATION			Most Recent Sampling			
Fixture ID	Type	Location	Item	Sampled	Max Value	Pass/Fail
23	SE	mech room	Arsenic	09-May-18	2 ppb	P
23	SE	mech room	Cadmium	09-May-18	1 ppb	P
23	SE	mech room	Chlorine	24-Mar-04	0.02 ppm	P
23	SE	mech room	Copper	09-May-18	0.039 ppm	P
23	SE	mech room	E coli	24-Mar-04	<1 Colonies	P
23	SE	mech room	Iron	09-May-18	<0.05 ppm	P
23	SE	mech room	Lead	09-May-18	1 ppb	P
23	SE	mech room	Total Coliforms	01-Apr-11	<1 Colonies	P

"<" means: less than the value shown (below analytical detection limits).

"n/a" means: not applicable.

Table 7. Bacteriological Test Results

Bacteriological Characteristics

Bacteriological testing of selected samples indicated no (zero) coliform bacteria.