

**Seattle Public Schools
Drinking Water Quality Program**

**Results of Water Quality Testing
for
Gatewood Elementary school**

Revised September 24, 2020

General Information:

Plumbing piping materials: mainly copper

Remediation plan:

This remediation plan is based on a Water Quality policy approved by the School Board. The policy includes standards for the presence of lead, cadmium, copper, iron and other substances in drinking water.

Sinks (S in the report) are not considered drinking water sources. We recognize that there is the potential for students to want to drink from classroom hand-washing sinks, so we test all of those. Where a student's choice to drink from a sink could be a problem, we post a reminder sign, as we do at all restroom sinks.

Status:

Policy Criteria:

All sources meet the policy criteria.

Follow-up monitoring: Will be performed in school year 2022-2023.

Service: The school will be flushed after any breaks longer than five days.

Water Quality Testing Results:

| Legend | |
|---------------|--|
| Symbol | Definition |
| SE | service entry (main) |
| B | bubbler |
| S | sink (faucet) |
| B/S | sink/bubbler combination |
| S/B | sink/bubbler combination |
| ppb | parts per billion |
| ppm | parts per million |
| NA | not applicable |
| None | no action required |
| Unk | unknown status or action |
| Sample | sample needs to be taken |
| Re-test | fixture needs to be resampled |
| Conf | resample to confirm measurement |
| No flush | not flushed before sampling |
| Sink | sampled faucet of S/B combo |
| Used | recently used; no 1st draw sample possible |
| PS | post sign |
| Disable(d) | fixture disabled in response to water quality testing |
| BDSS | Bubbler disabled, sign on sink |
| IF | install filter |
| RB | replace bubbler |
| RB/IF | replace bubbler and/or install filter |
| RF | replace faucet |
| RF/IF | replace faucet and/or install filter |
| BW | disable fixture and provide bottled water until remediated |
| Leaks | leaking fixture |
| NW | not working properly (sample S when B of S/B NW) |
| OS | out of service - disabled until fixed |
| RS | return to service - now passes testing |
| Rem | Removed from system - no longer exists |

Table 1. Summary of Results

| FIXTURE INFORMATION | | | LEAD | | CADMIUM | | COPPER | | IRON | | OK? |
|---------------------|------|--------------------------------------|-----------|--------|-----------|--------|-----------|--------|-----------|--------|---------------|
| Fixture ID | Type | Location | Pass/Fail | Status | Pass/Fail | Status | Pass/Fail | Status | Pass/Fail | Status | Yes/No/Status |
| 01 | B | 1st floor alcove | P | None | P | None | P | None | P | None | Yes |
| 02 | B | 1st floor, by bathroom | P | None | P | None | P | None | P | None | Yes |
| 03 | S/B | room 1 | P | None | P | None | P | None | | | Yes |
| 04 | S/B | room 2 | P | None | P | None | P | None | | | Yes |
| 05 | S/B | room 6 | P | None | P | None | P | None | | | Yes |
| 06 | S/B | room 5 | P | None | P | None | P | None | P | None | Yes |
| 07 | B | hall, by room 3 | P | None | P | None | P | None | | | Yes |
| 08 | S/B | room 3 | P | None | P | None | P | None | | | Yes |
| 09 | S/B | room 4 | P | None | P | None | P | None | | | Yes |
| 10 | B | hallway, by room 8 | P | None | P | None | P | None | P | None | Yes |
| 11 | S/B | room 8 | P | None | P | None | P | None | | | Yes |
| 12 | S/B | room 7 | P | None | P | None | P | None | P | None | Yes |
| 13 | S/B | room 15 | P | None | P | None | P | None | P | None | Yes |
| 14 | S/B | room 14 | P | None | P | None | P | None | P | None | Yes |
| 15 | B | hallway,, by room 15 | P | None | P | None | P | None | | | Yes |
| 16 | B | hallway, by room 10 | P | None | P | None | P | None | | | Yes |
| 17 | S/B | room 13 | P | None | P | None | P | None | | | Yes |
| 18 | S/B | room 12 | P | None | P | None | P | None | | | Yes |
| 19 | S/B | room 10 | P | None | P | None | P | None | | | Yes |
| 20 | S/B | room 11 | P | None | P | None | P | None | P | None | Yes |
| 21 | S/B | room 9 | P | None | P | None | P | None | P | None | Yes |
| 22 | S/B | room 20 | P | None | P | None | P | None | P | None | Yes |
| 23 | S/B | room 16 | P | None | P | None | P | None | | | Yes |
| 24 | S/B | room 19 | P | None | P | None | P | None | | | Yes |
| 25 | B | 3rd floor hallway | P | None | P | None | P | None | | | Yes |
| 26 | S/B | room 18 | P | None | P | None | P | None | | | Yes |
| 27 | S/B | room 17 | P | None | P | None | P | None | P | None | Yes |
| 28 | S | kitchen, sink, north wall, left | P | None | P | None | P | None | | | Yes |
| 29 | S | kitchen, sink, north wall, right | P | None | P | None | P | None | | | Yes |
| 30 | S/B | nurses office | P | None | P | None | P | None | | | Yes |
| 32 | B | 2nd floor hall | P | None | P | None | P | None | | | Yes |
| 33 | S | teachers lounge | P | None | P | None | P | None | P | None | Yes |
| 34 | S | staff work room | P | None | P | None | P | None | P | None | Yes |
| 35 | S | office D | P | None | P | None | P | None | P | None | Yes |
| 37 | S | LRC | P | None | P | None | P | None | P | None | Yes |
| 40 | B | 1st floor bottle filler, by bathroom | P | None | P | None | P | None | | | Yes |
| 43 | S | 3rd floor, special ed. | P | None | P | None | P | None | P | None | Yes |

Table 2. Lead Test Results

| FIXTURE INFORMATION | | | 11/16/2010 | | | 7/17/2013 | | | 4/11/2017 | | | 8/27/2019 | | | 7/29/2020 | | | Summary Status | |
|---------------------|------|--------------------------------------|------------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|----------------|--------|
| Fixture ID | Type | Location | 1st Draw | Flush 30s | Pass/Fail | 1st Draw | Flush 30s | Pass/Fail | 1st Draw | Flush 30s | Pass/Fail | 1st Draw | Flush 30s | Pass/Fail | 1st Draw | Flush 30s | Pass/Fail | Pass/Fail | Status |
| 01 | B | 1st floor alcove | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 02 | B | 1st floor, by bathroom | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 03 | S/B | room 1 | 1 | <1 | P | 2 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 04 | S/B | room 2 | 1 | <1 | P | 2 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 05 | S/B | room 6 | <1 | <1 | P | 2 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 06 | S/B | room 5 | <1 | <1 | P | 1 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 07 | B | hall, by room 3 | 3 | | P | 4 | 1 | P | 2 | <1 | P | | | | 1 | <1 | P | P | None |
| 08 | S/B | room 3 | <1 | <1 | P | 1 | <1 | P | <1 | <1 | P | | | | 1 | <1 | P | P | None |
| 09 | S/B | room 4 | 1 | <1 | P | 1 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 10 | B | hallway, by room 8 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 11 | S/B | room 8 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 12 | S/B | room 7 | 2 | <1 | P | 1 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 13 | S/B | room 15 | <1 | <1 | P | 2 | <1 | P | <1 | <1 | P | | | | 1 | <1 | P | P | None |
| 14 | S/B | room 14 | 2 | <1 | P | <1 | <1 | P | <1 | <1 | P | | | | 2 | <1 | P | P | None |
| 15 | B | hallway,, by room 15 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | | | | | | | P | None |
| 16 | B | hallway, by room 10 | <1 | <1 | P | 3 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 17 | S/B | room 13 | <1 | <1 | P | 1 | <1 | P | <1 | <1 | P | | | | | | | P | None |
| 18 | S/B | room 12 | <1 | <1 | P | 1 | <1 | P | <1 | <1 | P | | | | | | | P | None |
| 19 | S/B | room 10 | 1 | <1 | P | <1 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 20 | S/B | room 11 | <1 | <1 | P | 3 | 1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 21 | S/B | room 9 | 1 | <1 | P | 4 | 1 | P | 11 | <1 | | 1 | <1 | P | 3 | <1 | P | P | None |
| 22 | S/B | room 20 | 1 | <1 | P | 2 | 1 | P | 1 | <1 | P | | | | 2 | <1 | P | P | None |
| 23 | S/B | room 16 | 1 | <1 | P | 6 | 1 | P | 1 | <1 | P | | | | <1 | <1 | P | P | None |
| 24 | S/B | room 19 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 25 | B | 3rd floor hallway | 1 | <1 | P | 1 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 26 | S/B | room 18 | <1 | <1 | P | 2 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 27 | S/B | room 17 | <1 | <1 | P | 2 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 28 | S | kitchen, sink, north wall, left | 1 | <1 | P | 6 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 29 | S | kitchen, sink, north wall, right | 1 | <1 | P | 4 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 30 | S/B | nurses office | 3 | <1 | P | 1 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 32 | B | 2nd floor hall | <1 | <1 | P | 1 | <1 | P | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 33 | S | teachers lounge | 3 | <1 | P | 6 | <1 | P | 2 | <1 | P | | | | <1 | <1 | P | P | None |
| 34 | S | staff work room | 30 | 6 | | 34 | 5 | | | | | | | | 5 | 3 | P | P | None |
| 35 | S | office D | 6 | 2 | P | 24 | 9 | | 11 | 3 | | 6 | 2 | P | 5 | <1 | P | P | None |
| 37 | S | LRC | 2 | <1 | P | 14 | 1 | | 10 | <1 | P | | | | 9 | <1 | P | P | None |
| 40 | B | 1st floor bottle filler, by bathroom | | | | | | | <1 | <1 | P | | | | <1 | <1 | P | P | None |
| 43 | S | 3rd floor, special ed. | 3 | 1 | P | 6 | 2 | P | 4 | <1 | P | | | | 3 | 1 | P | P | None |

Table 3. Cadmium Test Results

| FIXTURE INFORMATION | | | 11/16/2010 | | | 7/17/2013 | | | 4/11/2017 | | | 7/29/2020 | | | Summary Status | |
|---------------------|------|--------------------------------------|------------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|----------------|--------|
| Fixture ID | Type | Location | 1st Draw | Flush 30s | Pass/Fail | 1st Draw | Flush 30s | Pass/Fail | 1st Draw | Flush 30s | Pass/Fail | 1st Draw | Flush 30s | Pass/Fail | Pass/Fail | Status |
| 01 | B | 1st floor alcove | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 02 | B | 1st floor, by bathroom | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 03 | S/B | room 1 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 04 | S/B | room 2 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 05 | S/B | room 6 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 06 | S/B | room 5 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 07 | B | hall, by room 3 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 08 | S/B | room 3 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 09 | S/B | room 4 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 10 | B | hallway, by room 8 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 11 | S/B | room 8 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 12 | S/B | room 7 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 13 | S/B | room 15 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 14 | S/B | room 14 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 15 | B | hallway,, by room 15 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 16 | B | hallway, by room 10 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 17 | S/B | room 13 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 18 | S/B | room 12 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 19 | S/B | room 10 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 20 | S/B | room 11 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 21 | S/B | room 9 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 22 | S/B | room 20 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 23 | S/B | room 16 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 24 | S/B | room 19 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 25 | B | 3rd floor hallway | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 26 | S/B | room 18 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 27 | S/B | room 17 | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 28 | S | kitchen, sink, north wall, left | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 29 | S | kitchen, sink, north wall, right | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 30 | S/B | nurses office | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 32 | B | 2nd floor hall | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 33 | S | teachers lounge | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 34 | S | staff work room | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 35 | S | office D | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 37 | S | LRC | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 40 | B | 1st floor bottle filler, by bathroom | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |
| 43 | S | 3rd floor, special ed. | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | <1 | <1 | P | P | None |

Table 4. Copper Test Results

| FIXTURE INFORMATION | | | 11/16/2010 | | | 7/17/2013 | | | 4/11/2017 | | | 7/29/2020 | | | Summary Status | |
|---------------------|------|--------------------------------------|------------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|----------------|--------|
| Fixture ID | Type | Location | 1st Draw | Flush 30s | Pass/Fail | 1st Draw | Flush 30s | Pass/Fail | 1st Draw | Flush 30s | Pass/Fail | 1st Draw | Flush 30s | Pass/Fail | Pass/Fail | Status |
| 01 | B | 1st floor alcove | 0.266 | 0.233 | P | 0.242 | 0.203 | P | 0.362 | 0.352 | P | 0.344 | 0.273 | P | P | None |
| 02 | B | 1st floor, by bathroom | 0.119 | 0.101 | P | 0.067 | 0.064 | P | 0.092 | 0.106 | P | 0.052 | 0.068 | P | P | None |
| 03 | S/B | room 1 | 0.186 | 0.166 | P | 0.153 | 0.15 | P | 0.193 | 0.146 | P | 0.109 | 0.101 | P | P | None |
| 04 | S/B | room 2 | 0.15 | 0.083 | P | 0.129 | 0.138 | P | 0.139 | 0.15 | P | 0.132 | 0.064 | P | P | None |
| 05 | S/B | room 6 | 0.2 | 0.159 | P | 0.176 | 0.159 | P | 0.196 | 0.162 | P | 0.112 | 0.084 | P | P | None |
| 06 | S/B | room 5 | 0.168 | <0.002 | P | 0.151 | 0.166 | P | 0.151 | 0.152 | P | 0.11 | 0.071 | P | P | None |
| 07 | B | hall, by room 3 | 0.18 | | P | 0.205 | 0.141 | P | 0.171 | 0.081 | P | 0.154 | 0.045 | P | P | None |
| 08 | S/B | room 3 | 0.124 | 0.069 | P | 0.121 | 0.098 | P | 0.175 | 0.105 | P | 0.056 | 0.03 | P | P | None |
| 09 | S/B | room 4 | 0.096 | 0.088 | P | 0.158 | 0.174 | P | 0.16 | 0.146 | P | 0.11 | 0.109 | P | P | None |
| 10 | B | hallway, by room 8 | 0.177 | 0.14 | P | 0.142 | 0.195 | P | 0.151 | 0.066 | P | 0.144 | 0.133 | P | P | None |
| 11 | S/B | room 8 | 0.138 | 0.143 | P | 0.211 | 0.246 | P | 0.041 | 0.032 | P | 0.093 | 0.079 | P | P | None |
| 12 | S/B | room 7 | 0.242 | 0.203 | P | 0.158 | 0.133 | P | 0.026 | 0.031 | P | 0.19 | 0.138 | P | P | None |
| 13 | S/B | room 15 | 0.101 | 0.086 | P | 0.25 | 0.223 | P | 0.059 | 0.033 | P | 0.065 | 0.05 | P | P | None |
| 14 | S/B | room 14 | 0.216 | 0.145 | P | 0.125 | 0.122 | P | 0.22 | 0.049 | P | 0.19 | 0.086 | P | P | None |
| 15 | B | hallway,, by room 15 | <0.002 | <0.002 | P | <0.002 | <0.002 | P | <0.002 | <0.002 | P | | | | P | None |
| 16 | B | hallway, by room 10 | 0.198 | 0.08 | P | 0.245 | 0.101 | P | 0.181 | 0.137 | P | 0.033 | 0.029 | P | P | None |
| 17 | S/B | room 13 | 0.139 | 0.089 | P | 0.14 | 0.124 | P | 0.134 | 0.12 | P | | | | P | None |
| 18 | S/B | room 12 | 0.152 | 0.074 | P | 0.144 | 0.086 | P | 0.163 | 0.133 | P | | | | P | None |
| 19 | S/B | room 10 | 0.094 | 0.066 | P | 0.089 | 0.073 | P | 0.126 | 0.095 | P | 0.053 | 0.028 | P | P | None |
| 20 | S/B | room 11 | 0.193 | 0.098 | P | 0.23 | 0.167 | P | 0.193 | 0.16 | P | 0.123 | 0.08 | P | P | None |
| 21 | S/B | room 9 | 0.203 | 0.154 | P | 0.2 | 0.198 | P | 0.246 | 0.181 | P | 0.173 | 0.101 | P | P | None |
| 22 | S/B | room 20 | 0.229 | 0.189 | P | 0.298 | 0.219 | P | 0.341 | 0.325 | P | 0.152 | 0.073 | P | P | None |
| 23 | S/B | room 16 | 0.202 | 0.184 | P | 0.27 | 0.273 | P | 0.231 | 0.188 | P | 0.146 | 0.105 | P | P | None |
| 24 | S/B | room 19 | 0.146 | 0.006 | P | 0.015 | 0.005 | P | <0.002 | <0.002 | P | <0.002 | <0.002 | P | P | None |
| 25 | B | 3rd floor hallway | 0.264 | 0.194 | P | 0.28 | 0.195 | P | 0.271 | 0.183 | P | 0.058 | 0.05 | P | P | None |
| 26 | S/B | room 18 | 0.24 | 0.22 | P | 0.307 | 0.306 | P | 0.27 | 0.217 | P | 0.209 | 0.109 | P | P | None |
| 27 | S/B | room 17 | 0.231 | 0.13 | P | 0.236 | 0.224 | P | 0.222 | 0.18 | P | 0.146 | 0.077 | P | P | None |
| 28 | S | kitchen, sink, north wall, left | 0.122 | 0.024 | P | 0.112 | 0.052 | P | 0.161 | 0.11 | P | 0.065 | 0.02 | P | P | None |
| 29 | S | kitchen, sink, north wall, right | 0.064 | 0.023 | P | 0.079 | 0.045 | P | 0.173 | 0.062 | P | 0.022 | 0.02 | P | P | None |
| 30 | S/B | nurses office | 0.197 | 0.216 | P | 0.188 | 0.186 | P | 0.258 | 0.254 | P | 0.21 | 0.064 | P | P | None |
| 32 | B | 2nd floor hall | 0.118 | 0.13 | P | 0.162 | 0.086 | P | 0.19 | 0.067 | P | 0.051 | 0.046 | P | P | None |
| 33 | S | teachers lounge | 0.128 | 0.02 | P | 0.097 | 0.135 | P | 0.097 | 0.075 | P | 0.065 | 0.015 | P | P | None |
| 34 | S | staff work room | 0.176 | 0.095 | P | 0.188 | 0.134 | P | | | | 0.096 | 0.061 | P | P | None |
| 35 | S | office D | 0.027 | 0.01 | P | 0.042 | 0.023 | P | 0.037 | 0.025 | P | 0.058 | 0.017 | P | P | None |
| 37 | S | LRC | 0.116 | 0.06 | P | 0.143 | 0.095 | P | 0.076 | 0.039 | P | 0.076 | 0.053 | P | P | None |
| 40 | B | 1st floor bottle filler, by bathroom | | | | | | | 0.102 | 0.117 | P | 0.067 | 0.071 | P | P | None |
| 43 | S | 3rd floor, special ed. | 0.292 | 0.156 | P | 0.194 | 0.193 | P | 0.228 | 0.044 | P | 0.126 | 0.046 | P | P | None |

Table 5. Iron Test Results

| FIXTURE INFORMATION | | | 11/16/2010 | | 7/17/2013 | | 4/11/2017 | | 7/29/2020 | | Summary Status | |
|---------------------|------|--------------------------------------|------------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|----------------|--------|
| Fixture ID | Type | Location | Flush 2m | Pass/Fail | Flush 2m | Pass/Fail | Flush 2m | Pass/Fail | Flush 2m | Pass/Fail | Pass/Fail | Status |
| 01 | B | 1st floor alcove | | | <0.05 | P | | | | | P | None |
| 02 | B | 1st floor, by bathroom | | | | | <0.05 | P | | | P | None |
| 03 | S/B | room 1 | | | | | | | | | | |
| 04 | S/B | room 2 | | | | | | | | | | |
| 05 | S/B | room 6 | | | | | | | | | | |
| 06 | S/B | room 5 | | | | | | | <0.05 | P | P | None |
| 07 | B | hall, by room 3 | | | | | | | | | | |
| 08 | S/B | room 3 | | | | | | | | | | |
| 09 | S/B | room 4 | | | | | | | | | | |
| 10 | B | hallway, by room 8 | | | | | | | | | P | None |
| 11 | S/B | room 8 | | | | | | | | | | |
| 12 | S/B | room 7 | <0.05 | P | | | | | | | P | None |
| 13 | S/B | room 15 | | | <0.05 | P | | | 0.065 | P | P | None |
| 14 | S/B | room 14 | | | | | <0.05 | P | | | P | None |
| 15 | B | hallway,, by room 15 | | | | | | | | | | |
| 16 | B | hallway, by room 10 | | | | | | | | | | |
| 17 | S/B | room 13 | | | | | | | | | | |
| 18 | S/B | room 12 | | | | | | | | | | |
| 19 | S/B | room 10 | | | | | | | | | | |
| 20 | S/B | room 11 | <0.05 | P | | | | | 0.052 | P | P | None |
| 21 | S/B | room 9 | | | <0.05 | P | | | | | P | None |
| 22 | S/B | room 20 | | | | | | | | | P | None |
| 23 | S/B | room 16 | | | | | | | | | | |
| 24 | S/B | room 19 | | | | | | | | | | |
| 25 | B | 3rd floor hallway | | | | | | | | | | |
| 26 | S/B | room 18 | | | | | | | | | | |
| 27 | S/B | room 17 | | | | | | | <0.05 | P | P | None |
| 28 | S | kitchen, sink, north wall, left | | | | | | | | | | |
| 29 | S | kitchen, sink, north wall, right | | | | | | | | | | |
| 30 | S/B | nurses office | | | | | | | | | | |
| 32 | B | 2nd floor hall | | | | | | | | | | |
| 33 | S | teachers lounge | | | | | | | | | P | None |
| 34 | S | staff work room | | | | | | | 0.061 | P | P | None |
| 35 | S | office D | <0.05 | P | | | | | | | P | None |
| 37 | S | LRC | | | <0.05 | P | | | | | P | None |
| 40 | B | 1st floor bottle filler, by bathroom | | | | | | | | | | |
| 43 | S | 3rd floor, special ed. | <0.05 | P | | | <0.05 | P | <0.05 | P | P | None |

Table 6. Service Entry Test Results

| Test Results (Service Entry/SE, Units as Shown) | | | | | | |
|---|------|-------------|----------------------|-----------|-------------|-----------|
| SOURCE INFORMATION | | | Most Recent Sampling | | | |
| Fixture ID | Type | Location | Item | Sampled | Max Value | Pass/Fail |
| 00 | SE | boiler room | Arsenic | 29-Jul-20 | 2 ppb | P |
| 00 | SE | boiler room | Cadmium | 29-Jul-20 | 1 ppb | P |
| 00 | SE | boiler room | Chlorine | 16-Apr-04 | 0.2 ppm | P |
| 00 | SE | boiler room | Copper | 29-Jul-20 | 0.012 ppm | P |
| 00 | SE | boiler room | E coli | 16-Apr-04 | <1 Colonies | P |
| 00 | SE | boiler room | Iron | 29-Jul-20 | 0.062 ppm | P |
| 00 | SE | boiler room | Lead | 29-Jul-20 | 1 ppb | P |
| 00 | SE | boiler room | Total Coliforms | 16-Nov-10 | <1 Colonies | P |

"<" means: less than the value shown (below analytical detection limits).

"n/a" means: not applicable.

Table 7. Bacteriological Test Results

Bacteriological Characteristics

Bacteriological testing of selected samples indicated no (zero) coliform bacteria.