

Results of Water Quality Testing
for
Highland Park Elementary School

Updated March 07, 2019

General Information:

Plumbing piping materials: mainly copper

Remediation plan:

This remediation plan is based on a Water Quality policy approved by the School Board. The policy includes standards for the presence of lead, cadmium, copper, iron and other substances in drinking water.

Sinks (S in the report) are not considered drinking water sources. We recognize that there is the potential for students to want to drink from classroom hand-washing sinks, so we test all of those. Where a student's choice to drink from a sink could be a problem, we post a reminder sign, as we do at all restroom sinks.

Status:

Policy Criteria:

All sources meet the policy criteria.

Follow-up monitoring: Will be performed in 2021-2022.

Service: The school will be flushed after any breaks longer than five days.

Water Quality Testing Results:

Legend	
Symbol	Definition
SE	service entry (main)
B	Bubbler
S	sink (faucet)
B/S	sink/bubbler combination
S/B	sink/bubbler combination
ppb	parts per billion
ppm	parts per million
NA	not applicable
None	no action required
Unk	unknown status or action
Sample	sample needs to be taken
Re-test	fixture needs to be resampled
Conf	resample to confirm measurement
No flush	not flushed before sampling
Sink	sampled faucet of S/B combo
Used	recently used; no 1st draw sample possible
PS	post sign
Disable(d)	fixture disabled in response to water quality testing
IF	install filter
RB	replace bubbler
RB/IF	replace bubbler and/or install filter
RF	replace faucet
RF/IF	replace faucet and/or install filter
BW	disable fixture and provide bottled water until remediated
Leaks	leaking fixture
NW	not working properly (sample S when B of S/B NW)
OS	out of service - disabled until fixed
RS	return to service - now passes testing
Rem	Removed from system - no longer exists

Table 1. Summary of Results

FIXTURE INFORMATION			LEAD		CADMIUM		COPPER		IRON		OK?
Fixture ID	Type	Location	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Yes/No/Status
03	S	Kitchen, rinse sink, left	P	None	P	None	P	None	P	None	Yes
04	S	nurse's office	P	None	P	None	P	None	P	None	Yes
05	S	staff lounge	P	None	P	None	P	None	P	None	Yes
09	B	office hall, left	P	None	P	None	P	None			Yes
10	B	office hall, right	P	None	P	None	P	RS			Yes
11	S/B	room 101	P	None	P	None	P	None			Yes
11A	S	room 101	P	None	P	None	P	None	P	None	Yes
12	S/B	room 102	P	None	P	None	P	None	P	None	Yes
12A	S	room 102	P	None	P	None	P	None			Yes
13	S/B	room 103	P	None	P	None	P	None	P	None	Yes
13A	S	room 103	P	None	P	None	P	None	P	None	Yes
14	S/B	room 109	P	None	P	None	P	None	P	None	Yes
15	S/B	room 108	P	None	P	None	P	None	P	None	Yes
16	S/B	room 107	P	None	P	None	P	None	P	None	Yes
17	S/B	room 106	P	None	P	None	P	None	P	None	Yes
18	S/B	room 105	P	None	P	None	P	None	P	None	Yes
19	S/B	room 104	P	None	P	None	P	None	P	None	Yes
20	S/B	red pod north	P	None	P	None	P	None	P	None	Yes
21	S/B	red pod south	P	None	P	None	P	None	P	None	Yes
22	S/B	room 111	P	None	P	None	P	None	P	None	Yes
23	S/B	room 112	P	None	P	None	P	None	P	None	Yes
24	S/B	room 113	P	None	P	None	P	None	P	None	Yes
25	S/B	room 114	P	None	P	None	P	None	P	None	Yes
26	S/B	room 115	P	None	P	None	P	None	P	None	Yes
27	S/B	room 116	P	None	P	None	P	None	P	None	Yes
28	S/B	yellow pod north	P	None	P	None	P	None	P	None	Yes
29	S/B	yellow pod south	P	None	P	None	P	None	P	None	Yes
30	B	lunch room entrance, left	P	None	P	None	P	None	P	None	Yes
31	B	lunch room entrance, right	P	None	P	None	P	None	P	None	Yes
32	B	gym	P	None	P	None	P	None	P	None	Yes
33	B	2nd floor hall, left	P	None	P	None	P	None	P	None	Yes
34	B	2nd floor hall, right	P	None	P	None	P	None	P	None	Yes
35	S/B	room 201	P	None	P	None	P	None	P	None	Yes
36	S/B	room 203	P	None	P	None	P	None	P	None	Yes
37	S/B	room 205	P	None	P	None	P	None	P	None	Yes
38	S/B	room 206	P	None	P	None	P	None	P	None	Yes
39	S/B	room 207	P	None	P	None	P	None	P	None	Yes
40	S/B	room 208	P	None	P	None	P	None	P	None	Yes
41	S/B	room 209	P	None	P	None	P	None	P	None	Yes
42	S/B	room 210	P	None	P	None	P	None	P	None	Yes
43	S	room 202	P	None	P	None	P	None			Yes
44	S	room 202	P	None	P	None	P	None			Yes
60	S/B	Blue pod (North)	P	None	P	None	P	None	P	None	Yes
61	S/B	Blue pod (South)	P	None	P	None	P	None	P	None	Yes
62	S	staff work room	P	None	P	None	P	None			Yes
63	S/B	music room 110	P	None	P	None	P	None			Yes
64	S	room 102	P	None	P	None	P	None			Yes

65	S	room 101	P	None	P	None	P	None			Yes
66	S	Family Support work room	P	None	P	None	P	None	P	None	Yes
67	S	2nd floor work room	P	None	P	None	P	None			Yes
69	S	office work room	P	None	P	None	P	None			Yes

Table 2. Lead Test Results

FIXTURE INFORMATION			3/19/2009			3/9/2012			5/19/2015			8/15/2018			Summary Status	
Fixture ID	Type	Location	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
03	S	Kitchen, rinse sink, left	<1	4	P	3	<1	P	<1	<1	P	9	<1	P	P	None
04	S	nurse's office	1	<1	P	1	<1	P	1	<1	P	<1	<1	P	P	None
05	S	staff lounge	<1	<1	P	1	<1	P	<1	<1	P	<1	<1	P	P	None
09	B	office hall, left	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
10	B	office hall, right	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
11	S/B	room 101	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
11A	S	room 101	<1	<1	P	2	<1	P	2	<1	P	<1	<1	P	P	None
12	S/B	room 102	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
12A	S	room 102	<1	<1	P	1	<1	P	3	<1	P	<1	<1	P	P	None
13	S/B	room 103	<1	<1	P	<1	<1	P	<1	<1	P	1	<1	P	P	None
13A	S	room 103	1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
14	S/B	room 109	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
15	S/B	room 108	2	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
16	S/B	room 107	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
17	S/B	room 106	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
18	S/B	room 105	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
19	S/B	room 104	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
20	S/B	red pod north	<1	<1	P	<1	<1	P	1	<1	P	<1	<1	P	P	None
21	S/B	red pod south	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
22	S/B	room 111	1	<1	P	<1	<1	P	<1	1	P	<1	<1	P	P	None
23	S/B	room 112	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
24	S/B	room 113	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
25	S/B	room 114	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
26	S/B	room 115	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
27	S/B	room 116	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
28	S/B	yellow pod north	1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
29	S/B	yellow pod south	2	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
30	B	lunch room entrance, left	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
31	B	lunch room entrance, right	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
32	B	gym	<1	<1	P	<1	<1	P	<1	<1	P	3	<1	P	P	None
33	B	2nd floor hall, left	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
34	B	2nd floor hall, right	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
35	S/B	room 201	<1	<1	P	<1	<1	P	1	<1	P	3	<1	P	P	None
36	S/B	room 203	2	1	P	<1	<1	P	1	<1	P	<1	<1	P	P	None
37	S/B	room 205	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
38	S/B	room 206	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
39	S/B	room 207	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
40	S/B	room 208	1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
41	S/B	room 209	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
42	S/B	room 210	1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
43	S	room 202										<1	<1	P	P	None
44	S	room 202										<1	<1	P	P	None
60	S/B	Blue pod (North)	8	1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
61	S/B	Blue pod (South)	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
62	S	staff work room	6	<1	P	6	<1	P	8		P	3	<1	P	P	None
63	S/B	music room 110	<1	<1	P	<1	<1	P	2	<1	P	1	<1	P	P	None
64	S	room 102	3	<1	P	2	<1	P	6	<1	P	<1	<1	P	P	None
65	S	room 101	2	<1	P	<1	<1	P	2	<1	P	<1	<1	P	P	None

66	S	Family Support work room	<1	<1	P	2	<1	P	5	<1	P	2	<1	P	P	None
67	S	2nd floor work room	<1	<1	P	1	<1	P	11	1		8	2	P	P	None
69	S	office work room	2	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None

Table 3. Cadmium Test Results

Test Results (Cadmium/Cd, ppb)																
Fixture Information			3/19/2009			3/9/2012			5/19/2015			8/15/2018			Summary Status	
Fixture ID	Type	Location	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
03	S	Kitchen, rinse sink, left	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
04	S	nurse's office	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
05	S	staff lounge	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
09	B	office hall, left	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
10	B	office hall, right	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
11	S/B	room 101	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
11A	S	room 101	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
12	S/B	room 102	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
12A	S	room 102	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
13	S/B	room 103	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
13A	S	room 103	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
14	S/B	room 109	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
15	S/B	room 108	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
16	S/B	room 107	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
17	S/B	room 106	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
18	S/B	room 105	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
19	S/B	room 104	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
20	S/B	red pod north	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
21	S/B	red pod south	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
22	S/B	room 111	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
23	S/B	room 112	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
24	S/B	room 113	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
25	S/B	room 114	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
26	S/B	room 115	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
27	S/B	room 116	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
28	S/B	yellow pod north	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
29	S/B	yellow pod south	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
30	B	lunch room entrance, left	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
31	B	lunch room entrance, right	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
32	B	gym	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
33	B	2nd floor hall, left	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
34	B	2nd floor hall, right	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
35	S/B	room 201	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
36	S/B	room 203	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
37	S/B	room 205	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
38	S/B	room 206	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
39	S/B	room 207	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
40	S/B	room 208	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
41	S/B	room 209	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
42	S/B	room 210	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
43	S	room 202										<1	<1	P	P	None
44	S	room 202										<1	<1	P	P	None
60	S/B	Blue pod (North)	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
61	S/B	Blue pod (South)	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
62	S	staff work room	<1	<1	P	<1	<1	P	<1		P	<1	<1	P	P	None
63	S/B	music room 110	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
64	S	room 102	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None

65	S	room 101	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
66	S	Family Support work room	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
67	S	2nd floor work room	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
69	S	office work room	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None

Table 4. Copper Test Results

Test Results (Copper/Cu, ppm)																
Fixture Information			3/19/2009			3/9/2012			5/19/2015			8/15/2018			Summary Status	
Fixture ID	Type	Location	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
03	S	Kitchen, rinse sink, left	0.33	0.254	P	0.249	0.226	P	0.162	0.14	P	0.268	0.143	P	P	None
04	S	nurse's office	0.264	0.214	P	0.233	0.319	P	0.264	0.265	P	0.189	0.126	P	P	None
05	S	staff lounge	0.406	0.316	P	0.323	0.328	P	0.199	0.276	P	0.229	0.182	P	P	None
09	B	office hall, left	0.269	0.251	P	0.323	0.267	P	0.209	0.168	P	0.241	0.158	P	P	None
10	B	office hall, right	0.293	0.244	P	0.306	0.23	P	0.252	0.157	P	0.295	0.192	P	P	RS
11	S/B	room 101	0.296	0.246	P	0.21	0.217	P	0.155	0.176	P	0.188	0.187	P	P	None
11A	S	room 101	0.277	0.235	P	0.207	0.22	P	0.147	0.126	P	0.162	0.125	P	P	None
12	S/B	room 102	0.341	0.253	P	0.258	0.214	P	0.179	0.154	P	0.206	0.201	P	P	None
12A	S	room 102	0.331	0.262	P	0.197	0.222	P	0.163	0.141	P	0.168	0.113	P	P	None
13	S/B	room 103	0.26	0.212	P	0.261	0.182	P	0.161	0.144	P	0.117	0.11	P	P	None
13A	S	room 103	0.324	0.289	P	0.246	0.163	P	0.202	0.14	P	0.222	0.141	P	P	None
14	S/B	room 109	0.304	0.24	P	0.259	0.196	P	0.196	0.172	P	0.201	0.186	P	P	None
15	S/B	room 108	0.297	0.286	P	0.278	0.274	P	0.207	0.211	P	0.208	0.193	P	P	None
16	S/B	room 107	0.296	0.37	P	0.302	0.301	P	0.174	0.188	P	0.126	0.121	P	P	None
17	S/B	room 106	0.325	0.383	P	0.26	0.27	P	0.135	0.138	P	0.192	0.206	P	P	None
18	S/B	room 105	0.371	0.431	P	0.331	0.374	P	0.21	0.255	P	0.233	0.293	P	P	None
19	S/B	room 104	0.374	0.378	P	0.336	0.354	P	0.227	0.235	P	0.226	0.276	P	P	None
20	S/B	red pod north	0.3	0.336	P	0.265	0.27	P	0.162	0.172	P	0.133	0.129	P	P	None
21	S/B	red pod south	0.362	0.312	P	0.302	0.324	P	0.19	0.209	P	0.169	0.154	P	P	None
22	S/B	room 111	0.413	0.218	P	0.334	0.213	P	0.221	0.422	P	0.23	0.121	P	P	None
23	S/B	room 112	0.316	0.3	P	0.312	0.396	P	0.194	0.233	P	0.228	0.22	P	P	None
24	S/B	room 113	0.287	0.262	P	0.253	0.224	P	0.148	0.133	P	0.189	0.194	P	P	None
25	S/B	room 114	0.364	0.29	P	0.317	0.324	P	0.187	0.214	P	0.207	0.182	P	P	None
26	S/B	room 115	0.297	0.316	P	0.264	0.325	P	0.194	0.223	P	0.255	0.29	P	P	None
27	S/B	room 116	0.384	0.315	P	0.355	0.371	P	0.213	0.228	P	0.291	0.383	P	P	None
28	S/B	yellow pod north	0.281	0.303	P	0.262	0.261	P	0.151	0.145	P	0.216	0.209	P	P	None
29	S/B	yellow pod south	0.333	0.294	P	0.286	0.353	P	0.2	0.212	P	0.143	0.115	P	P	None
30	B	lunch room entrance, left	0.234	0.223	P	0.199	0.193	P	0.143	0.142	P	0.117	0.077	P	P	None
31	B	lunch room entrance, right	0.229	0.27	P	0.169	0.179	P	0.126	0.145	P	0.084	0.068	P	P	None
32	B	gym	0.485	0.37	P	0.322	0.319	P	0.283	0.252	P	0.303	0.222	P	P	None
33	B	2nd floor hall, left	0.405	0.329	P	0.24	0.147	P	0.268	0.209	P	0.317	0.234	P	P	None
34	B	2nd floor hall, right	0.128	0.038	P	0.327	0.216	P	0.132	0.091	P	0.106	0.057	P	P	None
35	S/B	room 201	0.397	0.268	P	0.272	0.34	P	0.202	0.235	P	0.214	0.305	P	P	None
36	S/B	room 203	0.381	0.257	P	0.246	0.213	P	0.216	0.189	P	0.183	0.142	P	P	None
37	S/B	room 205	0.412	0.394	P	0.372	0.356	P	0.265	0.286	P	0.277	0.302	P	P	None
38	S/B	room 206	0.271	0.258	P	0.382	0.354	P	0.264	0.245	P	0.222	0.271	P	P	None
39	S/B	room 207	0.329	0.303	P	0.33	0.361	P	0.206	0.27	P	0.253	0.285	P	P	None
40	S/B	room 208	0.346	0.299	P	0.327	0.257	P	0.203	0.175	P	0.224	0.162	P	P	None
41	S/B	room 209	0.356	0.332	P	0.321	0.376	P	0.22	0.231	P	0.225	0.269	P	P	None
42	S/B	room 210	0.307	0.327	P	0.302	0.33	P	0.267	0.278	P	0.207	0.229	P	P	None
43	S	room 202										0.28	0.184	P	P	None
44	S	room 202										0.303	0.318	P	P	None
60	S/B	Blue pod (North)	0.374	0.274	P	0.351	0.379	P	0.223	0.221	P	0.272	0.228	P	P	None
61	S/B	Blue pod (South)	0.333	0.286	P	0.324	0.298	P	0.227	0.184	P	0.251	0.208	P	P	None
62	S	staff work room	0.335	0.1	P	0.251	0.374	P	0.199		P	0.248	0.117	P	P	None
63	S/B	music room 110	0.396	0.14	P	0.3	0.185	P	0.257	0.141	P	0.126	0.136	P	P	None
64	S	room 102	0.379	0.229	P	0.359	0.187	P	0.334	0.178	P	0.23	0.226	P	P	None

65	S	room 101	0.404	0.268	P	0.33	0.234	P	0.302	0.163	P	0.247	0.188	P	P	None
66	S	Family Support work room	0.05	0.05	P	0.375	0.239	P	0.377	0.387	P	0.268	0.237	P	P	None
67	S	2nd floor work room	0.258	0.209	P	0.178	0.138	P	0.312	0.356	P	0.56	0.505	P	P	None
69	S	office work room	0.458	0.193	P	0.411	0.407	P	0.28	0.395	P	0.249	0.305	P	P	None

Table 5. Iron Test Results

Test Results (Iron/Fe, ppm)												
FIXTURE INFORMATION			3/19/2009		3/9/2012		5/19/2015		8/15/2018		Summary Status	
Fixture ID	Type	Location	Flush 2m	Pass/Fail	Flush 2m	Pass/Fail	Flush 2m	Pass/Fail	Flush 2m	Pass/Fail	Pass/Fail	Status
03	S	Kitchen, rinse sink, left	0.051	P							P	None
04	S	nurse's office			<0.05	P					P	None
05	S	staff lounge							<0.05	P	P	None
09	B	office hall, left										
10	B	office hall, right										
11	S/B	room 101										
11A	S	room 101			<0.05	P					P	None
12	S/B	room 102									P	None
12A	S	room 102										
13	S/B	room 103									P	None
13A	S	room 103							<0.05	P	P	None
14	S/B	room 109									P	None
15	S/B	room 108									P	None
16	S/B	room 107									P	None
17	S/B	room 106									P	None
18	S/B	room 105									P	None
19	S/B	room 104	<0.05	P							P	None
20	S/B	red pod north			<0.05	P					P	None
21	S/B	red pod south					<0.05	P			P	None
22	S/B	room 111									P	None
23	S/B	room 112							<0.05	P	P	None
24	S/B	room 113									P	None
25	S/B	room 114	<0.05	P							P	None
26	S/B	room 115			<0.05	P					P	None
27	S/B	room 116					<0.05	P			P	None
28	S/B	yellow pod north									P	None
29	S/B	yellow pod south									P	None
30	B	lunch room entrance, left							<0.05	P	P	None
31	B	lunch room entrance, right									P	None
32	B	gym									P	None
33	B	2nd floor hall, left									P	None
34	B	2nd floor hall, right									P	None
35	S/B	room 201									P	None
36	S/B	room 203									P	None
37	S/B	room 205									P	None
38	S/B	room 206									P	None
39	S/B	room 207									P	None
40	S/B	room 208									P	None
41	S/B	room 209									P	None
42	S/B	room 210					<0.05	P	<0.05	P	P	None
43	S	room 202										
44	S	room 202										
60	S/B	Blue pod (North)									P	None
61	S/B	Blue pod (South)									P	None
62	S	staff work room										
63	S/B	music room 110										
64	S	room 102										

65	S	room 101										
66	S	Family Support work room							<0.05	P	P	None
67	S	2nd floor work room										
69	S	office work room										

Table 6. Service Entry Test Results

Test Results (Service Entry/SE, Units as Shown)						
SOURCE INFORMATION			<i>Most Recent Sampling</i>			
Fixture ID	Type	Location	Item	Sampled	Max Value	Pass/Fail
00	SE	custodian office	Arsenic	15-Aug-18	2 ppb	P
00	SE	custodian office	Cadmium	15-Aug-18	1 ppb	P
00	SE	custodian office	Chlorine	21-May-04	0.25 ppm	P
00	SE	custodian office	Copper	15-Aug-18	0.013 ppm	P
00	SE	custodian office	E coli	21-May-04	<1 Colonies	P
00	SE	custodian office	Iron	15-Aug-18	<0.05 ppm	P
00	SE	custodian office	Lead	15-Aug-18	1 ppb	P
00	SE	custodian office	Total Coliforms	19-Mar-09	<1 Colonies	P

"<" means: less than the value shown (below analytical detection limits).

"n/a" means: not applicable.

Table 7. Bacteriological Test Results

Bacteriological Characteristics

Bacteriological testing of selected samples indicated no (zero) coliform bacteria.