

**Seattle Public Schools  
Drinking Water Quality Program**

**Results of Water Quality Testing  
for  
COE ELEMENTARY SCHOOL**

Updated September 25, 2019

**General Information:**

Plumbing piping materials: mainly copper

**Remediation plan:**

*This remediation plan is based on a Water Quality policy approved by the School Board. The policy includes standards for the presence of lead, cadmium, copper, iron and other substances in drinking water.*

**Sinks (S in the report) are not considered drinking water sources.** We recognize that there is the potential for students to want to drink from classroom hand-washing sinks, so we test all of those. Where a student's choice to drink from a sink could be a problem, we post a reminder sign, as we do at all restroom sinks.

Status:

Policy Criteria:

All sources meet the policy criteria,

Follow-up monitoring: Will be performed in 2021-2022.

Service: The school will be flushed after any breaks longer than five days.

## Water Quality Testing Results:

### Legend

Symbol	Definition
SE	service entry (main)
B	bubbler
S	sink (faucet)
B/S	sink/bubbler combination
S/B	sink/bubbler combination
ppb	parts per billion
ppm	parts per million
NA	not applicable
None	no action required
Unk	unknown status or action
Sample	sample needs to be taken
Re-test	fixture needs to be resampled
Conf	resample to confirm measurement
No flush	not flushed before sampling
Sink	sampled faucet of S/B combo
Used	recently used; no 1st draw sample possible
PS	post sign
Disable(d)	fixture disabled in response to water quality testing
BDSS	Bubbler disabled, sign on sink
IF	install filter
RB	replace bubbler
RB/IF	replace bubbler and/or install filter
RF	replace faucet
RF/IF	replace faucet and/or install filter
BW	disable fixture and provide bottled water until remediated
Leaks	leaking fixture
NW	not working properly (sample S when B of S/B NW)
OS	out of service - disabled until fixed
RS	return to service - now passes testing
Rem	Removed from system - no longer exists

Table 1. Summary of Results

FIXTURE INFORMATION			LEAD		CADMIUM		COPPER		IRON		OK?
Fixture ID	Type	Location	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Yes/No/Status
01	S	outside classroom 108	P	None	P	None	P	None	P	None	Yes
02	S	outside classroom 103	P	None	P	None	P	None			Yes
03	B	Childcare, classroom 110	P	None	P	None	P	None		Sample	Yes
04	B	Childcare, classroom 109	P	None	P	None	P	None		Sample	Yes
05	B	hallway near room 203, 2nd floor, S. hall	P	None	P	None	P	None			Yes
06	B	hallway near room 209, 2nd floor, N. hall	P	None	P	None	P	None			Yes
07	B	hallway near room 309, 3rd floor, N. Hall	P	None	P	None	P	None			Yes
08	B	hallway near room 303, 3rd floor, S. Hall	P	None	P	None	P	None	P	None	Yes
10	S	nurses office	P	None	P	None	P	None	P	None	Yes
11	S	staff lounge, room 301	P	None	P	None	P	None	P	None	Yes
14	S	kitchen (LH Fixture), 3 compartment sink	P	None	P	None	P	None	P	None	Yes
15	S	day care kitchen	P	None	P	None	P	None		Sample	Yes
16	S	room 110 - north sink, left	P	None	P	None	P	None		Sample	Yes
16A	S	room 110, north sink, right	P	None	P	None	P	None			Yes
17	S	room 109 south sink	P	None	P	None	P	None		Sample	Yes
17A	S	room 109, south sink, right	P	None	P	None	P	None			Yes
18	S	room 104	P	None	P	None	P	None	P	None	Yes
19	S	room 105	P	None	P	None	P	None	P	None	Yes
20	S	room 106	P	None	P	None	P	None	P	None	Yes
21	S	room 107	P	None	P	None	P	None	P	None	Yes
22	S	room 108	P	None	P	None	P	None	P	None	Yes
24	S	room 204	P	None	P	None	P	None			Yes
25	S	room 205	P	None	P	None	P	None	P	None	Yes
26	S	room 206	P	None	P	None	P	None	P	None	Yes
27	S	room 207	P	None	P	None	P	None	P	None	Yes
28	S	room 208	P	None	P	None	P	None	P	None	Yes
29	S	room 209	P	None	P	None	P	None	P	None	Yes
30	S	near conf room 214	P	None	P	None	P	None			Yes
31	S	room 302	P	None	P	None	P	None			Yes
32	S	room 303	P	None	P	None	P	None			Yes
33	S	room 304	P	None	P	None	P	None			Yes
34	S	room 305	P	None	P	None	P	None	P	None	Yes
35	S	near room 314	P	None	P	None	P	None	P	None	Yes
36	S	room 306	P	None	P	None	P	None	P	None	Yes
37	S	room 307	P	None	P	None	P	None	P	None	Yes
38	S	room 308	P	None	P	None	P	None			Yes
39	S	room 309	P	None	P	None	P	None			Yes
40	S	room 310	P	None	P	None	P	None	P	None	Yes
41	S	room 103	P	None	P	None	P	None	P	None	Yes
42	B	1st floor hall - south side	P	None	P	None	P	None	P	None	Yes
43	B	1st floor hall - north side	P	None	P	None	P	None	P	None	Yes
44	S	Library office, 201A	P	None	P	None	P	None	P	None	Yes
45	S	Staff work room 101F	P	None	P	None	P	None	P	None	Yes
60	B	gym entrance	P	None	P	None	P	None	P	None	Yes
61	S	ROOM 203, LEFT	P	None	P	None	P	None			Yes
62	S	ROOM 203, RIGHT	P	None	P	None	P	None			Yes
65	BF	GYM, BOTTLE FILLER	P	None	P	None	P	None			Yes
66	S	kitchen (RH Fixture), 3 compartment sink	P	None							Yes
67	B	KITCHEN, salad prep sink	P	None	P	None	P	None			Yes

Table 2. Lead Test Results

FIXTURE INFORMATION			1/28/2009			4/5/2012			5/21/2015			8/14/2019			9/3/2019			Summary Status	
Fixture ID	Type	Location	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	S	outside classroom 108	<1	<1	P	3	<1	P	2	<1	P	3	<1	P				P	None
02	S	outside classroom 103	3	<1	P	2	<1	P	2	<1	P	<1	<1	P				P	None
03	B	Childcare, classroom 110	<1	<1	P							8	3	P				P	None
04	B	Childcare, classroom 109	<1	<1	P							<1	<1	P				P	None
05	B	hallway near room 203, 2nd floor, S. hall	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
06	B	hallway near room 209, 2nd floor, N. hall	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
07	B	hallway near room 309, 3rd floor, N. Hall	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
08	B	hallway near room 303, 3rd floor, S. Hall	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
10	S	nurses office	<1	<1	P	1	<1	P	1	<1	P	<1	<1	P				P	None
11	S	staff lounge, room 301	<1	<1	P	1	<1	P	1	<1	P	2	<1	P				P	None
14	S	kitchen (LH Fixture), 3 compartment sink	5	<1	P	4	<1	P	8	<1	P							P	None
15	S	day care kitchen	<1	<1	P							<1	<1	P				P	None
16	S	room 110 - north sink, left	1	<1	P							<1	<1	P				P	None
16A	S	room 110, north sink, right	<1	<1	P							<1	<1	P				P	None
17	S	room 109 south sink	1	<1	P							<1	<1	P				P	None
17A	S	room 109, south sink, right	<1	<1	P							<1	<1	P				P	None
18	S	room 104	1	2	P	<1	<1	P	<1	<1	P	1	<1	P				P	None
19	S	room 105	2	1	P	1	<1	P	<1	<1	P	2	<1	P				P	None
20	S	room 106	1	1	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
21	S	room 107	3	1	P	2	<1	P	2	<1	P	2	<1	P				P	None
22	S	room 108	<1	2	P	<1	<1	P	1	<1	P	1	<1	P				P	None
24	S	room 204	1	<1	P	<1	1	P	<1	<1	P	<1	<1	P				P	None
25	S	room 205	1	<1	P	1	<1	P	1	<1	P	1	<1	P				P	None
26	S	room 206	1	<1	P	<1	<1	P	1	<1	P	<1	<1	P				P	None
27	S	room 207	1	1	P	1	<1	P	<1	<1	P	2	<1	P				P	None
28	S	room 208	1	1	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
29	S	room 209	1	<1	P	2	<1	P	2	<1	P	1	<1	P				P	None
30	S	near conf room 214	3	1	P	1	1	P	3	<1	P	<1	<1	P				P	None
31	S	room 302	1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
32	S	room 303	2	1	P	2	<1	P	2	<1	P	<1	<1	P				P	None
33	S	room 304	1	1	P	2	<1	P	1	<1	P	1	<1	P				P	None
34	S	room 305	1	<1	P	2	<1	P	1	<1	P	2	<1	P				P	None
35	S	near room 314	1	<1	P	3	1	P	3	<1	P	<1	<1	P				P	None
36	S	room 306	<1	<1	P	<1	<1	P	<1	<1	P	2	<1	P				P	None
37	S	room 307	2	<1	P	2	<1	P	1	<1	P	<1	<1	P				P	None
38	S	room 308	1	<1	P	2	<1	P	1	<1	P	2	<1	P				P	None
39	S	room 309	1	<1	P	1	<1	P	<1	<1	P	<1	<1	P				P	None
40	S	room 310	1	1	P	1	<1	P	1	<1	P	<1	<1	P				P	None
41	S	room 103	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
42	B	1st floor hall - south side	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
43	B	1st floor hall - north side	<1	1	P	<1	1	P	<1	<1	P	<1	<1	P				P	None
44	S	Library office, 201A	2	1	P	2	<1	P	3	<1	P	2	<1	P				P	None
45	S	Staff work room 101F	1	1	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
60	B	gym entrance	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
61	S	ROOM 203, LEFT										2	<1	P				P	None
62	S	ROOM 203, RIGHT										2	<1	P				P	None
65	BF	GYM, BOTTLE FILLER										<1	<1	P				P	None
66	S	kitchen (RH Fixture), 3 compartment sink													<1	<1	P	P	None
67	B	KITCHEN, salad prep sink										<1	<1	P				P	None

Table 3. Cadmium Test Results

FIXTURE INFORMATION			1/28/2009			4/5/2012			5/21/2015			8/14/2019			Summary Status	
Fixture ID	Type	Location	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	S	outside classroom 108	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
02	S	outside classroom 103	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
03	B	Childcare, classroom 110	<1	<1	P							<1	<1	P	P	None
04	B	Childcare, classroom 109	<1	<1	P							<1	<1	P	P	None
05	B	hallway near room 203, 2nd floor, S. hall	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
06	B	hallway near room 209, 2nd floor, N. hall	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
07	B	hallway near room 309, 3rd floor, N. Hall	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
08	B	hallway near room 303, 3rd floor, S. Hall	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
10	S	nurses office	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
11	S	staff lounge, room 301	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
14	S	kitchen (LH Fixture), 3 compartment sink	<1	<1	P	<1	<1	P	<1	<1	P				P	None
15	S	day care kitchen	<1	<1	P							<1	<1	P	P	None
16	S	room 110 - north sink, left	<1	<1	P							<1	<1	P	P	None
16A	S	room 110, north sink, right	<1	<1	P							<1	<1	P	P	None
17	S	room 109 south sink	<1	<1	P							<1	<1	P	P	None
17A	S	room 109, south sink, right	<1	<1	P							<1	<1	P	P	None
18	S	room 104	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
19	S	room 105	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
20	S	room 106	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
21	S	room 107	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
22	S	room 108	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
24	S	room 204	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
25	S	room 205	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
26	S	room 206	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
27	S	room 207	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
28	S	room 208	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
29	S	room 209	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
30	S	near conf room 214	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
31	S	room 302	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
32	S	room 303	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
33	S	room 304	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
34	S	room 305	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
35	S	near room 314	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
36	S	room 306	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
37	S	room 307	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
38	S	room 308	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
39	S	room 309	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
40	S	room 310	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
41	S	room 103	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
42	B	1st floor hall - south side	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
43	B	1st floor hall - north side	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
44	S	Library office, 201A	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
45	S	Staff work room 101F	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
60	B	gym entrance	<1	<1	P	<1	<1	P	<1	<1	P	<1	<1	P	P	None
61	S	ROOM 203, LEFT										<1	<1	P	P	None
62	S	ROOM 203, RIGHT										<1	<1	P	P	None
65	BF	GYM, BOTTLE FILLER										<1	<1	P	P	None
66	S	kitchen (RH Fixture), 3 compartment sink														
67	B	KITCHEN, salad prep sink										<1	<1	P	P	None

Table 4. Copper Test Results

FIXTURE INFORMATION			1/28/2009			4/5/2012			5/21/2015			8/14/2019			Summary Status	
Fixture ID	Type	Location	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	S	outside classroom 108	0.282	0.126	P	0.687	0.745	P	0.246	0.283	P	0.367	0.265	P	P	None
02	S	outside classroom 103	0.255	0.156	P	0.611	0.542	P	0.257	0.233	P	0.277	0.27	P	P	None
03	B	Childcare, classroom 110	0.292	0.12	P							1.02	0.367	P	P	None
04	B	Childcare, classroom 109	0.165	0.145	P							0.275	0.268	P	P	None
05	B	hallway near room 203, 2nd floor, S. hall	0.232	0.256	P	0.704	0.66	P	0.26	0.236	P	0.482	0.445	P	P	None
06	B	hallway near room 209, 2nd floor, N. hall	0.289	0.14	P	0.689	0.734	P	0.256	0.267	P	0.343	0.419	P	P	None
07	B	hallway near room 309, 3rd floor, N. Hall	0.265	0.081	P	0.668	0.614	P	0.237	0.276	P	0.34	0.343	P	P	None
08	B	hallway near room 303, 3rd floor, S. Hall	0.207	0.222	P	0.725	0.738	P	0.238	0.26	P	0.325	0.389	P	P	None
10	S	nurses office	0.315	0.209	P	0.714	0.705	P	0.289	0.291	P	0.415	0.386	P	P	None
11	S	staff lounge, room 301	0.255	0.207	P	0.621	0.545	P	0.354	0.38	P	0.347	0.447	P	P	None
14	S	kitchen (LH Fixture), 3 compartment sink	0.264	0.139	P	0.633	0.526	P	0.313	0.319	P				P	None
15	S	day care kitchen	0.214	0.151	P							0.206	0.234	P	P	None
16	S	room 110 - north sink, left	0.237	0.138	P							0.214	0.271	P	P	None
16A	S	room 110, north sink, right	0.178	0.126	P							0.256	0.228	P	P	None
17	S	room 109 south sink	0.218	0.149	P							0.279	0.209	P	P	None
17A	S	room 109, south sink, right	0.228	0.146	P							0.248	0.201	P	P	None
18	S	room 104	0.322	0.206	P	0.676	0.696	P	0.237	0.256	P	0.345	0.217	P	P	None
19	S	room 105	0.313	0.22	P	0.623	0.613	P	0.23	0.258	P	0.249	0.311	P	P	None
20	S	room 106	0.277	0.301	P	0.774	0.755	P	0.301	0.372	P	0.34	0.434	P	P	None
21	S	room 107	0.228	0.136	P	0.6	0.663	P	0.248	0.282	P	0.296	0.265	P	P	None
22	S	room 108	0.162	0.11	P	0.542	0.72	P	0.222	0.326	P	0.21	0.216	P	P	None
24	S	room 204	0.229	0.173	P	0.733	0.554	P	0.249	0.251	P	0.32	0.478	P	P	None
25	S	room 205	0.283	0.238	P	0.63	0.639	P	0.301	0.269	P	0.394	0.36	P	P	None
26	S	room 206	0.262	0.213	P	0.663	0.626	P	0.259	0.307	P	0.368	0.395	P	P	None
27	S	room 207	0.24	0.167	P	0.632	0.684	P	0.254	0.228	P	0.328	0.254	P	P	None
28	S	room 208	0.237	0.159	P	0.652	0.571	P	0.255	0.226	P	0.318	0.408	P	P	None
29	S	room 209	0.263	0.214	P	0.758	0.942	P	0.291	0.278	P	0.304	0.389	P	P	None
30	S	near conf room 214	0.304	0.142	P	0.719	0.479	P	0.255	0.196	P	0.397	0.215	P	P	None
31	S	room 302	0.244	0.277	P	0.739	0.753	P	0.277	0.314	P	0.386	0.427	P	P	None
32	S	room 303	0.312	0.148	P	0.718	0.787	P	0.291	0.32	P	0.378	0.499	P	P	None
33	S	room 304	0.215	0.187	P	0.615	0.747	P	0.261	0.308	P	0.431	0.476	P	P	None
34	S	room 305	0.238	0.312	P	0.674	0.796	P	0.283	0.322	P	0.43	0.526	P	P	None
35	S	near room 314	0.348	0.181	P	0.766	0.602	P	0.25	0.235	P	0.455	0.28	P	P	None
36	S	room 306	0.246	0.277	P	0.821	0.787	P	0.287	0.327	P	0.36	0.445	P	P	None
37	S	room 307	0.271	0.052	P	0.573	0.676	P	0.26	0.29	P	0.352	0.356	P	P	None
38	S	room 308	0.214	0.037	P	0.579	0.189	P	0.276	0.254	P	0.278	0.387	P	P	None
39	S	room 309	0.277	0.142	P	0.787	0.776	P	0.337	0.34	P	0.351	0.432	P	P	None
40	S	room 310	0.212	0.171	P	0.7	0.671	P	0.249	0.267	P	0.395	0.405	P	P	None
41	S	room 103	0.192	0.203	P	0.591	0.559	P	0.233	0.252	P	0.328	0.347	P	P	None
42	B	1st floor hall - south side	0.306	0.247	P	0.664	0.545	P	0.255	0.258	P	0.319	0.312	P	P	None
43	B	1st floor hall - north side	0.279	0.142	P	0.554	0.469	P	0.278	0.272	P	0.362	0.189	P	P	None
44	S	Library office, 201A	0.282	0.208	P	0.645	0.725	P	0.261	0.404	P	0.342	0.445	P	P	None
45	S	Staff work room 101F	0.281	0.169	P	0.617	0.806	P	0.308	0.366	P	0.433	0.448	P	P	None
60	B	gym entrance	0.214	0.148	P	0.601	0.622	P	0.254	0.123	P	0.101	0.091	P	P	None
61	S	ROOM 203, LEFT										0.322	0.437	P	P	None
62	S	ROOM 203, RIGHT										0.32	0.478	P	P	None
65	BF	GYM, BOTTLE FILLER										0.081	0.084	P	P	None
66	S	kitchen (RH Fixture), 3 compartment sink														
67	B	KITCHEN, salad prep sink										0.391	0.191	P	P	None

Table 5. Iron Test Results

FIXTURE INFORMATION			1/28/2009		4/5/2012		5/21/2015		8/14/2019		Summary Status	
Fixture ID	Type	Location	Flush 2m	Pass/Fail	Flush 2m	Pass/Fail	Flush 2m	Pass/Fail	Flush 2m	Pass/Fail	Pass/Fail	Status
01	S	outside classroom 108									P	None
02	S	outside classroom 103										
03	B	Childcare, classroom 110										
04	B	Childcare, classroom 109										
05	B	hallway near room 203, 2nd floor, S. hall										
06	B	hallway near room 209, 2nd floor, N. hall										
07	B	hallway near room 309, 3rd floor, N. Hall										
08	B	hallway near room 303, 3rd floor, S. Hall									P	None
10	S	nurses office	0.051	P							P	None
11	S	staff lounge, room 301			0.062	P					P	None
14	S	kitchen (LH Fixture), 3 compartment sink					0.054	P			P	None
15	S	day care kitchen										
16	S	room 110 - north sink, left										
16A	S	room 110, north sink, right										
17	S	room 109 south sink										
17A	S	room 109, south sink, right										
18	S	room 104					<0.05	P			P	None
19	S	room 105							<0.05	P	P	None
20	S	room 106	0.071	P							P	None
21	S	room 107			0.068	P					P	None
22	S	room 108					<0.05	P			P	None
24	S	room 204										
25	S	room 205							<0.05	P	P	None
26	S	room 206	0.065	P							P	None
27	S	room 207			0.063	P					P	None
28	S	room 208					0.057	P			P	None
29	S	room 209							<0.05	P	P	None
30	S	near conf room 214										
31	S	room 302										
32	S	room 303										
33	S	room 304										
34	S	room 305	0.069	P							P	None
35	S	near room 314			0.068	P					P	None
36	S	room 306					0.051	P			P	None
37	S	room 307							<0.05	P	P	None
38	S	room 308										
39	S	room 309										
40	S	room 310	0.065	P							P	None
41	S	room 103			0.066	P					P	None
42	B	1st floor hall - south side					0.069	P			P	None
43	B	1st floor hall - north side							<0.05	P	P	None
44	S	Library office, 201A	0.065	P							P	None
45	S	Staff work room 101F			0.069	P					P	None
60	B	gym entrance					0.059	P			P	None
61	S	ROOM 203, LEFT										
62	S	ROOM 203, RIGHT										
65	BF	GYM, BOTTLE FILLER										
66	S	kitchen (RH Fixture), 3 compartment sink										
67	B	KITCHEN, salad prep sink										

Table 6. Service Entry Test Results

Test Results (Service Entry/SE, Units as Shown)						
SOURCE INFORMATION			Most Recent Sampling			
Fixture ID	Type	Location	Item	Sampled	Max Value	Pass/Fail
00	SE	outside S. Wall Boiler room	Arsenic	21-May-15	2 ppb	P
00	SE	outside S. Wall Boiler room	Cadmium	14-Aug-19	1 ppb	P
00	SE	outside S. Wall Boiler room	Chlorine	19-May-04	0.3 ppm	P
00	SE	outside S. Wall Boiler room	Copper	14-Aug-19	0.163 ppm	P
00	SE	outside S. Wall Boiler room	E coli	19-May-04	<1 Colonies	P
00	SE	outside S. Wall Boiler room	Iron	14-Aug-19	<0.05 ppm	P
00	SE	outside S. Wall Boiler room	Lead	14-Aug-19	1 ppb	P
00	SE	outside S. Wall Boiler room	Total Coliforms	28-Jan-09	<1 Colonies	P

"<" means: less than the value shown (below analytical detection limits).

"n/a" means: not applicable.

Table 7. Bacteriological Test Results

**Bacteriological Characteristics**

Bacteriological testing of selected samples indicated no (zero) coliform bacteria.