

**Seattle Public Schools
Drinking Water Quality Program**

**Results of Water Quality Testing
for
OLYMPIC VIEW ELEMENTARY SCHOOL**

Updated September 3, 2019

General Information:

Plumbing piping materials: mainly copper

Remediation plan:

This remediation plan is based on a Water Quality policy approved by the School Board. The policy includes standards for the presence of lead, cadmium, copper, iron and other substances in drinking water.

Status:

Policy Criteria:

All sources meet the policy criteria.

Follow-up monitoring: Will be performed in school year 2020-2021.

Service: The school will be flushed after any breaks longer than five days.

Water Quality Testing Results:

Legend	
Symbol	Definition
SE	service entry (main)
B	bubbler
S	sink (faucet)
B/S	sink/bubbler combination
S/B	sink/bubbler combination
ppb	parts per billion
ppm	parts per million
NA	not applicable
None	no action required
Unk	unknown status or action
Sample	sample needs to be taken
Re-test	fixture needs to be resampled
Conf	resample to confirm measurement
No flush	not flushed before sampling
Sink	sampled faucet of S/B combo
Used	recently used; no 1st draw sample possible
PS	post sign
Disable(d)	fixture disabled in response to water quality testing
IF	install filter
RB	replace bubbler
RB/IF	replace bubbler and/or install filter
RF	replace faucet
RF/IF	replace faucet and/or install filter
BW	disable fixture and provide bottled water until remediated
Leaks	leaking fixture
NW	not working properly (sample S when B of S/B NW)
OS	out of service - disabled until fixed
RS	return to service - now passes testing
Rem	Removed from system - no longer exists

Table 1. Summary of Results

FIXTURE INFORMATION			LEAD		CADMIUM		COPPER		IRON		OK?
Fixture ID	Type	Location	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Yes/No/Status
01	S/B	room 108	P	None	P	None	P	None			Yes
02	S/B	room 107	P	None	P	None	P	None	P	None	Yes
03	S/B	room 106	P	None	P	None	P	None	P	None	Yes
04	B	hallway 1st floor	P	None	P	None	P	None	P	None	Yes
05	S/B	room 105	P	None	P	None	P	None	P	None	Yes
06	S/B	room 104	P	None	P	None	P	None	P	None	Yes
07	S/B	room 103	P	None	P	None	P	None	P	None	Yes
08	B	hallway 1st floor	P	None	P	None	P	None	P	None	Yes
09	S/B	room 102	P	None	P	None	P	None	P	None	Yes
10	S/B	room 101	P	None	P	None	P	None	P	None	Yes
11	S/B	room 100	P	None	P	None	P	None	P	None	Yes
12	B	gym	P	None	P	None	P	None	P	None	Yes
13	S/B	nurse's office	P	None	P	None	P	None	P	None	Yes
14	S/B	kinder1	P	None	P	None	P	None	P	None	Yes
15	S/B	kinder2	P	None	P	None	P	None	P	None	Yes
17	S/B	room 208	P	None	P	None	P	None	P	None	Yes
18	S/B	room 207	P	None	P	None	P	None	P	None	Yes
19	S/B	room 206	P	None	P	None	P	None	P	None	Yes
20	B	hall 2nd floor	P	None	P	None	P	None	P	None	Yes
21	S/B	room 205	P	None	P	None	P	None	P	None	Yes
22	S/B	room 204	P	None	P	None	P	None	P	None	Yes
23	S/B	room 203	P	None	P	None	P	None	P	None	Yes
24	S/B	room 202	P	None	P	None	P	None	P	None	Yes
25	S/B	room 201	P	None	P	None	P	None	P	None	Yes
26	S/B	room 200	P	None	P	None	P	None	P	None	Yes
28	S	kitchen	P	None	P	None	P	None	P	None	Yes
29	S	teachers lounge	P	None	P	None	P	None	P	None	Yes
30	S	Kitchen sink with dishwasher	P	None	P	None	P	None			Yes
32	S	work room	P	None	P	None	P	None			Yes
33	S/B	room 129	P	None	P	None	P	None			Yes
35	S	room 210 conference room	P	None	P	None	P	None			Yes
36	S	library	P	None	P	None	P	None			Yes
37	S	computer room, room 212	P	None	P	None	P	None			Yes
38	S	room 213	P	None	P	None	P	None			Yes
39	S	computer room, room 212, back room	P	None	P	None	P	None			Yes
40	S	computer room, room 212, left	P	None	P	None	P	None	P	None	Yes
41	S	computer room, room 212, right	P	None	P	None	P	None			Yes
45	B	bottle filler at gym	P	None	P	None	P	None			Yes

Table 2. Lead Test Results

FIXTURE INFORMATION			#####	3/24/2011			3/13/2014			8/10/2017			8/28/2019			Summary Status	
Fixture ID	Type	Location	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	S/B	room 108	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
02	S/B	room 107	P	<1	<1	P	<1	<1	P	1	<1	P				P	None
03	S/B	room 106	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
04	B	hallway 1st floor	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
05	S/B	room 105	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
06	S/B	room 104	P	<1	<1	P	2	<1	P	<1	<1	P				P	None
07	S/B	room 103	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
08	B	hallway 1st floor	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
09	S/B	room 102	P	<1	<1	P	<1	<1	P	1	<1	P				P	None
10	S/B	room 101	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
11	S/B	room 100	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
12	B	gym	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
13	S/B	nurse's office	P	3	1	P	<1	<1	P	1	<1	P				P	None
14	S/B	kinder1	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
15	S/B	kinder2	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
17	S/B	room 208	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
18	S/B	room 207	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
19	S/B	room 206	P	<1	<1	P	<1	<1	P	2	<1	P				P	None
20	B	hall 2nd floor	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
21	S/B	room 205	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
22	S/B	room 204	P	1	<1	P	<1	<1	P	<1	<1	P				P	None
23	S/B	room 203	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
24	S/B	room 202	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
25	S/B	room 201	P	<1	<1	P	<1	<1	P							P	None
26	S/B	room 200	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
28	S	kitchen	P	1	<1	P	<1	<1	P	<1	<1	P				P	None
29	S	teachers lounge	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
30	S	Kitchen sink with dishwasher	P	<1	<1	P	<1	<1	P	<1	<1	P				P	None
32	S	work room	P	10	1	P	12	<1		16	1		<1	<1	P	P	None
33	S/B	room 129	P	3	2	P	4	2	P	6	3	P				P	None
35	S	room 210 conference room	P	2	<1	P	3	<1	P	3	<1	P				P	None
36	S	library	P	4	<1	P	2	<1	P	1	<1	P				P	None
37	S	computer room, room 212	P	4	<1	P	3	<1	P	<1	<1	P				P	None
38	S	room 213	P	2	<1	P	6	<1	P	2	<1	P				P	None
39	S	computer room, room 212, back room		8	<1	P				10	<1	P				P	None
40	S	computer room, room 212, left		3	<1	P	5	<1	P	2	<1	P				P	None
41	S	computer room, room 212, right		10	<1	P	3	<1	P	<1	<1	P				P	None
45	B	bottle filler at gym								<1	<1	P				P	None

Table 3. Cadmium Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3			
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail
01	S/B	room 108									5/11/2006	<2	<2	P	4/1/2008	<1	<1	P
02	S/B	room 107	5/7/2004	<1	<1	P									4/1/2008	<1	<1	P
03	S/B	room 106					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
04	B	hallway 1st floor	5/7/2004	<1	<1	P									4/1/2008	<1	<1	P
05	S/B	room 105					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
06	S/B	room 104					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
07	S/B	room 103					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
08	B	hallway 1st floor					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
09	S/B	room 102					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
10	S/B	room 101	5/7/2004	<1	<1	P									4/1/2008	<1	<1	P
11	S/B	room 100					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
12	B	gym					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
13	S/B	nurse's office	5/7/2004	<1	<1	P									4/1/2008	<1	<1	P
14	S/B	kinder1					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
15	S/B	kinder2					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
17	S/B	room 208									5/11/2006	<2	<2	P	4/1/2008	<1	<1	P
18	S/B	room 207									5/11/2006	<2	<2	P	4/1/2008	<1	<1	P
19	S/B	room 206					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
20	B	hall 2nd floor					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
21	S/B	room 205					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
22	S/B	room 204					6/8/2005	<1	<1	P					4/1/2008	2	<1	P
23	S/B	room 203	5/7/2004	<1	<1	P									4/1/2008	<1	<1	P
24	S/B	room 202					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
25	S/B	room 201					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
26	S/B	room 200					6/8/2005	<1	<1	P					4/1/2008	<1	<1	P
28	S	kitchen	5/7/2004	<1	<1	P									4/1/2008	<1	<1	P
29	S	teachers lounge	5/7/2004	<1	<1	P									4/1/2008	<1	<1	P
30	S	Kitchen sink with dishwash									5/11/2006	<2	<2	P	4/1/2008	<1	<1	P
32	S	work room													4/1/2008	<1	<1	P
33	S/B	room 129													4/1/2008	<1	<1	P
35	S	room 210 conference room													4/1/2008	<1	<1	P
36	S	library													4/1/2008	<1	<1	P
37	S	computer room, room 212													4/1/2008	<1	<1	P
38	S	room 213													4/1/2008	<1	<1	P
39	S	computer room, room 212, back room																
40	S	computer room, room 212, left																
41	S	computer room, room 212, right																
45	B	bottle filler at gym																

Table 3. Cadmium Test Results(continued)

FIXTURE INFORMATION			Follow-up Sampling 4				Follow-up Sampling 5				Follow-up Sampling 6				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	S/B	room 108	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
02	S/B	room 107	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
03	S/B	room 106	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
04	B	hallway 1st floor	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
05	S/B	room 105	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
06	S/B	room 104	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
07	S/B	room 103	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
08	B	hallway 1st floor	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
09	S/B	room 102	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
10	S/B	room 101	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
11	S/B	room 100	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
12	B	gym	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
13	S/B	nurse's office	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
14	S/B	kinder1	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
15	S/B	kinder2	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
17	S/B	room 208	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
18	S/B	room 207	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
19	S/B	room 206	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
20	B	hall 2nd floor	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
21	S/B	room 205	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
22	S/B	room 204	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
23	S/B	room 203	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
24	S/B	room 202	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
25	S/B	room 201	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P					P	None
26	S/B	room 200	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
28	S	kitchen	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
29	S	teachers lounge	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
30	S	Kitchen sink with dishwash	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
32	S	work room	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
33	S/B	room 129	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
35	S	room 210 conference room	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
36	S	library	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
37	S	computer room, room 212	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
38	S	room 213	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
39	S	computer room, room 212, back room	3/24/2011	<1	<1	P					8/10/2017	<1	<1	P	P	None
40	S	computer room, room 212, left	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
41	S	computer room, room 212, right	3/24/2011	<1	<1	P	3/13/2014	<1	<1	P	8/10/2017	<1	<1	P	P	None
45	B	bottle filler at gym									8/10/2017	<1	<1	P	P	None

Table 4. Copper Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3			
Fixture ID	Type	Location	Sampled	1st Draw	Flush 2m	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail
01	S/B	room 108									5/11/2006	0.211	0.152	P	4/1/2008	0.23	0.21	P
02	S/B	room 107	5/7/2004	0.12		P									4/1/2008	0.214	0.157	P
03	S/B	room 106					6/8/2005	0.31	0.084	P					4/1/2008	0.206	0.063	P
04	B	hallway 1st floor	5/7/2004	0.42		P	6/8/2005		0.036	P					4/1/2008	0.202	0.065	P
05	S/B	room 105					6/8/2005	0.4	0.12	P					4/1/2008	0.161	0.068	P
06	S/B	room 104					6/8/2005	0.11	0.04	P					4/1/2008	0.065	0.046	P
07	S/B	room 103					6/8/2005	0.34	0.099	P					4/1/2008	0.19	0.045	P
08	B	hallway 1st floor					6/8/2005	0.42	0.12	P					4/1/2008	0.228	0.174	P
09	S/B	room 102					6/8/2005	0.2	0.06	P					4/1/2008	0.192	0.068	P
10	S/B	room 101	5/7/2004	0.86	0.042	P	6/8/2005		0.28	P					4/1/2008	0.184	0.217	P
11	S/B	room 100					6/8/2005	0.21	0.072	P					4/1/2008	0.228	0.082	P
12	B	gym					6/8/2005	0.23	0.068	P					4/1/2008	0.085	0.054	P
13	S/B	nurse's office	5/7/2004	0.1		P	6/8/2005		0.098	P					4/1/2008	0.16	0.097	P
14	S/B	kinder1					6/8/2005	0.23	0.12	P					4/1/2008	0.211	0.071	P
15	S/B	kinder2					6/8/2005	0.64	0.054	P					4/1/2008	0.181	0.048	P
17	S/B	room 208									5/11/2006	0.39	0.065	P	4/1/2008	0.232	0.12	P
18	S/B	room 207									5/11/2006	0.294	0.118	P	4/1/2008	0.19	0.174	P
19	S/B	room 206					6/8/2005	0.5	0.081	P					4/1/2008	0.144	0.051	P
20	B	hall 2nd floor					6/8/2005	0.36	0.051	P					4/1/2008	0.175	0.056	P
21	S/B	room 205					6/8/2005	0.76	0.054	P					4/1/2008	0.104	0.055	P
22	S/B	room 204					6/8/2005	0.18	0.052	P					4/1/2008	0.1	0.054	P
23	S/B	room 203	5/7/2004	0.065	0.021	P									4/1/2008	0.092	0.047	P
24	S/B	room 202					6/8/2005	0.38	0.18	P					4/1/2008	0.168	0.077	P
25	S/B	room 201					6/8/2005	0.6	0.18	P					4/1/2008	0.18	0.198	P
26	S/B	room 200					6/8/2005	0.35	0.15	P					4/1/2008	0.12	0.02	P
28	S	kitchen	5/7/2004	0.26		P	6/8/2005		0.32	P					4/1/2008	0.182	0.011	P
29	S	teachers lounge	5/7/2004	0.088		P	6/8/2005		0.081	P					4/1/2008	0.216	0.021	P
30	S	Kitchen sink with dishwash									5/11/2006	0.048	<0.02	P	4/1/2008	0.233	0.018	P
32	S	work room													4/1/2008	0.289	0.029	P
33	S/B	room 129													4/1/2008	0.246	0.048	P
35	S	room 210 conference room													4/1/2008	0.242	0.143	P
36	S	library													4/1/2008	0.258	0.115	P
37	S	computer room, room 212													4/1/2008	0.278	0.129	P
38	S	room 213													4/1/2008	0.27	0.019	P
39	S	computer room, room 212, back room																
40	S	computer room, room 212, left																
41	S	computer room, room 212, right																
45	B	bottle filler at gym																

Table 4. Copper Test Results (continued)

FIXTURE INFORMATION			Follow-up Sampling 4				Follow-up Sampling 5				Follow-up Sampling 6				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Sampled	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	S/B	room 108	3/24/2011	0.206	0.191	P	3/13/2014	0.183	0.164	P	8/10/2017	0.21	0.23	P	P	None
02	S/B	room 107	3/24/2011	0.171	0.197	P	3/13/2014	0.138	0.15	P	8/10/2017	0.222	0.237	P	P	None
03	S/B	room 106	3/24/2011	0.193	0.164	P	3/13/2014	0.162	0.064	P	8/10/2017	0.186	0.092	P	P	None
04	B	hallway 1st floor	3/24/2011	0.204	0.069	P	3/13/2014	0.166	0.118	P	8/10/2017	0.244	0.102	P	P	None
05	S/B	room 105	3/24/2011	0.167	0.129	P	3/13/2014	0.034	0.03	P	8/10/2017	0.155	0.078	P	P	None
06	S/B	room 104	3/24/2011	0.09	0.049	P	3/13/2014	0.141	0.05	P	8/10/2017	0.062	0.051	P	P	None
07	S/B	room 103	3/24/2011	0.175	0.073	P	3/13/2014	0.115	0.145	P	8/10/2017	0.188	0.134	P	P	None
08	B	hallway 1st floor	3/24/2011	0.212	0.153	P	3/13/2014	0.148	0.184	P	8/10/2017	0.261	0.165	P	P	None
09	S/B	room 102	3/24/2011	0.189	0.086	P	3/13/2014	0.196	0.102	P	8/10/2017	0.19	0.107	P	P	None
10	S/B	room 101	3/24/2011	0.175	0.2	P	3/13/2014	0.128	0.204	P	8/10/2017	0.302	0.29	P	P	None
11	S/B	room 100	3/24/2011	0.194	0.145	P	3/13/2014	0.157	0.141	P	8/10/2017	0.22	0.146	P	P	None
12	B	gym	3/24/2011	0.065	0.012	P	3/13/2014	0.057	0.029	P	8/10/2017	0.022	0.02	P	P	None
13	S/B	nurse's office	3/24/2011	0.145	0.074	P	3/13/2014	0.118	0.056	P	8/10/2017	0.168	0.071	P	P	None
14	S/B	kinder1	3/24/2011	0.192	0.12	P	3/13/2014	0.086	0.059	P	8/10/2017	0.337	0.186	P	P	None
15	S/B	kinder2	3/24/2011	0.173	0.056	P	3/13/2014	0.115	0.136	P	8/10/2017	0.14	0.097	P	P	None
17	S/B	room 208	3/24/2011	0.199	0.172	P	3/13/2014	0.162	0.194	P	8/10/2017	0.232	0.226	P	P	None
18	S/B	room 207	3/24/2011	0.162	0.143	P	3/13/2014	0.136	0.143	P	8/10/2017	0.204	0.229	P	P	None
19	S/B	room 206	3/24/2011	0.138	0.054	P	3/13/2014	0.094	0.037	P	8/10/2017	0.138	0.149	P	P	None
20	B	hall 2nd floor	3/24/2011	0.135	0.046	P	3/13/2014	0.111	0.031	P	8/10/2017	0.109	0.048	P	P	None
21	S/B	room 205	3/24/2011	0.117	0.06	P	3/13/2014	0.032	0.032	P	8/10/2017	0.12	0.122	P	P	None
22	S/B	room 204	3/24/2011	0.094	0.048	P	3/13/2014	0.068	0.036	P	8/10/2017	0.112	0.071	P	P	None
23	S/B	room 203	3/24/2011	0.094	0.067	P	3/13/2014	0.117	0.059	P	8/10/2017	0.121	0.106	P	P	None
24	S/B	room 202	3/24/2011	0.094	0.146	P	3/13/2014	0.092	0.101	P	8/10/2017	0.136	0.05	P	P	None
25	S/B	room 201	3/24/2011	0.163	0.107	P	3/13/2014	0.136	0.155	P					P	None
26	S/B	room 200	3/24/2011	0.11	0.049	P	3/13/2014	0.084	0.038	P	8/10/2017	0.142	0.154	P	P	None
28	S	kitchen	3/24/2011	0.108	0.011	P	3/13/2014	0.062	0.037	P	8/10/2017	0.06	0.018	P	P	None
29	S	teachers lounge	3/24/2011	0.054	0.053	P	3/13/2014	0.058	0.05	P	8/10/2017	0.058	0.059	P	P	None
30	S	Kitchen sink with dishwash	3/24/2011	0.213	0.137	P	3/13/2014	0.039	0.064	P	8/10/2017	0.082	0.079	P	P	None
32	S	work room	3/24/2011	0.286	0.267	P	3/13/2014	0.189	0.039	P	8/10/2017	0.25	0.108	P	P	None
33	S/B	room 129	3/24/2011	0.249	0.162	P	3/13/2014	0.216	0.327	P	8/10/2017	0.206	0.365	P	P	None
35	S	room 210 conference room	3/24/2011	0.244	0.169	P	3/13/2014	0.162	0.159	P	8/10/2017	0.203	0.155	P	P	None
36	S	library	3/24/2011	0.23	0.19	P	3/13/2014	0.153	0.255	P	8/10/2017	0.188	0.318	P	P	None
37	S	computer room, room 212	3/24/2011	0.16	0.051	P	3/13/2014	0.15	0.046	P	8/10/2017	0.08	0.042	P	P	None
38	S	room 213	3/24/2011	0.226	0.038	P	3/13/2014	0.151	0.038	P	8/10/2017	0.158	0.158	P	P	None
39	S	computer room, room 212, back room	3/24/2011	0.078	0.041	P					8/10/2017	0.19	0.054	P	P	None
40	S	computer room, room 212, left	3/24/2011	0.19	0.251	P	3/13/2014	0.126	0.104	P	8/10/2017	0.121	0.198	P	P	None
41	S	computer room, room 212, right	3/24/2011	0.2	0.107	P	3/13/2014	0.216	0.259	P	8/10/2017	0.192	0.163	P	P	None
45	B	bottle filler at gym									8/10/2017	0.029	0.02	P	P	None

Table 5. Iron Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3				Follow-up Sampling 4				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Pass/Fail	Status
01	S/B	room 108																						
02	S/B	room 107	5/7/2004	<0.05		P					3/24/2011		<0.05	P									P	None
03	S/B	room 106					6/8/2005		<0.05	P					3/13/2014		<0.05	P					P	None
04	B	hallway 1st floor	5/7/2004	<0.05		P	6/8/2005		0.06	P									8/10/2017		<0.05	P	P	None
05	S/B	room 105					6/8/2005		<0.05	P													P	None
06	S/B	room 104					6/8/2005		<0.05	P													P	None
07	S/B	room 103					6/8/2005		<0.05	P													P	None
08	B	hallway 1st floor					6/8/2005		<0.05	P													P	None
09	S/B	room 102					6/8/2005		<0.05	P													P	None
10	S/B	room 101	5/7/2004	<0.05	<0.05	P	6/8/2005		<0.05	P	3/24/2011		<0.05	P									P	None
11	S/B	room 100					6/8/2005		<0.05	P					3/13/2014		<0.05	P					P	None
12	B	gym					6/8/2005		<0.05	P													P	None
13	S/B	nurse's office	5/7/2004	<0.05		P	6/8/2005		<0.05	P									8/10/2017		<0.05	P	P	None
14	S/B	kinder1					6/8/2005		<0.05	P													P	None
15	S/B	kinder2					6/8/2005		<0.05	P													P	None
17	S/B	room 208									3/24/2011		<0.05	P									P	None
18	S/B	room 207													3/13/2014		<0.05	P					P	None
19	S/B	room 206					6/8/2005		<0.05	P									8/10/2017		<0.05	P	P	None
20	B	hall 2nd floor					6/8/2005		<0.05	P													P	None
21	S/B	room 205					6/8/2005		<0.05	P													P	None
22	S/B	room 204					6/8/2005		<0.05	P													P	None
23	S/B	room 203	5/7/2004	<0.05	<0.05	P																	P	None
24	S/B	room 202					6/8/2005		<0.05	P													P	None
25	S/B	room 201					6/8/2005		<0.05	P	3/24/2011		<0.05	P									P	None
26	S/B	room 200					6/8/2005		<0.05	P					3/13/2014		<0.05	P					P	None
28	S	kitchen	5/7/2004	0.09		P	6/8/2005		<0.05	P									8/10/2017		<0.05	P	P	None
29	S	teachers lounge	5/7/2004	<0.05		P	6/8/2005		<0.05	P													P	None
30	S	Kitchen sink with dishwash																						
32	S	work room																						
33	S/B	room 129																						
35	S	room 210 conference room																						
36	S	library																						
37	S	computer room, room 212																						
38	S	room 213																						
39	S	computer room, room 212, back room																						
40	S	computer room, room 212, left																	8/10/2017		<0.05	P	P	None
41	S	computer room, room 212, right																						
45	B	bottle filler at gym																						

Table 6. Service Entry Test Results

Test Results (Service Entry/SE, Units as Shown)						
SOURCE INFORMATION			Most Recent Sampling			
Fixture ID	Type	Location	Item	Sampled	Max Value	Pass/Fail
00	SE	outside of storage room (NE corner of bldg)	Arsenic	10-Aug-17	2 ppb	P
00	SE	outside of storage room (NE corner of bldg)	Cadmium	10-Aug-17	1 ppb	P
00	SE	outside of storage room (NE corner of bldg)	Copper	10-Aug-17	0.017 ppm	P
00	SE	outside of storage room (NE corner of bldg)	E coli	07-May-04	<1 Colonies	P
00	SE	outside of storage room (NE corner of bldg)	Iron	10-Aug-17	<0.05 ppm	P
00	SE	outside of storage room (NE corner of bldg)	Lead	10-Aug-17	1 ppb	P
00	SE	outside of storage room (NE corner of bldg)	Total Coliforms	24-Mar-11	<1 Colonies	P

"<" means: less than the value shown (below analytical detection limits).

"n/a" means: not applicable.

Table 7. Bacteriological Test Results

Bacteriological Characteristics

Bacteriological testing of selected samples indicated no (zero) coliform bacteria.