

Water Quality Testing Results:

Legend	
Symbol	Definition
SE	service entry (main)
B	bubbler
S	sink (faucet)
B/S	sink/bubbler combination
S/B	sink/bubbler combination
ppb	parts per billion
ppm	parts per million
NA	not applicable
None	no action required
Unk	unknown status or action
Sample	sample needs to be taken
Re-test	fixture needs to be resampled
Conf	resample to confirm measurement
No flush	not flushed before sampling
Sink	sampled faucet of S/B combo
Used	recently used; no 1st draw sample possible
PS	post sign
Disable(d)	fixture disabled in response to water quality testing
IF	install filter
RB	replace bubbler
RB/IF	replace bubbler and/or install filter
RF	replace faucet
RF/IF	replace faucet and/or install filter
BW	disable fixture and provide bottled water until remediated
Leaks	leaking fixture
NW	not working properly (sample S when B of S/B NW)
OS	out of service - disabled until fixed
RS	return to service - now passes testing
Rem	Removed from system - no longer exists

Table 1. Summary of Results

FIXTURE INFORMATION			LEAD		CADMIUM		COPPER		IRON		OK?
Fixture ID	Type	Location	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Yes/No/Status
01	S/B	room # 14, 5th grade	P	None	P	None	P	None	P	None	Yes
02	B	east hallway by Rm 14	P	None	P	None	P	None	P	None	Yes
03	S/B	room # 15, 4th grade	P	None	P	None	P	None	P	None	Yes
04	S/B	library	P	None	P	None	P	None	P	None	Yes
05	S/B	room # 17, 5th grade	P	None	P	None	P	None	P	None	Yes
06	B	hallway near office	P	None	P	None	P	None	P	None	Yes
07	S/B	room # 13, 3rd grade	P	None	P	None	P	None	P	None	Yes
08	S/B	room # 12, 4th grade	P	None	P	None	P	None	P	None	Yes
09	S/B	room # 11, 3rd grade	P	None	P	None	P	None	P	None	Yes
10	S/B	room # 10, 2nd grade	P	None	P	None	P	None	P	None	Yes
11	S/B	Room 9, 2nd grade	P	None	P	None	P	None	P	None	Yes
12	S/B	room # 8,	P	None	P	None	P	None	P	None	Yes
13	S/B	Room 7, first grade	P	None	P	None	P	None	P	None	Yes
14	S/B	room #6B therapy	P	None	P	None	P	None	P	None	Yes
15	S/B	Room 5, first grade	P	None	P	None	P	None	P	None	Yes
16	B	room # 4, preschool	P	None	P	None	P	None	P	None	Yes
17	B	room # 2, kindergarten	P	None	P	None	P	None	P	None	Yes
18	S/B	room # 1, kindergarten	P	None	P	None	P	None	P	None	Yes
19	S/B	Room 3, T&Kidergarten	P	None	P	None	P	None	P	None	Yes
22	S	Teachers lounge	P	None	P	None	P	None	P	None	Yes
23	S	nurses office	P	None	P	None	P	None	P	None	Yes
24	S	Kitchen West Wall, right	P	None	P	None	P	None	P	None	Yes
25	S	room 2 - north sink, kindergarten	P	None	P	None	P	None	P	None	Yes
26	S	room 2 - south sink, kindergarten	P	None	P	None	P	None	P	None	Yes
28	S	room 4 - south sink (west/right faucet), preschool	P	None	P	None	P	None	P	None	Yes
29	S	hand sink room 4, preschool	P	None	P	None	P	None	P	None	Yes
30	S	office wrk room	P	None	P	None	P	None	P	None	Yes
33	S	kitchen, Large sink, north wall W	P	None	P	None	P	None			Yes
34	S	kitchen, large sink, north wall E	P	None	P	None	P	None			Yes
56	B/S	new portable 4, south	P	None	P	None	P	None			Yes
58	S	new poratble 4, south	P	None	P	None	P	None			Yes
59	S	Kitchen in new portable 4	P	None	P	None	P	None	P	None	Yes
60	B	new portable 4, kitchen north	P	None	P	None	P	None			Yes
63	B/S	new portable 4, north	P	None	P	None	P	None			Yes
63A	S	new portable 4, north	P	None	P	None	P	None			Yes
64	B/S	new portable 4, north by kitchen	P	None	P	None	P	None	P	None	Yes
64A	S	new portable 4, north by kitchen	P	None	P	None	P	None			Yes
65	S	Kitchen West Wall, left	P	None	P	None	P	None			Yes

Table 2. Lead Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3				Follow-up Sampling 4				Follow-up Sampling 5			
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail
01	S/B	room # 14, 5th grade	4/28/2004	24	3		8/20/2004	29	28		5/6/2005	12	4		7/7/2005	25	10		11/4/2005	<1	1	P				
02	B	east hallway by Rm 14	4/28/2004	7	2	P																				
03	S/B	room # 15, 4th grade	4/28/2004	49	4						5/6/2005	4	3	P												
04	S/B	library	4/28/2004	19	7						5/6/2005	30	34		7/7/2005	160	15		11/4/2005	1	1	P				
05	S/B	room # 17, 5th grade	4/28/2004	30	12		8/20/2004	22	10		5/6/2005	12	2		7/7/2005	26	3		11/4/2005	<1	<1	P				
06	B	hallway near office	4/28/2004	4	<1	P	8/20/2004	4	1	P																
07	S/B	room # 13, 3rd grade	4/28/2004	49	2						5/6/2005	26	2		7/7/2005	69	4		11/4/2005	<1	<1	P				
08	S/B	room # 12, 4th grade	4/28/2004	32	2		8/20/2004	12	5		5/6/2005	63	12		7/7/2005	41	5		11/4/2005	1	<1	P				
09	S/B	room # 11, 3rd grade	4/28/2004	25	4		8/20/2004	6	4	P	5/6/2005	3	1	P												
10	S/B	room # 10, 2nd grade	4/28/2004	3	2	P																				
11	S/B	Room 9, 2nd grade	4/28/2004	380	2		8/20/2004	9	3	P	5/6/2005	11	3		7/7/2005	46	3		11/4/2005	1	<1	P				
12	S/B	room # 8,	4/28/2004	9	2	P	8/20/2004	6	2	P																
13	S/B	Room 7, first grade	4/28/2004	17	3						5/6/2005	41	20		7/7/2005	61	9		11/4/2005	1	<1	P				
14	S/B	room #6B therapy																	11/4/2005				5/10/2006	23	2	
15	S/B	Room 5, first grade	4/28/2004	9	8	P	8/20/2004	10	4	P																
16	B	room # 4, preschool	4/28/2004	32	7		8/20/2004	10	8	P	5/6/2005	4	2	P												
17	B	room # 2, kindergarten	4/28/2004	6	<1	P	8/20/2004	7	5	P																
18	S/B	room # 1, kindergarten	4/28/2004	1	<1	P	8/20/2004	6	4	P																
19	S/B	Room 3, T&Kidergarten	4/28/2004	7	2	P																				
22	S	Teachers lounge	4/28/2004	6	<1	P																				
23	S	nurses office	4/28/2004	2	<1	P	8/20/2004	5	2	P																
24	S	Kitchen West Wall, right	4/28/2004	<1	<1	P	8/20/2004	3	1	P																
25	S	room 2 - north sink, kindergarten					8/20/2004	9	4	P																
26	S	room 2 - south sink, kindergarten					8/20/2004	8	4	P																
28	S	room 4 - south sink (west/right faucet), preschool					8/20/2004	28	12										11/4/2005							
29	S	hand sink room 4, preschool																								
30	S	office wrk room																	11/4/2005	2	1	P				
33	S	kitchen, Large sink, north wall W																					5/10/2006	20	2	
34	S	kitchen, large sink, north wall E																					5/10/2006	16	1	
56	B/S	new portable 4, south																					5/10/2006	10	<1	P
58	S	new poratble 4, south																					5/10/2006	4	<1	P
59	S	Kitchen in new portable 4																					5/10/2006	<1	<1	P
60	B	new portable 4, kitchen north																					5/10/2006	23	2	
63	B/S	new portable 4, north																					5/10/2006	<1	<1	P
63A	S	new portable 4, north																								
64	B/S	new portable 4, north by kitchen																					5/10/2006	77	2	
64A	S	new portable 4, north by kitchen																								
65	S	Kitchen West Wall, left																								

Table 2. Lead Test Result (Continued)

FIXTURE INFORMATION			Follow-up Sampling 6				Follow-up Sampling 7				Follow-up Sampling 8				Follow-up Sampling 9				Follow-up Sampling 10				Follow-up Sampling 11				Summary Status	
Fixture ID	Type	Location	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Pass /Fail	Status
01	S/B	room # 14, 5th grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	1	2	P	12/21/16	<1	<1	P	P	None
02	B	east hallway by Rm 14	10/1/07	2	1	P					2/4/10	1	<1	P					4/10/13	<1	1	P	12/21/16	<1	1	P	P	None
03	S/B	room # 15, 4th grade	10/1/07	1	<1	P					2/4/10	<1	<1	P	3/1/2011	9		P	4/10/13	<1	<1	P	12/21/16	3	<1	P	P	None
04	S/B	library	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
05	S/B	room # 17, 5th grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P	3/1/2011	5		P	4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
06	B	hallway near office	10/1/07	3	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
07	S/B	room # 13, 3rd grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
08	S/B	room # 12, 4th grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
09	S/B	room # 11, 3rd grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
10	S/B	room # 10, 2nd grade	10/1/07	1	1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
11	S/B	Room 9, 2nd grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
12	S/B	room # 8,	10/1/07	4	1	P					2/4/10	1	<1	P					4/10/13	1	<1	P	12/21/16	1	<1	P	P	None
13	S/B	Room 7, first grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
14	S/B	room #6B therapy	10/1/07	6	4	P					2/4/10	3	3	P					4/10/13	3	3	P	12/21/16	3	4	P	P	None
15	S/B	Room 5, first grade	10/1/07	3	2	P					2/4/10	1	1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
16	B	room # 4, preschool	10/1/07	2	<1	P					2/4/10	1	1	P					4/10/13	<1	<1	P	12/21/16	2	1	P	P	None
17	B	room # 2, kindergarten	10/1/07	3	2	P					2/4/10	1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	2	P	P	None
18	S/B	room # 1, kindergarten	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
19	S/B	Room 3, T&Kidergarten	10/1/07	<1	1	P					2/4/10	1	1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
22	S	Teachers lounge	10/1/07	3	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
23	S	nurses office	10/1/07	<1	<1	P					2/4/10	1	1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
24	S	Kitchen West Wall, right	10/1/07	1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
25	S	room 2 - north sink, kindergarten	10/1/07	1	<1	P					2/4/10	3	<1	P					4/10/13	<1	<1	P	12/21/16	3	1	P	P	None
26	S	room 2 - south sink, kindergarten	10/1/07	1	<1	P					2/4/10	2	1	P					4/10/13	1	<1	P	12/21/16	<1	<1	P	P	None
28	S	room 4 - south sink (west/right faucet), preschool					11/21/07	<1	<1	P	2/4/10	1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
29	S	hand sink room 4, preschool	10/1/07	1	<1	P					2/4/10	2	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
30	S	office wrk room	10/1/07	1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	1	P	P	None
33	S	kitchen, Large sink, north wall W	10/1/07	4	<1	P					2/4/10	2	<1	P					4/10/13	3	<1	P	12/21/16	4	<1	P	P	None
34	S	kitchen, large sink, north wall E	10/1/07	3	<1	P					2/4/10	2	<1	P					4/10/13	3	<1	P	12/21/16	2	<1	P	P	None
56	B/S	new portable 4, south	10/1/07	2	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P					P	None
58	S	new portable 4, south	10/1/07	3	<1	P					2/4/10	2	<1	P					4/10/13	2	<1	P					P	None
59	S	Kitchen in new portable 4	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P					P	None
60	B	new portable 4, kitchen north	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P					P	None
63	B/S	new portable 4, north	10/1/07	11	1		11/21/07	9	2	P																	P	None
63A	S	new portable 4, north	10/1/07	8	<1	P																					P	None
64	B/S	new portable 4, north by kitchen	10/1/07	4	<1	P					2/4/10	2	<1	P					4/10/13	1	<1	P					P	None
64A	S	new portable 4, north by kitchen	10/1/07	3	<1	P					2/4/10	1	<1	P					4/10/13	1	<1	P					P	None
65	S	Kitchen West Wall, left																	4/10/13	<1	<1	P	12/21/16	2	<1	P	P	None

Table 3. Cadmium Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3				Follow-up Sampling 4				Follow-up Sampling 5			
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail
01	S/B	room # 14, 5th grade					9/21/2004	6	2						7/7/2005	5	2	P								
02	B	east hallway by Rm 14					9/21/2004	2	<1	P																
03	S/B	room # 15, 4th grade					9/21/2004	1	1	P																
04	S/B	library	4/28/2004	7	5		9/21/2004	11	10						7/7/2005	12	2		11/4/2005	<1	<1	P				
05	S/B	room # 17, 5th grade	4/28/2004	4	3	P	9/21/2004	3	1	P					7/7/2005	5	3	P								
06	B	hallway near office					9/21/2004	<1	<1	P																
07	S/B	room # 13, 3rd grade					9/21/2004	3	2	P					7/7/2005	3	1	P								
08	S/B	room # 12, 4th grade					9/21/2004	<1	<1	P					7/7/2005	1	<1	P								
09	S/B	room # 11, 3rd grade					9/21/2004	2	<1	P																
10	S/B	room # 10, 2nd grade					9/21/2004	2	1	P																
11	S/B	Room 9, 2nd grade					9/21/2004	2	1	P					7/7/2005	2	<1	P								
12	S/B	room # 8,					9/21/2004	3	<1	P																
13	S/B	Room 7, first grade					9/21/2004	27	7		5/6/2005	7	4		7/7/2005	4	2	P								
14	S/B	room #6B therapy					9/21/2004	<1	<1	P																
15	S/B	Room 5, first grade					9/21/2004	2	1	P																
16	B	room # 4, preschool					9/21/2004	1	<1	P																
17	B	room # 2, kindergarten	4/28/2004	<1	<1	P	9/21/2004	<1	<1	P																
18	S/B	room # 1, kindergarten	4/28/2004	4	<1	P	9/21/2004	<1	<1	P																
19	S/B	Room 3, T&Kidergarten					9/21/2004	<1	<1	P																
22	S	Teachers lounge	4/28/2004	<1	<1	P																				
23	S	nurses office	4/28/2004	<1	<1	P																				
24	S	Kitchen West Wall, right	4/28/2004	<1	<1	P																				
25	S	room 2 - north sink, kindergarten									5/6/2005	<1	1	P												
26	S	room 2 - south sink, kindergarten									5/6/2005	<1	<1	P												
28	S	room 4 - south sink (west/right faucet), preschool									5/6/2005	<1	<1	P												
29	S	hand sink room 4, preschool																								
30	S	office wrk room																	11/4/2005	<1	<1	P				
33	S	kitchen, Large sink, north wall W																					5/10/2006	<2	<2	P
34	S	kitchen, large sink, north wall E																					5/10/2006	<2	<2	P
56	B/S	new portable 4, south																					5/10/2006	<2	<2	P
58	S	new poratble 4, south																					5/10/2006	<2	<2	P
59	S	Kitchen in new portable 4																					5/10/2006	<2	<2	P
60	B	new portable 4, kitchen north																					5/10/2006	<2	<2	P
63	B/S	new portable 4, north																					5/10/2006	<2	<2	P
63A	S	new portable 4, north																								
64	B/S	new portable 4, north by kitchen																					5/10/2006	<2	<2	P
64A	S	new portable 4, north by kitchen																								
65	S	Kitchen West Wall, left																								

Table 3. Cadmium Test Results (Continued)

FIXTURE INFORMATION			Follow-up Sampling 6				Follow-up Sampling 7				Follow-up Sampling 8				Follow-up Sampling 9				Follow-up Sampling 10				Follow-up Sampling 11				Summary Status	
Fixture ID	Type	Location	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Pass /Fail	Status
01	S/B	room # 14, 5th grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	1	P	12/21/16	<1	<1	P	P	None
02	B	east hallway by Rm 14	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
03	S/B	room # 15, 4th grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P	3/1/2011	3		P	4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
04	S/B	library	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
05	S/B	room # 17, 5th grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P	3/1/2011	4		P	4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
06	B	hallway near office	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
07	S/B	room # 13, 3rd grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
08	S/B	room # 12, 4th grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
09	S/B	room # 11, 3rd grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
10	S/B	room # 10, 2nd grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
11	S/B	Room 9, 2nd grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
12	S/B	room # 8,	10/1/07	1	<1	P					2/4/10	<1	<1	P					4/10/13	1	<1	P	12/21/16	<1	<1	P	P	None
13	S/B	Room 7, first grade	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
14	S/B	room #6B therapy	10/1/07	2	1	P					2/4/10	<1	<1	P					4/10/13	2	1	P	12/21/16	2	<1	P	P	None
15	S/B	Room 5, first grade	10/1/07	<1	<1	P					2/4/10	2	<1	P					4/10/13	1	<1	P	12/21/16	<1	<1	P	P	None
16	B	room # 4, preschool	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
17	B	room # 2, kindergarten	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
18	S/B	room # 1, kindergarten	10/1/07	4	<1	P					2/4/10	<1	<1	P					4/10/13	3	2	P	12/21/16	2	3	P	P	None
19	S/B	Room 3, T&Kidergarten	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
22	S	Teachers lounge	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
23	S	nurses office	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
24	S	Kitchen West Wall, right	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
25	S	room 2 - north sink, kindergarten	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	1	<1	P	P	None
26	S	room 2 - south sink, kindergarten	10/1/07	<1	<1	P					2/4/10	<1	1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
28	S	room 4 - south sink (west /right faucet), preschool					11/21/07	<1	<1	P	2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
29	S	hand sink room 4, preschool	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
30	S	office wrk room	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
33	S	kitchen, Large sink, north wall W	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
34	S	kitchen, large sink, north wall E	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None
56	B/S	new portable 4, south	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P					P	None
58	S	new poratble 4, south	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P					P	None
59	S	Kitchen in new portable 4	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P					P	None
60	B	new portable 4, kitchen north	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P					P	None
63	B/S	new portable 4, north	10/1/07	<1	<1	P	11/21/07	<1	<1	P																	P	None
63A	S	new portable 4, north	10/1/07	<1	<1	P																					P	None
64	B/S	new portable 4, north by kitchen	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P					P	None
64A	S	new portable 4, north by kitchen	10/1/07	<1	<1	P					2/4/10	<1	<1	P					4/10/13	<1	<1	P					P	None
65	S	Kitchen West Wall, left																	4/10/13	<1	<1	P	12/21/16	<1	<1	P	P	None

Table 4. Copper Test Results

FIXTURE INFORMATION			Initial Sampling			Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3				Follow-up Sampling 4				Follow-up Sampling 5					
Fixture ID	Type	Location	Date	1st Draw	Flush 2m	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	
01	S/B	room # 14, 5th grade					5/6/05	0.054	0.002	P	7/7/05	0.16	0.018	P									10/1/07	0.002	<0.002	P	
02	B	east hallway by Rm 14					5/6/05	0.02	0.002	P													10/1/07	0.003	<0.002	P	
03	S/B	room # 15, 4th grade					5/6/05	0.092	0.013	P													10/1/07	0.075	0.004	P	
04	S/B	library	4/28/04	0.011	0.002	P	5/6/05		0.009	P	7/7/05	0.31	0.004	P									10/1/07	0.004	<0.002	P	
05	S/B	room # 17, 5th grade	4/28/04	0.022	0.002	P	5/6/05		0.014	P	7/7/05	0.11	0.005	P									10/1/07	<0.002	<0.002	P	
06	B	hallway near office					5/6/05	0.005	0.004	P													10/1/07	0.007	0.002	P	
07	S/B	room # 13, 3rd grade					5/6/05	0.1	0.004	P	7/7/05	0.38	0.006	P									10/1/07	0.005	<0.002	P	
08	S/B	room # 12, 4th grade					5/6/05	0.28	0.013	P	7/7/05	0.23	0.013	P									10/1/07	0.005	<0.002	P	
09	S/B	room # 11, 3rd grade					5/6/05	0.074	0.002	P													10/1/07	0.004	<0.002	P	
10	S/B	room # 10, 2nd grade					5/6/05	0.076	0.003	P													10/1/07	0.007	0.002	P	
11	S/B	Room 9, 2nd grade					5/6/05	0.21	0.014	P	7/7/05	0.49	0.006	P									10/1/07	<0.002	0.002	P	
12	S/B	room # 8,					5/6/05	0.32	0.005	P													10/1/07	0.019	0.002	P	
13	S/B	Room 7, first grade					5/6/05	0.39	0.016	P	7/7/05	0.58	0.007	P									10/1/07	0.016	<0.002	P	
14	S/B	room #6B therapy																	5/10/06	0.057	<0.02	P	10/1/07	0.022	0.011	P	
15	S/B	Room 5, first grade					5/6/05	0.14	0.004	P													10/1/07	0.007	<0.002	P	
16	B	room # 4, preschool					5/6/05	0.004	0.002	P													10/1/07	0.003	<0.002	P	
17	B	room # 2, kindergarten	4/28/04	0.039	<0.002	P	5/6/05		0.005	P													10/1/07	0.006	0.003	P	
18	S/B	room # 1, kindergarten	4/28/04	0.005	<0.002	P	5/6/05		0.002	P													10/1/07	0.006	<0.002	P	
19	S/B	Room 3, T&Kidergarten					5/6/05	0.003	0.003	P													10/1/07	0.004	<0.002	P	
22	S	Teachers lounge	4/28/04	0.021		P	5/6/05		0.004	P													10/1/07	0.01	0.002	P	
23	S	nurses office	4/28/04	0.004		P	5/6/05		0.005	P													10/1/07	0.005	0.002	P	
24	S	Kitchen West Wall, right	4/28/04	0.002		P	5/6/05		0.004	P													10/1/07	0.005	0.003	P	
25	S	room 2 - north sink, kindergarten					5/6/05	0.23	0.005	P													10/1/07	0.024	0.003	P	
26	S	room 2 - south sink, kindergarten					5/6/05	0.027	0.003	P													10/1/07	0.004	0.002	P	
28	S	room 4 - south sink (west/right faucet), preschool					5/6/05	0.077	0.008	P																	
29	S	hand sink room 4, preschool																					10/1/07	0.007	0.002	P	
30	S	office wrk room													11/4/05	0.007	0.002	P					10/1/07	0.008	0.002	P	
33	S	kitchen, Large sink, north wall W																	5/10/06	0.181	<0.02	P	10/1/07	0.14	0.005	P	
34	S	kitchen, large sink, north wall E																	5/10/06	0.126	<0.02	P	10/1/07	0.086	0.004	P	
56	B/S	new portable 4, south																	5/10/06	0.085	0.031	P	10/1/07	0.045	0.041	P	
58	S	new poratble 4, south																	5/10/06	0.174	0.041	P	10/1/07	0.166	0.039	P	
59	S	Kitchen in new portable 4																	5/10/06	0.16	0.023	P	10/1/07	0.155	0.028	P	
60	B	new portable 4, kitchen north																	5/10/06	0.322	0.224	P	10/1/07	0.201	0.009	P	
63	B/S	new portable 4, north																	5/10/06	0.033	<0.02	P	10/1/07	0.255	0.075	P	
63A	S	new portable 4, north																					10/1/07	0.192	0.22	P	
64	B/S	new portable 4, north by kitchen																	5/10/06	0.352	0.152	P	10/1/07	0.13	0.123	P	
64A	S	new portable 4, north by kitchen																					10/1/07	0.157	0.018	P	
65	S	Kitchen West Wall, left																									

Table 4. Copper Test Results (continued)

FIXTURE INFORMATION			Follow-up Sampling 6				Follow-up Sampling 7				Follow-up Sampling 8				Follow-up Sampling 9				Follow-up Sampling 10				Summary Status	
Fixture ID	Type	Location	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Pass /Fail	Status
01	S/B	room # 14, 5th grade					2/4/2010	<0.002	<0.002	P					4/10/2013	0.054	0.073	P	12/21/2016	0.005	<0.002	P	P	None
02	B	east hallway by Rm 14					2/4/2010	<0.002	<0.002	P					4/10/2013	0.002	<0.002	P	12/21/2016	<0.002	<0.002	P	P	None
03	S/B	room # 15, 4th grade					2/4/2010	0.038	0.003	P	3/1/2011	0.145		P	4/10/2013	0.016	0.003	P	12/21/2016	0.008	<0.002	P	P	None
04	S/B	library					2/4/2010	<0.002	<0.002	P					4/10/2013	<0.002	<0.002	P	12/21/2016	<0.002	<0.002	P	P	None
05	S/B	room # 17, 5th grade					2/4/2010	<0.002	<0.002	P	3/1/2011	0.013		P	4/10/2013	<0.002	<0.002	P	12/21/2016	0.013	<0.002	P	P	None
06	B	hallway near office					2/4/2010	0.004	<0.002	P					4/10/2013	0.003	0.003	P	12/21/2016	0.003	<0.002	P	P	None
07	S/B	room # 13, 3rd grade					2/4/2010	<0.002	<0.002	P					4/10/2013	0.002	<0.002	P	12/21/2016	0.011	<0.002	P	P	None
08	S/B	room # 12, 4th grade					2/4/2010	0.002	<0.002	P					4/10/2013	0.004	<0.002	P	12/21/2016	0.006	<0.002	P	P	None
09	S/B	room # 11, 3rd grade					2/4/2010	<0.002	<0.002	P					4/10/2013	0.003	<0.002	P	12/21/2016	0.005	<0.002	P	P	None
10	S/B	room # 10, 2nd grade					2/4/2010	0.002	<0.002	P					4/10/2013	<0.002	<0.002	P	12/21/2016	0.003	<0.002	P	P	None
11	S/B	Room 9, 2nd grade					2/4/2010	<0.002	<0.002	P					4/10/2013	<0.002	<0.002	P	12/21/2016	0.006	<0.002	P	P	None
12	S/B	room # 8,					2/4/2010	0.002	<0.002	P					4/10/2013	0.003	<0.002	P	12/21/2016	0.006	<0.002	P	P	None
13	S/B	Room 7, first grade					2/4/2010	0.003	<0.002	P					4/10/2013	0.002	<0.002	P	12/21/2016	0.002	<0.002	P	P	None
14	S/B	room #6B therapy					2/4/2010	0.012	0.005	P					4/10/2013	0.009	0.003	P	12/21/2016	0.006	<0.002	P	P	None
15	S/B	Room 5, first grade					2/4/2010	0.002	<0.002	P					4/10/2013	0.003	<0.002	P	12/21/2016	0.003	<0.002	P	P	None
16	B	room # 4, preschool					2/4/2010	0.002	<0.002	P					4/10/2013	<0.002	<0.002	P	12/21/2016	0.002	<0.002	P	P	None
17	B	room # 2, kindergarten					2/4/2010	<0.002	<0.002	P					4/10/2013	<0.002	<0.002	P	12/21/2016	<0.002	0.002	P	P	None
18	S/B	room # 1, kindergarten					2/4/2010	<0.002	0.002	P					4/10/2013	0.027	<0.002	P	12/21/2016	0.006	<0.002	P	P	None
19	S/B	Room 3, T&Kidergarten					2/4/2010	0.002	<0.002	P					4/10/2013	0.003	<0.002	P	12/21/2016	<0.002	<0.002	P	P	None
22	S	Teachers lounge					2/4/2010	0.006	0.003	P					4/10/2013	0.012	0.003	P	12/21/2016	0.034	0.002	P	P	None
23	S	nurses office					2/4/2010	0.006	0.002	P					4/10/2013	0.004	0.004	P	12/21/2016	0.002	<0.002	P	P	None
24	S	Kitchen West Wall, right					2/4/2010	0.002	0.002	P					4/10/2013	0.006	0.005	P	12/21/2016	0.016	0.005	P	P	None
25	S	room 2 - north sink, kindergarten					2/4/2010	0.016	0.002	P					4/10/2013	0.004	0.003	P	12/21/2016	0.016	0.005	P	P	None
26	S	room 2 - south sink, kindergarten					2/4/2010	0.047	0.003	P					4/10/2013	0.034	0.004	P	12/21/2016	0.002	0.002	P	P	None
28	S	room 4 - south sink (west/right faucet), preschool	11/21/2007	0.002	<0.002	P	2/4/2010	0.004	0.002	P					4/10/2013	0.012	<0.002	P	12/21/2016	<0.002	<0.002	P	P	None
29	S	hand sink room 4, preschool					2/4/2010	0.005	<0.002	P					4/10/2013	0.004	<0.002	P	12/21/2016	0.002	0.002	P	P	None
30	S	office wrk room					2/4/2010	0.003	0.003	P					4/10/2013	0.02	<0.002	P	12/21/2016	0.011	0.002	P	P	None
33	S	kitchen, Large sink, north wall W					2/4/2010	0.075	0.004	P					4/10/2013	0.171	0.007	P	12/21/2016	0.121	0.004	P	P	None
34	S	kitchen, large sink, north wall E					2/4/2010	0.123	0.006	P					4/10/2013	0.099	0.006	P	12/21/2016	0.101	0.007	P	P	None
56	B/S	new portable 4, south					2/4/2010	0.072	0.046	P					4/10/2013	0.036	0.045	P					P	None
58	S	new poratble 4, south					2/4/2010	0.205	0.029	P					4/10/2013	0.194	0.092	P					P	None
59	S	Kitchen in new portable 4					2/4/2010	0.092	0.048	P					4/10/2013	0.045	0.04	P					P	None
60	B	new portable 4, kitchen north					2/4/2010	0.197	0.007	P					4/10/2013	0.208	0.007	P					P	None
63	B/S	new portable 4, north	11/21/2007	0.398	0.774	P																	P	None
63A	S	new portable 4, north																					P	None
64	B/S	new portable 4, north by kitchen					2/4/2010	0.152	0.145	P					4/10/2013	0.199	0.111	P					P	None
64A	S	new portable 4, north by kitchen					2/4/2010	0.176	0.219	P					4/10/2013	0.215	0.022	P					P	None
65	S	Kitchen West Wall, left													4/10/2013	0.006	0.006	P	12/21/2016	0.096	0.007	P	P	None

Table 5. Iron Test Results

FIXTURE INFORMATION			Initial Sampling				Follow-up Sampling 1				Follow-up Sampling 2				Follow-up Sampling 3				Follow-up Sampling 4				Follow-up Sampling 5			
Fixture ID	Type	Location	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 30s	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail	Sampled	1st Draw	Flush 2m	Pass /Fail
01	S/B	room # 14, 5th grade					8/20/2004	2.9	3.2		9/21/2004	2	0.37						5/6/2005		0.31	P	7/7/2005		0.12	P
02	B	east hallway by Rm 14									9/21/2004	0.31	0.23	P					5/6/2005		0.22	P				
03	S/B	room # 15, 4th grade									9/21/2004	0.32	0.11	P					5/6/2005		0.34	P				
04	S/B	library	4/28/2004	2.1	0.85						9/21/2004	0.37	0.1	P									7/7/2005		0.36	P
05	S/B	room # 17, 5th grade	4/28/2004	1.6	0.99		8/20/2004	0.56	0.29		9/21/2004	0.45	0.08	P									7/7/2005		0.28	P
06	B	hallway near office					8/20/2004	0.24	0.19	P	9/21/2004	0.14	0.06	P					5/6/2005		0.1	P				
07	S/B	room # 13, 3rd grade									9/21/2004	0.86	0.11						5/6/2005		0.15	P	7/7/2005		0.3	P
08	S/B	room # 12, 4th grade					8/20/2004	1.6	1.4		9/21/2004	0.08	<0.05	P					5/6/2005		0.47	P	7/7/2005		0.24	P
09	S/B	room # 11, 3rd grade					8/20/2004	0.8	0.61		9/21/2004	0.54	0.11						5/6/2005		0.14	P				
10	S/B	room # 10, 2nd grade									9/21/2004	0.41	0.28	P					5/6/2005		0.29	P				
11	S/B	Room 9, 2nd grade					8/20/2004	0.85	0.34		9/21/2004	0.1	0.13	P	12/10/2004		0.16	P					7/7/2005		0.23	P
12	S/B	room # 8,					8/20/2004	0.14	0.22	P	9/21/2004	0.86	0.12						5/6/2005		0.11	P				
13	S/B	Room 7, first grade									9/21/2004	8.7	3.1		12/10/2004		1.4		5/6/2005		1.7		7/7/2005		0.26	P
14	S/B	room #6B therapy									9/21/2004	0.31	0.16	P												
15	S/B	Room 5, first grade					8/20/2004	1.3	0.38		9/21/2004	0.97	0.58		12/10/2004		0.28	P								
16	B	room # 4, preschool					8/20/2004	0.36	0.42	P	9/21/2004	0.2	<0.05	P					5/6/2005		0.14	P				
17	B	room # 2, kindergarten	4/28/2004	0.26	0.15	P	8/20/2004	0.39	0.29	P	9/21/2004	0.19	0.06	P												
18	S/B	room # 1, kindergarten	4/28/2004	1.1	0.12		8/20/2004	0.37	0.38	P	9/21/2004	0.34	<0.05	P												
19	S/B	Room 3, T&Kidergarten									9/21/2004	0.22	0.07	P	12/10/2004		0.16	P								
22	S	Teachers lounge	4/28/2004	0.5		P									12/10/2004		0.05	P	5/6/2005		0.15	P				
23	S	nurses office	4/28/2004	0.19		P	8/20/2004	0.37	0.24	P									5/6/2005		0.13	P				
24	S	Kitchen West Wall, right	4/28/2004	1.1			8/20/2004	0.62	0.5						12/10/2004		<0.05	P	5/6/2005		0.08	P				
25	S	room 2 - north sink, kindergarten					8/20/2004	0.28	0.49	P									5/6/2005		0.14	P				
26	S	room 2 - south sink, kindergarten					8/20/2004	0.43	0.24	P																
28	S	room 4 - south sink (west /right faucet), preschool					8/20/2004	0.91	0.34										5/6/2005		<0.05	P				
29	S	hand sink room 4, preschool																								
30	S	office wrk room																								
33	S	kitchen, Large sink, north wall W																								
34	S	kitchen, large sink, north wall E																								
56	B/S	new portable 4, south																								
58	S	new poratble 4, south																								
59	S	Kitchen in new portable 4																								
60	B	new portable 4, kitchen north																								
63	B/S	new portable 4, north																								
63A	S	new portable 4, north																								
64	B/S	new portable 4, north by kitchen																								
64A	S	new portable 4, north by kitchen																								
65	S	Kitchen West Wall, left																								

Table 5. Iron Test Results (Continued)

FIXTURE INFORMATION			Follow-up Sampling 6				Follow-up Sampling 7				Follow-up Sampling 8				Follow-up Sampling 9				Follow-up Sampling 10				Follow-up Sampling 11				Summary Status			
Fixture ID	Type	Location	Date	1st Draw	Flush 2m	Pass /Fail	Date	1st Draw	Flush 2m	Pass /Fail	Date	1st Draw	Flush 30s	Pass /Fail	Date	1st Draw	Flush 2m	Pass /Fail	Date	1st Draw	Flush 2m	Pass /Fail	Date	1st Draw	Flush 2m	Pass /Fail	Pass /Fail	Status		
01	S/B	room # 14, 5th grade																									P	None		
02	B	east hallway by Rm 14					2/4/10		0.11	P																		P	None	
03	S/B	room # 15, 4th grade									3/1/2011	2.03			3/18/2011	0.821	0.477		4/10/13		0.26	P						P	None	
04	S/B	library																					12/21/16		<0.05	P		P	None	
05	S/B	room # 17, 5th grade									3/1/2011	6.23			3/18/2011	<0.05	<0.05	P										P	None	
06	B	hallway near office																										P	None	
07	S/B	room # 13, 3rd grade																										P	None	
08	S/B	room # 12, 4th grade																										P	None	
09	S/B	room # 11, 3rd grade																										P	None	
10	S/B	room # 10, 2nd grade																										P	None	
11	S/B	Room 9, 2nd grade																										P	None	
12	S/B	room # 8,																										P	None	
13	S/B	Room 7, first grade																										P	None	
14	S/B	room #6B therapy																										P	None	
15	S/B	Room 5, first grade																										P	None	
16	B	room # 4, preschool					2/4/10		0.067	P																		P	None	
17	B	room # 2, kindergarten																	4/10/13		<0.05	P						P	None	
18	S/B	room # 1, kindergarten																					12/21/16		0.063	P		P	None	
19	S/B	Room 3, T&Kidergarten																										P	None	
22	S	Teachers lounge																										P	None	
23	S	nurses office																										P	None	
24	S	Kitchen West Wall, right					2/4/10		0.058	P																		P	None	
25	S	room 2 - north sink, kindergarten																										P	None	
26	S	room 2 - south sink, kindergarten	11/4/05		0.177	P																						P	None	
28	S	room 4 - south sink (west /right faucet), preschool																										P	None	
29	S	hand sink room 4, preschool	11/4/05		0.146	P																						P	None	
30	S	office wrk room	11/4/05		0.078	P																						P	None	
33	S	kitchen, Large sink , north wall W																												Sample
34	S	kitchen, large sink , north wall E																												Sample
56	B/S	new portable 4, south																												Sample
58	S	new poratble 4, south																												Sample
59	S	Kitchen in new portable 4																	4/10/13		<0.05	P						P	None	
60	B	new portable 4, kitchen north																												Sample
63	B/S	new portable 4, north																												Sample
63A	S	new portable 4, north																												Sample
64	B/S	new portable 4, north by kitchen																	4/10/13		<0.05	P						P	None	
64A	S	new portable 4, north by kitchen																												Sample
65	S	Kitchen West Wall, left																												Sample

Table 6. Service Entry Test Results

Test Results (Service Entry/SE, Units as Shown)						
SOURCE INFORMATION			Most Recent Sampling			
Fixture ID	Type	Location	Item	Sampled	Max Value	Pass/Fail
00	SE	boiler room	Arsenic	21-Dec-16	2 ppb	P
00	SE	boiler room	Cadmium	21-Dec-16	1 ppb	P
00	SE	boiler room	Copper	21-Dec-16	0.003 ppm	P
00	SE	boiler room	E coli	09-Jun-04	<1 Colonies	P
00	SE	boiler room	Iron	21-Dec-16	0.394 ppm	P
00	SE	boiler room	Lead	21-Dec-16	1 ppb	P
00	SE	boiler room	Total Coliforms	09-Jun-04	<1 Colonies	P

"<" means: less than the value shown (below analytical detection limits).

"n/a" means: not applicable.

Table 7. Bacteriological Test Results

Bacteriological Characteristics

Bacteriological testing of selected samples indicated no (zero) coliform bacteria.